

FACILITIES/CONSTRUCTION REPORT

NOVEMBER 2021

BHS Sportsplex:

- 11-2 Windy, cool. Systems Northwest install PA system at football stadium, 2 workers.
- 11-8 Windy, cool. Trails End grading throwing event's field with blade, 1 worker.
- 11-9 Windy, cool. Trails End grading throwing event's field with blade, excavator and tracked skidsteer grading jumping event's pits, 3 workers.
- 11-10 Windy, cool. Trails End grading throwing event's field with blade, excavator and tracked skidsteer grading jumping event areas, 3 workers. Systems Northwest install last speaker for PA system, mounted on the roof, 2 workers.
- 11-11 Calm, cool. Trails End grading throwing event's field with blade, excavator and tracked skidsteer grading jumping event areas, 3 workers.
- 11-12 Windy, cool. Billedeaux set forms for (2) throwing rings and (1) jumping pit, pour/finish concrete, and pour/finish remainder of stairs to the football field. Trails End grading for throwing rings and jumping pits, compacting with smoothdrum roller pits, 2 workers. Also haul concrete with 1 mixer truck, 2 loads, 1 worker.