

REPORT TO THE BOARD OF TRUSTEES
ON
THE STATUS OF SCHOOL CONSTRUCTION
November 15, 2011

Project:

Report No. 379

1. Miscellaneous Construction Projects

1. Miscellaneous Construction Projects

➤ ***Blanton Elementary Roofing Project***

Consultant/Architect: Daniel M. Norris Architect
Contractor: Mid-West Roofing
Project Scope: Roofing Replacement
Project Status: Signed Contract (\$262,382)
75% Complete

➤ ***District Paving Projects***

Consultant/Architect: Daniel M. Norris Architect
Contractor: Williams Paving
Project Scope: Paving Improvements
Project Status: Signed Contract (\$241,940)
90% Complete

➤ ***Hood and Nimitz JHS Cafeteria/Kitchen Renovation***

Consultant/Architect: Johnson Seefeldt Architects
Contractor: Cooper Construction
Project Scope: Cafeteria/Kitchen Renovation
Project Status: Signed Contract (\$5,395,000)
Hood JHS - 98% Complete
Nimitz JHS - 99% Complete

➤ ***Odessa High Renovation***

Consultant/Architect: ECISD
Contractor: ECISD
Project Scope: Interior Renovation/Science Casework
Project Status: 100% Original Scope Complete

➤ ***Zavala Elementary Renovation***

Consultant/Architect: ECISD
Contractor: ECISD
Project Scope: Interior Renovation
Project Status: 99% Complete