

## FACILITIES/CONSTRUCTION REPORT

### MAY 2025

#### Food Distribution Center:

- 5-1 Calm, warm@68 degrees. Kens Refrigeration install piping and controls from condensers, compressors, to coolers, freezer, 3 workers. TC Glass install side lights to exterior doors, 2 workers.
- 5-7 Breezy, warm@68 degrees. Sletten frame cupola of arbor, prime/paint interior of arbor, 2 manlifts, 6 workers. Kens Refrigeration test and charge system, shutdown, 2 workers.
- 5-8 Windy, warm@60 degrees. Sletten frame cupola of arbor, prime/paint interior of arbor, 2 manlifts, 6 workers.
- 5-12 Windy, warm@52 degrees. Sletten frame cupola of arbor, prime/paint interior of arbor, 2 manlifts, 6 workers.
- 5-13 Calm, warm@54 degrees. Sletten frame cupola of arbor, prime/paint interior of arbor, 2 manlifts, 6 workers. Littrell Electric install rain gutter de-icer, 1 snorkel lift, 1 worker.
- 5-14 Rain, warm@52 degrees. Sletten install metal trim on arbor, 2 manlifts, 6 workers. Schellinger saw cut out 2 areas of walking path at road intersection, install ADA warning pads, add concrete, 1 mini-excavator, 3 workers.
- 5-15 Rain, warm@48 degrees. Sletten install metal trim on arbor, 2 manlifts, 2 workers. Schellinger saw cut out damaged area of parking lot, haul in asphalt, compact with 1 tracked skidsteer, 1 smooth drum roller, plate compactor, 3 workers.
- 5-16 Calm, warm@56 degrees. Sletten install metal trim on arbor, 2 manlifts, 2 workers.
- 5-19 Breezy, warm@52 degrees. Dry Fork Plumbing install gas regulators in warehouse, 1 manlift, 1 worker.
- 5-20 Breezy, warm @54 degrees. Sletten install metal panels on arbor, 2 manlifts, 6 workers. Littrell Electric install rain gutter de-icer, 1 snorkel lift, 1 worker.