

FACILITIES/CONSTRUCTION REPORT

JUNE 2020

BMS Renovation/Addition:

6-1 Sunny, warm. United Electric installing new fire alarm conduit in 6th grade pod 4 workers, installing new 3" conduit in gym 2 workers. Wadsworth hooking up storm drain pipe in cafetorium/gym, 4 workers. Sletten started texturing art room 2 workers, framing new 6th grade pod 4 workers, installing top plate on stemwalls (roof) 2 workers, added 2 new workers laborers, picking up trash. Anderson Masonry cleaning up brick removed from old garbage storage, Trails End hauling concrete with 2 mixer trucks, 20 yards. Ajay line pumped concrete to mechanical room (above Rms 264,264 &261) 1 worker. Steed finished slab with hand screeds and 1 power trowel, also poured /finished stairs to mezzanine , 5 workers.

6-2 Sunny, warm. ACS laying down vapor barrier, insulation, coverboard and fastened to decking, rolling out rubber membrane and welded over restrooms and hallway, 4 workers. United Electric installing new fire alarm conduit in 6th grade pod 6 workers, installing new 3" conduit in gym 2 workers. Wadsworth hook up storm drain pipe in cafetorium/gym, 4 workers. Sletten texturing corridor 2 workers, framing new 6th grade pod 4 workers, framing up risers to overflow breakout area 2 workers, installing top plate on stemwalls (roof) 3 workers, cleaning up jobsite, 2 workers. Anderson Masonry filling in old shop door entrance with brick, 1 worker.

6-3 Sunny, warm. ACS laying down vapor barrier, insulation, coverboard and fastening to decking, rolling out rubber membrane and welded over mechanical room and hallway, 4 workers. United Electric installing new fire alarm/electric conduit in 6th grade pod 5 workers, installing new 3" conduit in gym 2 workers. Wadsworth hook up storm drain pipe in cafetorium/gym 4 workers. Sletten texturing new entrance offices 1 worker, framing new 6th grade pod 4 workers, framing risers to overflow breakout area 2 workers, installing top plate on stemwalls (roof) 2 workers, cleaning up jobsite, 3 workers, cleaning up jobsite 3 workers. Anderson Masonry filling in old shop door entrance with brick, 1 worker. Missoula Concrete repairing damaged bricks on new addition walls 2 workers.

6-4 Sunny, warm ACS laying down vapor barrier, insulation, coverboard and fastening to decking, rolling out rubber membrane and welded over mechanical room and hallway, 4 workers. United Electric installing new fire alarm/electric conduit in 6th grade pod 5 workers, installing new 3" conduit in gym 2 workers. Wadsworth hook up storm drain pipe in kitchen 4 workers. Sletten texturing new entrance offices 1 worker, framing new 6th grade pod 4 workers, framing risers to overflow breakout area 2 workers, installing top plate on stemwalls (roof) 2 workers, cleaning up jobsite 3 workers. Missoula Concrete repairing damaged bricks on new addition 2 workers.

6-8 Cloudy, rain. United Electric added new worker installing new fire alarm conduit in new addition, installing fire alarm/electric conduit in 6th grade pod 6 workers, installing new 3" conduit in gym 2 workers. Wadsworth hook up storm drain pipe in kitchen, 4 workers. Sletten cleaning up after rain storm over weekend, water accumulated in new entrance because of opening in the roof along the new tie-in also accumulated in old kitchen area because of ducts that went to old heating unit on the roof.

Also framing new 6th grade pod 4 workers, framing risers to overflow breakout area 2 workers, sheetrocking/insulating 6th grade pod 3 workers, installing top plate on stemwalls (roof) 2 workers, cleaning up jobsite 3 workers.

6-9 Sunny, windy. Heartland prepping for installation of air handler in mechanical room over Rm 265,264 & 261, 3 workers. United Electric installing new fire alarm/electric conduit in 6th grade pod 5 workers, installing new conduit/outlets in gym 2workers. Wadsworth hook up storm drain pipe in kitchen, 4 workers. Sletten prepping CMU/walls in corridors 2 workers, framing new 6th grade pod 4 workers, framing risers to overflow breakout area 2 workers, sheetrocking/insulating 6th grade pod 3 workers, installing top plate on stemwalls (roof) 2 workers, cleaning up jobsite 3 workers. Anderson Masonry cleaning brick, 1 worker. First Mark started removing track surface with excavator, loader stockpiling materials, skidsteer removing chainlink posts/fence 5 workers.

6-10 Sunny, windy. ACS applying vapor barrier, insulation, coverboard and fastening to walls, rolled out rubber membrane and welded/glued to wall, 4 workers. Heartland raised air handler up to mechanical room VIA crane, had to cut hole in roof to place, also hanging duct 6th grade pod, 4 workers. United Electric installing new fire alarm/electric conduit in 6th grade pod 5 workers, installing new conduit/outlets in gym 2 workers. Wadsworth hooking up storm drain pipe in gym/kitchen, 4 workers. Sletten prepping CMU/walls in corridors 2 workers, framing new 6th grade pod 4 workers, framing overflow breakout area 2 workers,sheetrocking/insulating 6th grade pod 3 workers, installing top plate on stemwalls (roof) 2 workers, cleaning up jobsite 3 workers. Anderson Masonry filling in old break room entrance with brick, 1 worker. First Mark finished removing track surface with excavator, loader stockpiling materials, removing concrete sidewalks/driveways with excavator and mini-excavator, 5 workers. Trails End hauling in fill material and hauling out removed track surface with side dump, 1 worker.

6-11 Sunny, warm. ACS laying down vapor barrier, insulation, coverboard and fastening to decking, 4 workers. Heartland hanging duct in 6th grade pod, 4 workers. United Electric installing new fire alarm/electric conduit in 6th grade pod 5 workers, installing new conduit/outlets in gym 2 workers. Wadsworth hooking up storm drain pipe in gym/kitchen 4 workers. Sletten prepping CMU/walls in corridors 2 workers, framing new 6th grade pod 4 workers, framing overflow breakout area 2 workers, installing top plate on stemwalls (roof) 2 workers, and saw cutting concrete floor 6th grade pod for new plumbing, 1 worker. First Mark cutting new gym parking lot to grade with excavator and tracked skidsteer, loader loading trucks with removed materials from track, 5 workers.

6-12 Sunny, warm. Sletten framing new 6th grade pod 5 workers, sheetrocking/insulating 6th grade pod, 3 workers.

6-15 Cloudy, windy. Heartland hanging duct in 6th grade pod, 4 workers. United Electric installing new fire/electric conduit in 6th grade pod 5 workers. Wadsworth hooking up storm drain pipe in gym/kitchen and digging out saw cut areas for plumbing in 6th grade pod,4 workers. Sletten prepping CMU/walls in corridors 2 workers, framing new 6th grade pod 4 workers, framing overflow breakout area 2 workers, sheetrocking/insulating 6th grade pod 3 workers, installing top plate on stemwalls (roof) 2 workers, cleaning up jobsite 3 workers. First Mark loading trucks with removed materials from track with loader, 1 worker. Glacier Electric dig trench(backhoe) from transformer on pole to new transformer for the new addition, 3 workers.

6-16 Cloudy, windy. ACS laying down vapor barrier, insulation, coverboard and fastening to decking, rolled out rubber membrane and welded over new vestibule entrance, 4 workers. Heartland hanging duct in cafetorium, 4 workers. United Electric installing new fire/electric conduit in 6th grade pod, 5 workers and installing new 3" conduit in gym 1 worker. Wadsworth added 2 new workers, unloaded new chiller and set in place, hooking up storm pipe in cafetorium, digging out saw cut areas for plumbing in 6th grade pod, 6 workers. Sletten prepping walls in 7th grade pod 2 workers, framing new 6th grade pod 5 workers, sheetrocking/insulating 6th grade pod 3 workers, installing top plate on stemwalls (roof) 2 workers, cleaning up jobsite 3 workers. First Mark loading trucks with removed materials from track with loader, 1 worker.