July 10, 2017

June 8th - 106 New Requests 153 Work in Progress 37 Complete 9896 Closed Work Orders July 10th - 112 New Requests 88 Work in Progress 38 Complete 10011 Closed Work Orders

Maintenance Department Updates

Current Projects:

DSC Roofing Project

 Roofing project to replace 3 areas of sloped roofing is designed and ready for bidding. Bidding to take place late spring. Advertise for bid April 19 & 26. Bid opening was May 4th. Replace and construct cat walk for servicing HVAC equipment on roof. Contracts being issued. Pre-construction meeting was held on July 7th. Work to begin on July 17th.



2) DSC Office Remodel



July 10, 2017

Minico

1) Irrigation Pump Project Relocation- Advanced Irrigation Solutions is designing the relocation of Minico's turbine pump. This is being relocated because MID is dropping the water level in the ditch. In design. Plans complete and under review. Specs reviewing making ready to bid.



2) Bleachers are ordered. Electric panel change out over Spring Break. Delivery date is in July13th- Removed old bleachers at the close of school. New support wall installed & electrical being installed.

Before



3) Minico Flooring Before

July 10, 2017



After



4) All Gym Floors Being Refinished



5) New Computer Lab



6) Ag Teachers Offices



July 10, 2017

Maintenance Building

Before. Project taken a backseat to construction in schools. Project on hold until summer work is complete.





Food Service Building

Project on hold until summer work is complete.



<u>Heyburn</u>

1) Flooring

Before



50% of carpet installed. Tiled floors to follow.

