

EPIC PA system project Phase 1 – update on installation

Elementary Classrooms & Hallways

- All wiring is finished for Elementary as of 10/15/25
- Hallway speakers are scheduled to be finished as of 10/17/25
- Classroom & District Offices speakers are scheduled to be finished by 10/24/25

H.S. Classrooms & Hallways

- Wiring starting on 10/17/25 – scheduled to be finished by 10/22/25
- Hallway speakers scheduled to be finished by 10/24/25
- Classroom speakers and all installs scheduled to be finished by 10/30/25

Testing of new EPIC PA system

- Kiosk control systems & UPS scheduled to be installed by 10/22/25
- Initial testing of new EPIC PA system scheduled from 10/21/25 to 10/24/25
- Additional testing as needed will occur 10/27/25 to 10/31/25

Walk-Through and Punch list creation

- Initial Punch list creation by 10/24/25
- Walk-through of entire install with Dave Lindquist & Nick and/or Kevin (AE installer & Project manager) by 10/30/25

Training and Final Punch list completion

- Training will include all Principals, Secretaries, and IT staff
- Training to occur the week of 11/3/25-11/7/25 (some training may occur before this time)
- Final Punch list completion by 11/7/25

EPIC PA system as primary Bells & PA system may be as soon as 10/30/25, but is scheduled to be no later than 11/7/25

Questions?