

## FACILITIES/CONSTRUCTION REPORT

### AUGUST 2024

#### KWB/VC Connector:

- 8-19 Calm, hot@82 degrees. Sletten sheet walls with ½" osb, 3 scissor lifts, 5 workers.
- 8-20 Calm, hot@76 degrees. Sletten start sheeting walls with hardi-board 8', 3 scissor lifts, 5 workers.
- 8-21 Calm, hot@74 degrees. Sletten sheeting walls with hardi-board 8', start sheetrocking, 3 scissor lifts, 5 workers.
- 8-22 Calm, hot@74 degrees. Sletten sheet walls with sheetrock, 3 scissor lifts, 5 workers.
- 8-26 Calm, hot@74 degrees. Sletten sheet walls with sheetrock, start taping seams, 3 scissor lifts, 5 workers.
- 8-27 Breezy, hot@76 degrees. Sletten sheet walls with sheetrock, taping seams, 3 scissor lifts, 5 workers.
- 8-28 Breezy, cool@50 degrees. Sletten sheet walls with sheetrock, taping seams, 3 scissor lifts, 5 workers.
- 8-29 Calm, hot@72 degrees, Sletten sheet walls with sheetrock, tape seams, 2 scissor lifts, 3 workers.