

FACILITIES/CONSTRUCTION REPORT

MAY 2021

BHS Sportsplex:

5-3 Calm, warm. Sletten sheetrocking outbuilding 3 workers, sheeting grandstand and installing fascia 1 manlift, 3 workers. First Mark grading/landscaping sportsplex with loader/tracked skidsteer, 2 workers. S&H installing soffit and siding outbuilding, 6 workers. Trails End haul fill material for outdoor VB/sports courts 1 dump truck, 1 worker.

5-4 Calm, warm. Sletten sheetrocking outbuilding 3 workers, sheeting grandstand and installing fascia 1 manlift, 3 workers. First Mark grading/landscaping sportsplex with loader/tracked skidsteer, 2 workers also laying erosion control mats 3 workers. S&H installing soffit and siding outbuilding, 6 workers. Heartland installing duct in attic outbuilding, 1 worker. Trails End haul fill material with dump truck, grading VB/sports courts with tracked skidsteer, 3 workers. Glacier Electric drill/stand (7) light poles 1 bucket truck, 5 workers.

5-5 Cloudy, warm. Sletten cleaning, start taping outbuilding 2 workers, sheeting grandstand installing fascia 1 manlift, 1 telehandler, 4 workers. First Mark grading/landscaping sportsplex with loader/tracked skidsteer, 2 workers also laying erosion control mats 3 workers. S&H installing soffit and siding outbuilding, 6 workers. Trails End grading VB/sports courts with tracked skidsteer, 2 workers. American Electric wiring grandstand, 2 workers.

5-6 Clear, warm. Sletten sheeting grandstand 1 manlift, 1 telehandler, 6 workers. First Mark grading/landscaping sportsplex with loader/tracked skidsteer, 2 workers also laying erosion control mats 3 workers. S&H installing soffit and siding outbuilding, 6 workers. American Electric wiring grandstand, 2 workers.

5-7 Cloudy, warm. Sletten sheeting grandstand and installing fascia 1 manlift, 1 telehandler, 5 workers. First Mark grading/landscaping sportsplex with loader/tracked skidsteer, 2 workers also laying erosion control mats 3 workers.

5-10 Cloudy, warm. Sletten cleaning, start taping outbuilding 2 workers, sheeting grandstand and installing fascia 1 manlift, 1 telehandler, 4 workers. First Mark grading/landscaping sportsplex with loader/tracked skidsteer, 1 worker also laying erosion control mats 3 workers. S&H installing soffit and siding outbuilding, 6 workers. Action Plumbing rough in plumbing grandstand, 2 workers.

5-11 Cloudy, warm. Sletten cleaning, taping outbuilding 2 workers, sheeting grandstand and installing fascia 1 manlift, 1 telehandler, 4 workers. First Mark grading/landscaping sportsplex with loader/tracked skidsteer, 1 worker also laying erosion control mats 3 workers. S&H installing soffit and siding outbuilding, 6 workers.

5-12 Cloudy, warm. Sletten sheeting grandstand and installing fascia 1 manlift, 1 telehandler, 4 workers. First Mark grading/landscaping sportsplex with loader/tracked skidsteer, 1 worker also laying

erosion control mats 3 workers. S&H wrapping/insulating also laying roof underlayment grandstand, 6 workers.

5-13 Cloudy, warm. Sletten sheeting grandstand and installing fascia 1 manlift, 1 telehandler, 4 workers. First Mark grading/landscaping sportsplex with loader/tracked skidsteer, 1 worker also laying erosion control mats 3 workers. S&H installing soffit and siding, 6 workers. Action Plumbing rough in plumbing grandstand, 2 workers.

5-17 Calm, hot. Sletten sheeting grandstand and installing fascia 1 manlift, 1 telehandler, 4 workers. First Mark prep sidewalk between SB field and outbuilding, loader and smooth plate compactor, 3 workers, form up sidewalk, 4 workers. S&H installing soffit and siding grandstand, 4 workers.

5-18 Cloudy, cool. Sletten cleaning, taping outbuilding 3 workers. First Mark pour sidewalk between SB field and outbuilding, 4 workers. Trails End haul concrete with 1 mixer truck, 1 load, 1 worker. S&H installing soffit and siding grandstand, 5 workers.