

Status of Bond Projects
11/15/16 Governing Board Meeting

President Day, Board Members, Mr. Nelson,
Current Project Update:

I. INSTRUCTIONAL SPACE / PORTABLE REPLACEMENT

A. Donaldson Elementary School Addition / Remodel:



Donaldson Administration



New Marquee Being Installed

Donaldson Completed Ahead Of Schedule & Under Budget

II. INNOVATION ACADEMY

A. New Elementary School:

- Building 100 & 200 framing is ongoing
- 100 building roof decking scheduled to begin 11/2
- 200 building roof decking scheduled to begin 11/9
- 300 building UG utilities to be complete 11/1
- 300 building ABC scheduled for 11/1 with slab to be poured 11/8
- 400 building UG plumbing began 10/31
- 500 building footings were poured & stem wall set-up ongoing 11/1
- 600 building footings began 11/1



Steel erected between 100 & 200



Vapor barrier at 100 building



Mock-up of wall construction

The New Stem School Is On Time And On Budget

III. Solar Construction Project

Phase I sites are all in production

Phase II sites are all in production

Phase III under construction

Amphi Middle – In production

Donaldson – In production

IRHS – In production

Wilson – In production

Painted Sky – In production

Copper Creek – In production

Amphi High – New transformer installed, await TEP to set meter

Canyon Del Oro – New transformer installed, await TEP to set meter

Coronado – Passed finals 10/3, await TEP to set meter



Coronado



CDO North Lot



CDO Ballfield Area



Copper Creek