

Shultz House Moving, LLC  
6419 FM 317  
Athens, TX 75752 US  
+19036758300  
sales@shultzcompany.com



## Estimate

### ADDRESS

Duncanville ISD

### SHIP TO

Duncanville ISD  
Duncanville High School  
900 W Camp Wisdom Rd  
Duncanville, Tx 75116

ESTIMATE # SHM25261

DATE 01/20/2026

EXPIRATION DATE 02/28/2026

	DESCRIPTION	QTY	RATE	AMOUNT
Services	Removal of Portables	1	86,300.00	86,300.00
	<p>This price is for the removal of 16 24x64 portable classroom buildings from parking lot at Duncanville High School. Portables will be removed in their entirety, salvage value has been given to portables therefor no permanent items may be removed from portables other than fire alarm equipment. Anchor bolts will be cut flush with concrete. Price does not include filling of any holes in concrete from removal of portables.</p> <p>This price includes the demolition and removal of wooden deck, ramp, stairs, and canopy. Items will be removed from site and disposed of. Any bolts/screws that may have been installed in concrete during construction process will either be cut flush with concrete and/or removed.</p> <p>Price does not include the following: Removal of furniture Removal of lights and drinking fountains from walkway. Removal of cameras. Removal of guard shack and metal detectors Removal of fire alarm panels Disconnect of power Disconnect of data Disconnect of fire Clean up or removal of power, data, fire, and</p>			

DESCRIPTION	QTY	RATE	AMOUNT
-------------	-----	------	--------

other utilities from site  
 Disconnect of water or sewer  
 Repair/patch of any holes left in concrete from fasteners  
 Removal or reinstallation of any fencing for egress from site.  
 Coordination with other contractors. (this will be responsibility of owner or representative)  
 Payment bonds  
 Performance bonds  
 Supply of any dumpsters or trash removal for other contractors. Shall other contractors use Shultz House Moving LLC dumpster they will be responsible for dump fees for the entire dumpster.

Tentative Start Date- June 8 2026

Tentative Completion Date- August 1 2026

Any changes to scope or delay from other contractors will result in completion date not being met.

		SUBTOTAL	86,300.00
		TAX	0.00
		TOTAL	<b>\$86,300.00</b>

Accepted By

Accepted Date