

## FACILITIES/CONSTRUCTION REPORT

### AUGUST 2024

#### Food Distribution Center:

8-1 Calm, hot@90 degrees. Sletten set forms for floor slab/tie rebar, strip forms from arbor floor slab, 4 workers.

8-5 Calm, hot@80 degrees. Sletten pour/finish concrete for floor slab, power screed, power trowel and 6 workers. Trails End haul concrete with 1 mixer truck, 2 loads, 1 worker.

8-6 Calm, hot@78 degrees. Sletten set forms for floor slab/tie rebar, lay vapor barrier down, 6 workers. screw down ½" osb and treated 2x4's on parapet walls, 7 workers.

8-7 Rain, warm@60 degrees. Sletten pour/finish concrete for floor slab, power screed, power trowel and set forms for floor slab/tie rebar, lay vapor barrier down, 6 workers. Trails End haul concrete with 1 mixer truck, 2 loads, 1 worker. Neufield screw metal trim down to eaves, 4 workers, 2 snorkel lifts.

8-8 Calm, warm@66 degrees. Sletten pour/finish concrete for floor slab, power screed, power trowel, 6 workers. Trails End haul concrete with 1 mixer truck, 3 loads. Neufield screw metal trim down to eaves, (overlap is backwards) 4 workers, 2 snorkel lifts.

8-9 Calm, hot@80 degrees. Sletten set forms for floor slab/tie rebar, lay vapor barrier down, 6 workers.

8-12 Calm, hot@80 degrees. Sletten pour/finish concrete for floor slab, power screed, power trowel and set forms for floor slab/tie rebar, lay vapor barrier down, 6 workers. Trails End haul concrete with 1 mixer truck, 2 loads, 1 worker. Neufield start insulating roof, 6 workers, 3 snorkel lifts.

8-13 Calm, hot@78 degrees. Sletten pour/finish concrete for floor slab, power screed, power trowel and set forms for floor slab/tie rebar, lay vapor barrier down, 6 workers. Trails End haul concrete with 1 mixer truck, 2 loads, 1 worker. Neufield insulate roof, start screwing down metal panels, 6 workers, 3 snorkel lifts.

8-14 Calm, hot@76 degrees. Sletten pour/finish concrete for floor slab, power screed, power trowel and set forms for floor slab/tie rebar, lay vapor barrier down, 6 workers. Trails End haul concrete with 1 mixer truck, 2 loads, 1 worker. Neufield insulate roof, screw down metal panels, 6 workers, 3 snorkel lifts. Dry Fork Plumbing dig to grade for floor drain/trap (1) in stall, 2 workers.

8-15 Calm, hot@76 degrees. Sletten pour/finish concrete for floor slab, power screed, power trowel, 6 workers. Trails End haul concrete with 2 mixer trucks, 4 loads, 2 workers also dig out for floor drains/trap and trench to grade with 1 mini-excavator, 1 worker. Neufield insulate roof, screw down metal panels, 6 workers, 3 snorkel lifts. Dry Fork Plumbing dig to grade for floor drain/trap (2) in other stall, 2 workers.

8-19 Calm, hot@82degrees. Sletten pour/finish concrete for floor drains in 2 stalls, set forms for floor slab/tie rebar, lay vapor barrier down, 6 workers. Trails End haul concrete with 1 mixer truck, 2 loads, 1 worker. Neufield insulate roof, screw down metal panels, 7 workers, 3 snorkel lifts.

8-20 Calm, hot@76 degrees. Sletten pour/finish concrete for floor slab, power screed, power trowel, 6 workers. Trails End haul concrete with 2 mixer trucks, 4 loads, 2 workers. Neufield insulate roof, screw down metal panels, 7 workers, 3 snorkel lifts.