

## FACILITIES/CONSTRUCTION REPORT

### JUNE 2023

#### KWB/VC Connector:

6-20 Windy, warm@62 degrees. Sletten install soffit on breezeway, install siding on breezeway, 6 workers. FICO run cabling for HVAC controls, 2 workers. Heartland Mechanical place (3) boilers, start hanging stirrups for piping, 2 workers.

6-21 Calm, warm@66 degrees. Sletten install soffit and siding on breezeway, 6 workers. Heartland Mechanical hanging stirrups and bracing for piping and ceiling units, 2 workers. Systems Northwest run data, fire and intercom/page cabling, 2 workers.

6-22 Calm, warm@67 degrees. Sletten install soffit and siding on breezeway, 6 workers. Heartland Mechanical hanging stirrups and bracing for piping and ceiling units, 2 workers. Systems Northwest run data, fire and intercom/page cabling, 2 workers.

6-26 Calm, warm @72 degrees. Sletten install soffit and siding on breezeway, hang interior door frames, 6 workers. Heartland Mechanical hang ceiling heat units, 2 workers. Dry Fork Plumbing

6-27 Calm, warm@72 degrees. Sletten install siding on breezeway, hang interior door frames, 6 workers. Heartland Mechanical hang ceiling heat units, 4 workers.

6-28 Calm, warm@74 degrees. Sletten install siding on breezeway, start install of fascia, hang interior doors, and locate utilities near new backup generator site, 6 workers. Heartland Mechanical hang ceiling heat units, 4 workers.

6-29 Calm, warm@77 degrees. Sletten install siding and fascia on breezeway, start install of rain gutter, hang interior doors, and locate utilities and set forms for new backup generator, 6 workers. Heartland Mechanical hang ceiling heat units and start run 4" heating pipe in ceiling, 4 workers.

