

FACILITIES/CONSTRUCTION REPORT

MARCH 2021

BHS Sportsplex:

3-17 Calm, warm. First Mark returned, leveling materials for sidewalk front entrance grandstand with tracked skidsteer, compacting with plate compactor, started setting forms, 6 workers. Sletten layout trusses and build truss ends for grandstand 3 workers, 1 telehandler and 1 manlift, install lower bleachers 3 workers.

3-18 Calm, warm. First Mark leveling materials for sidewalk front entrance grandstand with tracked skidsteer, compacting with plate compactor, started setting forms to grade, 6 workers. Sletten layout trusses and build truss ends for grandstand 3 workers, 1 telehandler and 1 manlift, install lower bleachers 3 workers.

3-19 Breezy, warm. First Mark pour concrete for sidewalk and landing front entrance to grandstand, 4 workers, levelling for SB field with tracked skidsteer, compacting with plate compactor, started setting forms, 6 workers. Trails End haul concrete with 1 mixer truck, 2 loads-1 worker. Sletten back at outbuilding, had to shear off nails and move wall and reanchor to floor and topplate, 4 workers.

3-20 Breezy, warm. First Mark pour concrete behind the backstop SB field, 4 workers. Trails End haul concrete with 1 mixer truck, 1 worker.

3-22 Calm, warm. First Mark returned, leveling materials for sidewalk front entrance bleachers with tracked skidsteer, compacting with plate compactor, started setting forms, 6 workers. Sletten layout trusses and build truss ends for grandstand, build 3 workers, 1 telehandler and 1 manlift, install lower bleachers 3 workers.

3-23 Calm, snow. American Electric rough in electrical outbuilding, 3 workers. Sletten build walls and install interior doors outbuilding, 3 workers, install lower bleachers 3 workers.

3-24 Windy, cool. American Electric rough in electrical outbuilding, 3 workers. Sletten install interior doors outbuilding 3 workers, install lower bleachers 3 workers.

3-25 Calm, snow. American Electric rough in electrical outbuilding, 3 workers. Sletten install interior doors outbuilding 3 workers, install lower bleachers 3 workers.

3-26 Breezy, cool. Sletten layout sill plate and anchor to grandstand, and build truss ends for grandstand, 6 workers, 1 telehandler and 1 manlift.

3-29 Breezy, snow. Sletten had underlayment on roof and sheet insulation from walls blow off outbuilding over the weekend, high winds.

3-30 Breezy, cool. First Mark clear snow from work site, 1 loader. Level with tracked skidsteer, compact with smooth drum plate tamper and set forms for sidewalk/slab at Softball field, 10 workers. Heartland Mechanical rough in ventilation, 2 workers. Sletten layout sill plate and anchor to building, and build truss ends for grandstand, 6 workers, 1 telehandler and 1 manlift.

3-31 Breezy, cool. First Mark pour concrete for sidewalk/slab at Softball field 7 workers, loader and skidsteer prepping grandstand entrance, plate tamper compacting, 3 workers. Heartland rough in ventilation, 2 workers. Sletten layout sill plate and anchor to building, and build truss ends for grandstand, 6 workers, 1 telehandler and 1 manlift.