

Status of Bond Projects
4/10/12 Governing Board Meeting

President Boros, Board Members, Dr. Balentine,
Current Project Update:

I. HEALTH, SAFETY, AND SECURITY

A. CDO Tennis Court Replacement:

This project is complete and in use.



New Tennis Courts and Walkway



New Outdoor Amphitheater

B. Transportation Offices:

Construction is 72% complete.

Interior and exterior painting is complete. Ceilings grid is installed. MP&E is complete. Millwork and floor covering is being installed.

Re-alignment of the bus yard will be completed over summer break.

This project is ahead of schedule and on budget.



Exterior Front Elevation



Exterior Rear Elevation



New Driver's Lounge

C. Wetmore Parking Re-capture:

Construction is 25% complete.

Parking lot work is being done to re-capture parking spaces that were lost due to FSS construction.

This project is on schedule and on budget.



New Curb Installation for Increased Parking

II. INSTRUCTIONAL SPACE / PORTABLE REPLACEMENT

A. Amphitheater Middle School Addition / Remodel:

Programming is continuing with the AMS staff, Architects, General Contractor, and the Bond Dept. Design Development drawings are being developed.

B. Canyon Del Oro High School Addition / Remodel:

Construction Documents were submitted to Oro Valley for plan review on 2/4/12 and resubmitted for comment review on 3/6.

A GMP (Guaranteed Maximum Price) is on tonight's consent agenda for Governing Board review / approval. If approved, this project will start immediately.

C. Copper Creek Classroom Renovation / IT Re-cabling: Construction is 25% complete.

The renovation of classrooms 14 & 15 into computer labs is in process. Masonry structure work for new IDF's was completed during spring break. Backbone cabling in hallway ceilings is in process as evening work so classes are not interrupted. This type night work will continue through the duration of the project.

Copper Creek is on schedule and on budget.



New Masonry IDF Construction

D. Amphitheater High Renovations:

Programming is continuing with the AHS staff, Architects, General Contractor, and the Bond Dept.

E. Holaway Elementary Classroom Addition:

Procurement of a General Contractor is underway.

F. Rio Vista Elementary Classroom Addition:

Procurement of a General Contractor is underway. A recommendation for an architectural vendor is on tonight's consent agenda for Governing Board review / approval.