



ID		Task Name	Duration	Start	Finish	brua 2/6
1		<b>Lincolnwood SD74 - Project Schedule - 2022 Sitework Renovations</b>	<b>58 days</b>	<b>Tue 1/18/22</b>	<b>Thu 4/7/22</b>	
2		<b>Design</b>	<b>25 days</b>	<b>Tue 1/18/22</b>	<b>Mon 2/21/22</b>	
3		Construction Documents	25 days	Tue 1/18/22	Mon 2/21/22	
4		<b>Bidding</b>	<b>41 days</b>	<b>Thu 2/10/22</b>	<b>Thu 4/7/22</b>	
5		Ad for Bid to SD74	1 day	Thu 2/10/22	Thu 2/10/22	
6		Ad for Bid Published	1 day	Thu 2/17/22	Thu 2/17/22	
7		<b>Out to Bid / Drawings Released to Contractors</b>	<b>1 day</b>	<b>Tue 2/22/22</b>	<b>Tue 2/22/22</b>	
8		Prebid Meeting, 11:00am	1 day	Wed 2/23/22	Wed 2/23/22	
9		<b>Receipt of Bids, 11:00am</b>	<b>1 day</b>	<b>Wed 3/9/22</b>	<b>Wed 3/9/22</b>	
10		Bid Review	2 days	Thu 3/10/22	Fri 3/11/22	
11		Letter of Rec. to SD74	1 day	Mon 3/14/22	Mon 3/14/22	
12		Facilities Committee Review	1 day	Tue 3/22/22	Tue 3/22/22	
13		<b>Board Review &amp; Contract Approval</b>	<b>1 day</b>	<b>Thu 4/7/22</b>	<b>Thu 4/7/22</b>	