

FACILITIES/CONSTRUCTION REPORT

JANUARY 2021

BMS Renovation/Addition:

1-4 Calm, cool. ACS returned to finish roof at new entrance, 2 workers. United Electric wiring kitchen, 4 workers. Systems Northwest patching into old network panel, 1 worker. Wadsworth plumbing new locker rooms, 2 workers. Sletten correcting punchlist items 4 workers, installing bathroom fixtures & handicap railing 2 workers, installing door hardware 1 worker.

1-5 Windy, cool. Western Sports Flooring painting lettering/lines gym floor, 5 workers. United Electric wiring kitchen, 4 workers. Systems Northwest patching into old network panel, 1 worker. Wadsworth plumbing new locker rooms, 2 workers. Sletten correcting punchlist items 4 workers, installing bathroom fixtures & handicap railing 3 workers, installing door hardware 1 worker, patching/texturing walls, 1 worker.

1-6 Windy, cool. Western Sports Flooring painting lettering/lines gym floor, 5 workers. J&V Restaurant Supply installing kitchen equipment, 2 workers. United Electric wiring kitchen, 4 workers. Systems Northwest patching into old network panel, 1 worker. Wadsworth plumbing new locker rooms, 2 workers. Sletten correcting punchlist items 4 workers, installing bathroom fixtures & handicap railing 3 workers, installing door hardware 1 worker.

1-7 Calm, warm. Western Sports Flooring painting lettering/lines gym floor, 5 workers. J&V Restaurant Supply installing kitchen equipment, 2 workers. United Electric wiring entrance 2 workers, wiring remotes for gym 2 workers. Systems Northwest patching into old network panel, 2 workers. Wadsworth plumbing new locker rooms, 2 workers. Sletten hanging mirrors cardio room 4 workers, installing bathroom fixtures & handicap railing 3 workers, installing door hardware 1 worker.

1-8 Calm, warm. Western Sports Flooring painting lettering/lines gym floor, 5 workers. J&V Restaurant Supply installing kitchen equipment, 1 worker. Systems Northwest identify/label cabling at each port, 3 workers. Sletten hanging mirrors cardio room 4 workers, installing bathroom fixtures & handicap railing 3 workers, installing door hardware 1 worker.

1-11 Calm, warm. Great Falls Fire Suspension testing fire sprinkler system, 2 workers. Interstate Alarm installing system in the new addition, 2 workers. United Electric wiring gym entrance 2 workers, wiring remotes for gym 2 workers. Wadsworth plumbing new locker rooms, 2 workers. Sletten hanging mirrors cardio room 2 workers, correcting punchlist items 3 workers, cleaning new addition, 3 workers.

1-12 Windy, cold. J&V Restaurant Supply installing kitchen equipment, 2 workers. Interstate Alarm installing system in the new addition, 2 workers. United Electric wiring gym entrance 2 workers, wiring remotes for gym 2 workers. Wadsworth plumbing new locker rooms, 2 workers. Sletten hanging mirrors cardio room 2 workers, correcting punchlist items 3 workers, cleaning new addition, 3 workers.

1-13 Windy, snow. TC Glass installing automatic handicap doors at the gym entrance, 2 workers. J&V Restaurant Supply installing kitchen equipment, 2 workers. J2 installing new workstations in wood shop,

2 workers. Interstate Alarm installing system in the new addition, 2 workers. United Electric wiring gym entrance handicap doors 2 workers, wiring remotes for gym 2 workers. Wadsworth plumbing new locker rooms, 2 workers. Sletten hanging mirrors cardio room 2 workers, correcting punchlist item 3 workers, cleaning new addition, 3 workers.

1-14 Windy, cool. Interstate Alarm installing system in the new addition, 2 workers. United Electric cut power to original bldg. remove Panel G old equipment room, 5 workers. Wadsworth plumbing new locker rooms, 2 workers. Sletten hanging mirrors cardio room 2 workers, correcting punchlist items 3 workers, cleaning new addition, 3 workers.

1-15 Calm, cool. United Electric, power still off, finish removing Panel G, install new panel and hookup electric cabling, 5 workers. Sletten touch up work in new addition, 4 workers.

1-18 Calm, snow. Systems Northwest identify/label network cabling, 1 worker. United Electric install exterior lights, 2 workers. Sletten demo BNAS cabinets 4 workers, touchup work in new addition 3 workers, installing door hardware, 1 worker and chlorinated water system in the entire school, 1 worker.

1-19 Windy, cool. TC Glass installing automatic handicap doors at the new school entrance, 2 workers. Hagenstad touch up painting, 1 worker. Systems Northwest identify/label network cabling, 1 worker. United Electric wiring new school entrance handicap doors, 2 workers. Western Sports Flooring sanding cafeteria stage with 1 push sander, 2 workers. Sletten demo BNAS cabinets 4 workers, cleaning BNAS 3 workers, installing door hardware 1 worker.