

Status of Bond Projects
8/11/2020 Governing Board Meeting

President Day, Vice President Cox Golder, Board Members and Superintendent Jaeger, it is my pleasure to provide you with an update of the projects currently under construction with bond and SFB funding.

AHS:

Bond Projects

Asphalt repairs – parking lot & baseball field – 80% complete \$18,624
- to be completed 8/3 & 8/4

SFB Projects

300 wing – structural evaluation – preliminary report received \$9,910
AHS main gym roof replacement – drain leak detection is scheduled \$30,253
- initial design root walk 7/29

CDO:

Bond Projects

T Building – fan coil improvements – 95% complete \$116,672
Replacement of east parking lot lights – materials on order \$11,454
Addition of snack bar / air conditioner – 100% complete \$18,908
M & T Building underground pipe replacement – 100% complete \$54,566

SFB Projects

Campus roofing phase I – all work stopped \$2,662,679
- Bldg E - 90% complete - Bldg JE - 90% complete
- Bldg JW - 90% complete - Bldg J - 90% complete
- Bldg K - 90% complete - Bldg D - 90% complete
- Bldg S - 90% complete - Bldg N - 30% complete
Campus roofing phase II \$2,398,313
- supplemental construction funding grant request submitted to SFB

Adjacent Ways

Pave fire lane by tennis courts \$115,443
- contractor to R&R drive lane pavement 7/31 – 8/4

IRHS:

Bond Projects

OCR repairs for ADA science tables – 95% complete \$29,544

SFB Projects

Roofing – Bldg A – 90% complete \$4,272,241
Bldg F – 10% complete

AMS:

Bond Projects

PA System improvements – 100% complete \$109,382

Copper Creek:

Bond Projects

Design for staff RR remodel / special needs RR \$7,500
-design 95% complete

Coronado:

Bond Projects

Exterior lighting fixture replacement – 100% complete \$16,450
Admin Bldg – (2) A/C unit replacements – materials on order \$20,991
Elementary Bldg A/C replacement – units shipping 8/7 \$96,775
Retrofit electric panel – room 24 – P.O. received – materials on order \$2,588

SFB Projects

SFB 4854 MPR building roof replacement
-construction 100% complete \$403,519



Cross:

SFB Projects

MPR HVAC replacement – punch list completion walk 8/3	\$252,674
Roof replacement – design grant submitted to SFB for funding	\$61,406
T.E.P. Grant – LED lighting upgrades	\$46,942

Donaldson:

Bond Projects

Building E - HVAC controls – 95% complete	\$9,708
Building E - interior ceiling repaint – P.O. issued	\$5,163
Classroom lighting – Building E – materials shipping 7/27	\$22,413
HVAC replacement – Building E – working on punch list items	\$36,043

El Hogar:

Bond Projects

Exterior painting complete	\$24,455
- exterior sink / bottle filler 100% complete	

Harelson:

SFB Projects

SFB 3508/5563 Funhouse roof & HVAC – non-roofing punch list	\$577,230
-completion walk 8/3 – all roofing work stopped	

Holaway:

Bond Projects

West side security fence painting – await start date	\$5,188
Renovation to Bldg E – washer & dryer hook up – 8/3 start	\$3,780

Innovation:

Bond Projects

Drain improvements – under solar panels – east side of campus	\$3,424
Renovation to Bldg B – washer & dryer hook up – 7/30 start	\$3,383

Keeling:

Bond Projects

Access control improvements – new card readers, additional card readers, and new lock down button – 100% complete	\$32,281
Replace (3) A/C units on Bldg G – contractor ordering materials	\$39,675

Mesa Verde:

Bond Projects

Renovation to Bldg G – washer/dryer hook ups – 7/31 start	\$4,523
MPR A/C replacement – in progress	

SFB Projects

Roof replacement – design drawings started	\$42,450
T.E.P. Grant – LED lighting upgrade	\$16,019

Rillito:

Bond Projects

Sensory room improvements – 100% complete	\$7,500
- new sign in front of the school – installed	
Supply wireless secondary clocks – on order	\$4,762

SFB Projects

SFB 4850 campus roofing – 35% complete	\$250,124
--	-----------



Walker:

Bond Projects

A/C replacement – computer room – 100% complete \$31,169

SFB Projects

Classroom 14 HVAC replacement – grant request submitted 6/12 \$9,959

*SOMETHING NEW AT EVERY SCHOOL,
EVERY YEAR!*