

FACILITIES/CONSTRUCTION REPORT

JUNE 2024

Student Support Services:

6-19 Calm, warm@65 degrees. Neufield bolt girts, door and window supports with telehandlers (2) and snorkel lifts (2), 4 workers.

6-20 Calm, warm@69 degrees. Neufield bolt purlins to rafters with telehandlers (2) and snorkel lifts (2), 4 workers.

6-24 Breezy, warm@72 degrees. Neufield bolt girts, door and window supports with telehandlers (2) and snorkel lifts (2), 3 workers.

6-25 Calm, warm@72 degrees. Neufield bolt gable ends to end rafters with telehandlers (2) and snorkel lifts (2), 3 workers. Sletten dropping pier footings at arbor with demo saw and breaker/chisel, 3 workers.

6-26 Calm, warm@76 degrees. Neufield bolt gable ends to end rafters with telehandlers (2) and snorkel lifts (2), 3 workers. Sletten dropping pier footings at arbor with demo saw and breaker/chisel, set forms/tie rebar for center piece, pour/finish concrete for center piece of arbor, 4 workers.

6-27 Rainy, warm@62 degrees. Neufield bolt eave supports, with telehandlers (2), 2 workers. Sletten dropping pier footings at arbor with demo saw and breaker/chisel, 3 workers.