

## FACILITIES/CONSTRUCTION REPORT

### APRIL 2021

#### BHS Sportsplex:

4-1 Breezy, cool. First Mark pour concrete for sidewalk to entrance of grandstand, 7 workers. Heartland rough in ventilation, 2 workers. Sletten build floor joists for crownsnest/ grandstand, 6 workers, 1 telehandler and 1 manlift. Trails End start removing sand from VB pit with tracked skidsteer and loader, haul off with dump truck 2 workers, also haul concrete with 1 mixer truck, 2 loads, 1 worker.

4-2 Windy, cool. First Mark pour concrete for stairs (not enough bracing/support, redo) to entrance of grandstand, 7 workers. Heartland rough in ventilation, 2 workers. Sletten build floor joists for crownsnest, stand first truss and secure to building, 6 workers, 1 telehandler and 1 manlift. Trails End haul concrete with 1 mixer truck, 1 load, 1 worker.

4-5 Snow, cool. Frontline rough in ventilation, 2 workers.

4-6 Calm, warm. First Mark pour concrete for slope off the crosswalk and curb and gurb, 6 workers. Prep for base of bleachers, tracked skidsteer, mini-excavator and loader, 2 workers. Sletten stand 5 trusses southside and secure to building, 6 workers, Action Plumbing rough in plumbing for 3 workers. Heartland 2 workers. American Electric, 2 workers. Trails End levelling to grade for VB, tennis, courts 1 tracked skidsteer, 1 loader and 1 dump truck hauling off 2 workers, also haul concrete with 1 mixer truck, 1 load, 1 worker.

4-7 Calm, warm. First Mark pour concrete for sidewalk west of outbuilding, 6 workers. Prep for sidewalk around outbuilding, tracked skidsteer, loader and compact with plate compactor, 2 workers. Sletten stand 2 trusses southside and secure to building, 6 workers, Action Plumbing rough in plumbing for grandstand 3 workers. American Electric, 3 workers. Trails End levelling to grade for VB, tennis, courts 1 tracked skidsteer, 1 loader and 1 dump truck hauling off 2 workers, also haul concrete with 1 mixer truck, 1 load, 1 worker.

4-8 Breezy, cool. First Mark pour concrete for sidewalk south of outbuilding, 6 workers. Prep for base of bleachers, tracked skidsteer, loader and compact with plate compactor, 2 workers. Sletten build walls for crownsnest, 6 workers, Action Plumbing 3 workers. American Electric rough in electric outbuilding, 3 workers. Trails End levelling to grade for VB, tennis, courts 1 tracked skidsteer, 1 loader and 1 dump truck hauling off 2 workers, also haul concrete with 1 mixer truck, 1 load, 1 worker

4-9 Breezy, cool. First Mark pour concrete for sidewalk east of outbuilding, 6 workers. Prep for base of bleachers, tracked skidsteer, loader and plate compactor, 2 workers. Sletten stand walls for crownsnest and secure to building, 6 workers, telehandler and manlift. Trails End levelling to grade for VB, tennis, courts 1 tracked skidsteer, 1 loader, 1 excavator and 1 dump truck hauling off 2 workers, also haul concrete with 1 mixer truck, 1 load, 1 worker.

4-12 Breezy, cool. Sletten stand trusses for crownsnest and secure to building, 6 workers, telehandler and manlift. Action Plumbing rough in for grandstand, 1 worker.

4-13 Breezy, cool. Sletten stand trusses for crow's nest and secure to building, 6 workers, telehandler and manlift.

4-14 Calm, cool. Sletten stand trusses northside and secure to building, 6 workers, telehandler and manlift.

4-15 Calm, cool. Sletten stand trusses northside and secure to building, start building outriggers, 6 workers, telehandler and manlift. Action Plumbing rough in for grandstand, 1 worker. Trails End haul in fill material for VB, tennis courts with 1 dump truck, 1 worker.

4-19 Snow, cool. Sletten building outriggers and installing fascia boards southside, 6 workers, telehandler and manlift. S&H Aluminum returned, cleaning off wind damaged insulation and roof underlay, 3 workers.

4-20 Calm, warm. Sletten building outriggers and installing fascia boards, started sheeting roof southside 6 workers, telehandler and manlift. S&H laying underlayment outbuilding, resume wrapping/insulating walls, 3 workers. Action Plumbing rough in for grandstand, 1 worker. Heartland rough in mechanical for outbuilding, 1 worker. First Mark prepping entrance to grandstand and redo steps at entrance by dowelling in and reforming, 7 workers and loader, tracked skidsteer and smooth plate compactor. Field Turf returned to relocate the pitcher's mound to 43'9" from home plate, 3 workers.

4-21 Calm, warm. Sletten building sheeting roof southside,, framing northside trusses 6 workers, telehandler and manlift. S&H wrapping/insulating walls, 3 workers. Action Plumbing rough in for grandstand, 1 worker. Heartland rough in mechanical for outbuilding, 1 worker. First Mark prepping entrance to grandstand and pour slab at bottom of bleachers, 7 workers and loader, tracked skidsteer and smooth plate compactor. Trails End haul concrete with 1 mixer truck, 3 loads, 1 worker.