

## FACILITIES/CONSTRUCTION REPORT

### July 2023

#### KWB/VC Connector:

7-3 Calm, warm@67 degrees. Sletten install siding, fascia and rain gutter, 5 workers. Dry Fork Plumbing dismantle old boilers (2) tanks, piping and ductwork from VC, store outside, 2 workers.

7-5 Calm, warm @73 degrees. Sletten install siding, fascia and rain gutter, and start install of roof underlayment, 6 workers.

7-6 Calm, warm @75 degrees. Sletten install siding, fascia and rain gutter and install roof underlayment, 6 workers.

7-10 Calm, hot@82 degrees. Sletten install fascia and rain gutter and install roof underlayment and start install of roof panels, 5 workers. Heartland Mechanical hang ceiling stirrups and bracing for piping, 3 workers. Littrell Electric drill thru wall run conduit for new backup generator, 2 workers. FICO run cabling for HVAC controls into classrooms, 2 workers.

7-11 Breezy, warm@72 degrees. Sletten install roof underlayment and roof panels, tape seams of interior walls, 5 workers. Heartland Mechanical hang ceiling stirrups and bracing for piping, 3 workers. Littrell Electric run conduit run conduit for new backup generator, 2 workers. FICO run cabling for HVAC controls into classrooms, 2 workers.

7-12 Breezy, warm@75 degrees. Sletten install roof underlayment and roof panels, tape seams of interior walls, 5 workers. Heartland Mechanical hang ceiling stirrups and bracing for piping, run 4" heating pipe in ceiling, 3 workers. Systems Northwest run data, fire, and intercom/paging cable, 2 workers.

7-13 Breezy, warm@74 degrees. Sletten install roof underlayment and roof panels, tape seams of interior walls, 5 workers. Heartland Mechanical run 4" heating pipe in ceiling, 3 workers.

7-17 Breezy, warm@75 degrees. Sletten install roof panels, tape seams of interior walls, set forms to grade for concrete slab, 5 workers. Heartland Mechanical run 4" heating pipe, 3 workers. Littrell Electric set/wire backup generator @ VC, 2 workers. FICO run cabling for HVAC controls into classrooms, 2 workers. Systems Northwest run data, fire and intercom/paging cable, 2 workers. TC Glass start install of windows in breezeway, 2 workers.

7-18 Breezy, warm@76 degrees. Sletten install roof panels, tape seams of interior walls, pour concrete slab to replace broken up asphalt at VC lower level, 5 workers. Heartland Mechanical pressure test 4" pipe in place @ 41 psi. FICO run cabling for HVAC controls into classrooms, 2 workers. Systems Northwest run data, fire and intercom/paging cable, 2 workers. TC Glass install windows in breezeway, 2 workers.

