

FACILITIES/CONSTRUCTION REPORT OCTOBER 2022

KWB/VC Connector:

10-3 Sunny, warm. Sletten demo/remove metal panels from awning at old east entrance, 4 workers.

10-4 Sunny, warm. Sletten install metal panels for roof to east entrance, demo/remove metal panels from awning at old east entrance, and sawcut, jackhammer concrete for posts to construction fence on north perimeter, 5 workers.

10-5 Sunny, warm. Sletten install metal panels for windbreak to west entrance, demo/remove metal panels and wood framing from awning at old east entrance, and sawcut, jackhammer concrete for posts to construction fence on north perimeter, drive posts with telehandler, 5 workers.

10-6 Sunny, warm. Sletten demo/remove metal panels and wood framing from awning at old east entrance, and drive posts and hang chain link fence for construction fence on north perimeter with telehandler, 5 workers.

10-7 Sunny, warm. Sletten install metal panels to interior walls on east entrance, hang chain link fence of posts for construction fence on north perimeter, 6 workers.

10-10 Windy, cool. Sletten demo/remove metal panels and wood framing from awning at old east entrance, demo/remove concrete sidewalk with skidsteer, 4 workers.

10-11 Cloudy, cool. Sletten demo/remove wood framing from awning at old east entrance, demo/remove concrete sidewalk with skidsteer, 4 workers.

10-12 Sunny, warm. Sletten demo/remove concrete slab next to KWB gym, chisel/jackhammer brick off wall, 4 workers. Trails End dig footings, start at KWB locate existing footing of KWB and dig west 52' @ 4' deep. Surface water running in trench had to dewater, dig 6' hole for sump pump next to manhole/drain, 1 mini-excavator, 1 worker.

10-13 Sunny, warm. Sletten demo/remove wood framing from awning at old east entrance, chisel/jackhammer brick off wall, start demo of KWB restrooms take down partitions, 4 workers. Trails End dig footings 32' and 24' @ 4' deep, dewater trench with sump pump. Load/haul off excavated materials, 1 mini-excavator, 1 loader, 1 dump truck, 2 workers.

10-17 Sunny, warm. Sletten unload pre-built wooden forms for footings, metal studs, 1 telehandler, 4 workers. Trails End dig another 6' hole for sump pump at the end of 24' trench, dewater. Start digging trench at VC, drier, locate existing footings of VC. Load/haul off excavated materials, 1 mini-excavator, 1 loader, 1 dump truck, 2 workers.

