

FACILITIES/CONSTRUCTION REPORT

AUGUST 2022

BHS Sportsplex:

8-1 Sunny, hot. Trails End sloping dirt away from the track, 1 mini-excavator, 1 tracked skidsteer. Rollout liner and fill with ¾" minus gravel, 1 loader, 4 workers. S&H install damaged fascia trim southwest of grandstand roof, 2 workers.

8-2 Windy, hot. Trails End haul in gravel, 2 dump trucks, 2 workers. S&H install new fascia trim southwest side and ridge cap of grandstand roof, 2 workers.

8-3 Windy, hot. Trails End haul in gravel, 2 dump trucks, 2 workers. S&H install new fascia trim southeast side and ridge cap of grandstand roof, 2 workers.

8-4 Windy, hot. Trails End sloping dirt away from the track, 1 mini-excavator, 1 tracked skidsteer. Rollout liner and fill with ¾" minus gravel, 1 loader, 4 workers.

8-5 Sunny, hot. Trails End haul in gravel, 6 loads, 1 belly dump, regrading slope north of bleachers, 1 mini-excavator, 1 loader, 3 workers.

8-8 Sunny, hot. Trails End dig trench for retaining wall, north of bleachers, lay bottom row of 8" block and 4" drain sock pipe and fill with ¾" gravel, half of 2nd row, 1 tracked skidsteer, 1 plate compactor, 1 smooth drum roller, 3 workers. Regrade slope south of bleachers, 1 mini-excavator, 1 loader, 2 workers.

8-9 Sunny, hot. Trails End lay 3rd, 4th rows of north retaining wall, 1 tracked skidsteer, 1 plate compactor, 1 smooth drum roller, 3 workers. Dig trench for retaining wall south of bleachers, 1 mini-excavator, 1 worker.

8-10 Cloudy, warm. Trails End lay, 5th row of north retaining wall and 4" drain sock pipe and back fill with ¾" gravel, 1 tracked skidsteer, 1 plate compactor, 1 smooth drum roller, 3 workers. Glacier Electric drill poles, lay electric to T-Mobile cellular tower.

8-11 Sunny, hot. Trails End lay 6th row and cap of north retaining wall and fill with ¾" gravel, 1 tracked skidsteer, 3 workers. Glacier Electric install transformer at T-Mobile cell tower site.

8-16 Sunny, hot. Trails End dig trench for retaining wall, south of bleachers, (sloughed in after rain on weekend) lay bottom row, 2nd row of 8" block and 4" drain sock pipe and fill with ¾" gravel, 1 mini-excavator and 1 tracked skidsteer, 1 plate compactor, 1 smooth drum roller, 3 workers. Trails End dig footings for T-Mobile cellular tower, 1 excavator.

8-17 Sunny, hot. Trails End lay 3rd, 4th and half of 5th row of south retaining wall, 1 tracked skidsteer, 1 plate compactor, 1 smooth drum roller, 3 workers. Trails End dig footings, blade building road to T-Mobile cellular tower.

8-18 Sunny, hot. Trails End lay 6th row and cap of north retaining wall and fill with ¾" gravel, 1 tracked skidsteer, 3 workers.

8-19 Sunny, hot. Trails End tie in north drain sock pipe to existing drain system, 1 mini-excavator, 2 workers.

8-22 Sunny, hot. Trails End haul concrete, Ajay Concrete Pumping concrete for footings T-Mobile cellular tower.

8-23 Sunny, hot. Trails End regrade north slope , 1 tracked skidsteer, 1 mini-excavator, 4 workers. Trails End haul materials to T-Mobile cellular tower, 1 truck with belly dump.

8-24 Cloudy, warm. Trails End tie in south drain sock pipe to existing drain system, regrade south slope, 1 tracked skidsteer, 1 mini-excavator, 4 workers. Trails End haul materials to T-Mobile cellular tower, 1 truck with belly dump.