Spring Branch Independent School District

Facility Improvement Program

Monthly Status Report

Bond Authorization 2017

As of September 30, 2025

Prepared By:

Financial Services Department

Spring Branch Independent School District Change in Project Budgets 2017 Bond Projects

September 2025 - The administration is requesting Board approval of the following:

Change in Budgets		
Earned interest allocated to the Safety and Security project for fencing	\$	350,000
Earned interest allocated for kitchen upgrades at SBMS and SFMS		2,000,000
Budgets set up for projects funded by the August 2025 debt issuance		47,620,000
	_	
Total Changes	\$	49,970,000

Change in Facilities Contingency		
Facilities Contingency balance as of 8/31/2025	\$	31,009,227
Contingency funded by the August 2025 debt issuance		752,730
Transfer from project(s) to Facilities Contingency:		
Transfer from Facilities Contingency to project(s):		
In an acces (Page 200) Facilities Counting and access	_	750 700
Increase/ (Decrease) Facilities Contingency	_	752,730
Facilities Contingency balance as of 9/30/2025	\$	31,761,957

	-	Encumbrance/	Actual	-	
	Amended	Contract	Expenditures	Retainage	
Facilities	Budget	Outstanding	to Date	Payable	Balance
Memorial High	99,465,809	25,816	95,601,613	890,984	2,947,396
Northbrook High	34,023,288	0	33,438,981	0	584,307
Spring Woods High	35,997,722	493,253	34,652,934	0	851,535
Stratford High	44,374,452	172,000	43,805,766	0	396,686
Westchester Academy	550,277	294,618	255,658	0	1 00 105
SBEC - Cornerstone & AOC SBEC - DAEP	90,195	0	0	0	90,195
Landrum Middle	67,501,213	59,882	66,513,108	630,997	297,226
Memorial Middle	9,999,970	107,177	8,666,442	0	1,226,351
Northbrook Middle	11,813,613	25,000	7,716,311	0	4,072,302
Spring Branch Middle	11,366,798	106,308	6,428,348	0	4,832,142
Spring Forest Middle	6,670,788	139,510	4,539,512	0	1,991,766
Spring Oaks Middle Spring Woods Middle	8,245,267 14,775,096	25,703 652,042	6,845,619 12,071,279	0 469,065	1,373,945 1,582,710
Bendwood	14,773,090	032,042	0	409,003	1,362,710
Buffalo Creek Elementary	13,111,603	730,222	11,696,517	0	684,864
Bunker Hill Elementary	38,374,682	0	38,305,536	0	69,146
Cedar Brook Elementary	17,159,170	0	16,820,540	0	338,630
Edgewood Elementary	250,000	0	0	0	250,000
Frostwood Elementary	0	0	0	0	0
Hollibrook Elementary	250,000	0	0	0	250,000
Housman Elementary Hunters Creek Elementary	250,000 31,081,618	1,766 0	14,637 30,909,946	0	233,597 171,672
Meadow Wood Elementary	300,000	0	251,174	0	48.826
Memorial Drive Elementary	34,805,299	783,913	31,368,003	1,513,984	1,139,399
Nottingham Elementary	40,091,057	63,751	38,073,057	1,798,926	155,323
Pine Shadows Elementary	0	0	0	0	0
Ridgecrest Elementary	250,000	0	82,451	0	167,549
Rummel Creek Elementary	0	0	0	0	0
Shadow Oaks Elementary	250,000	00.040.070	0	0	250,000
Sherwood Elementary Spring Branch Elementary	47,840,811 388,700	26,019,372 138,700	14,375,467 133,455	567,011 0	6,878,961 116,545
North Support Center (Former SSE)	111,566	130,700	111,566	0	110,545
Terrace Elementary	51,614,454	1,537,613	1,810,404	0	48,266,437
Thornwood Elementary	2,866,951	0	0	0	2,866,951
Treasure Forest Elementary	10,184,925	7,463	10,030,946	0	146,516
Valley Oaks Elementary	0	0	0	0	0
Westwood Elementary	250,000	0	68,816	0	181,184
Wilchester Elementary Woodview Elementary	40,325,968	0 357,123	0 36,922,406	0 1,722,994	0 1,323,445
Wildcat Way	1,164,211	0	780,642	0	383,569
Lion Lane	1,130,791	0	911,712	0	219,079
Bear Blvd.	1,132,217	0	714,680	0	417,537
Tiger Trail	1,164,098	0	1,069,861	0	94,237
Ag Farm	3,351,868	3,217	3,348,651	0	0
East Transition Campus	1,822,715	0	1,820,062	0	2,653
South Transition Campus Support Facilities	1,365,621 12,104,064	137,338	582,020 4,692,685	0	783,601 7,274,041
Athletic Facilities	7,644,769	547,578	2,070,957	0	5,026,234
Facilities Contingency	31,761,957	0	0	0	31,761,957
Total Facilities	737,273,603	32,429,365	567,501,762	7,593,961	129,748,515
District Wide Improvements					
Career & Technical Ed	8,065,000	5,576	6,153,772	0	1,905,652
Fine & Performing Arts	3,000,000 61,477,390	61,147	2,668,723	0	270,130
Technology Transportation	16,678,108	219,847 2,785,620	46,522,186 11,667,093	0	14,735,357 2,225,395
General Trades	10,000,000	187,971	2,425,119	0	7,386,910
MEP	9,500,000	2,449,641	1,635,015	13,846	5,401,498
Copiers	781,039	0	781,039	0	0
Bond Plan Administration	16,767,284	492,403	11,282,355	0	4,992,526
Total District Wide Improvements	126,268,821	6,202,205	83,135,302	13,846	36,917,468
Hail Damaged Roofs	4,272,007	0	4,272,007	0	0
PreK and WWE Fall Surface Replacement	2,300,000	563,680 756,359	824,004	0	912,316
Safety and Security Vestibules Safety and Security Fencing	6,214,605 4,677,181	756,358 1,734,089	4,665,005 2,593,092	0	793,242 350,000
Premium Allocated to Issuance Cost	5,440,809	1,734,009	5,440,809	0	0
Unallocated Interest, net of Arbitrage	14,727,136	0	0	0	14,727,136
· · · · · · · · · · · · · · · · · · ·	901,174,164	41,685,697	668,431,981	7,607,807	183,448,678
				. ,	

Facility Improvement Program Budget as of 9/30/25 Bond Issuance 839,360,139 Other Sources 19,215,355

Current FIP Budget

Interest Earnings, Net of Arbitrage

42,598,669

901,174,164

Facility Improvement Program

Current FIP Budget 901,174,164

Authorized but Unissued _ Total 2017 FIP 901,174,164 59,039,861 960,214,025

Memoration Carlegory	Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Memorial High Schrol September Septe									Remaining
Miss Pohoo Master Plant Right R		3 ,		September			·	,	
Master Plan / Bulg 67221 Full test Edup									
Future Work Right Rother				-	, ,	25,816	, ,	890,984	1,950,81
Other				-		-		-	104,70
Colingency 1,240,985 1,2	67221			-		-		-	320,87
Contingency 303,834 303,834 303,834 285,100 -				-		-		-	6,09
Moving Costs			1,240,985	-	1,240,985	-	1,240,985	-	
Arthletic Scope			-	-	-	-	-	-	
Turf Practice Field General Contractor				-		-	,	-	
Turt Practice Field General Contractor 1,110,094		Athletic Scope		-		-		-	214,90
Architect / Engineer 104.859 104.559 1			97,876,568	-	97,876,568	25,816	94,362,372	890,984	2,597,39
Architect / Engineer 104.559	Turf Practice Field	General Contractor	1.110.094	-	1.110.094	_	1.110.094	_	
Other				-		-		-	
CCIP 1,239,241				_		_		_	
Future Work 67001				-		-		-	
Future Work 67001			,_ · · · _	-	,_ ···	_	,	_	
Northbrook High School Society		· · · · · · · · · · · · · · · · · ·	1,239,241	-	1,239,241	-	1,239,241	-	
Northbrook High School Society	Futuro Work	Contingonov	350,000		350,000				350,00
Total - Memorial High School 99,465,809 - 99,465,809 25,816 95,601,613 890,884 Northbrook High School Addition/Upgrades G7220 Architect / Engineer 1,924,368 1,924,368 1,876,665 - 6,7220 1,748 1,924,368 1,876,665 - 7,724 1,724,368 1,924,368 1,924,368 1,924,368 1,926,516 - 9,20,516		Contingency							350,00
Northbrook High School Addition/Upgrades 67220 General Contractor Architect / Engineer 26,217,148 22,217,148 26,196,133 - 67220 Furniture & Equip Other 920,516 920,518 920,518 920,939 94,939 920,518 920,518 920,518 920,518 920,518 920,518 920,518 920,518	07001		330,000	_	330,000	_	_	_	330,00
High School General Contractor 26,217,148 - 26,217,148 - 26,196,133 - 26,100 - 20,516 - 30,24,368 - 3,34,36,388 - 3,34,36,388 -		Total - Memorial High School	99,465,809	-	99,465,809	25,816	95,601,613	890,984	2,947,39
Addition/Upgrades Architect / Engineer 1,924,368 1,924,368 - 1,924,368 - 1,926,566 - 1			00.047.440		00.047.440		00.400.400		04.04
Furniture & Equip 920,516 920,				-		=		-	21,01
Other				-		-		-	47,70
OCIP 394,939	67220			-		-		-	
Contingency				-		-		-	
Moving Costs			394,939	-	394,939	=	394,939	-	
Athletic Scope 2,271,724 - 2,271,724 - 2,108,643 -		Contingency	-	-	400.000	-	400.000	-	
Turf Practice Field General Contractor 1,116,805 - 1,116,805 - 1,114,297 - 67217 Architect / Engineer 81,365 - 81,365 - 81,365 - 81,365 - 600 - 6000				-		=		-	100.00
Turf Practice Field 67217		Athletic Scope		-		-		-	163,08
Architect / Engineer 81,365 - 81,365			32,452,901	-	32,452,901	-	32,221,102	-	231,79
67217 Architect / Engineer Other 81,365 - 2 - 2 - 3 - 3 - 4 - 3 - 5 - 3 - 5 - 3 - 3 - 3 - 5 - 3 - 3	Turf Practice Field	General Contractor	1,116,805	-	1,116,805	-	1,114,297	_	2,50
Other OCIP 22,217 - 22,217	67217	Architect / Engineer	81,365	-	81,365	-		-	
Contingency			· -	-	, -	-	· -	-	
Future Work Contingency 350,000 - 350,000		OCIP	22,217	-	22,217	-	22,217	-	
Future Work 67005 Contingency 350,000 - 350,000		Contingency	- _	-	-	-	-	-	
Total - Northbrook High School 34,023,288 - 34,023,288 - 33,438,981 - Spring Woods High School General Contractor 27,123,780 - 27,123,780 - 27,052,299 - 27,123,780 - 27,052,299 - 27,123,780 - 27,052,299 - 27,123,780 - 27,052,299 - 27,123,780 - 27,052,299			1,220,387	-	1,220,387	=	1,217,879	-	2,50
Total - Northbrook High School 34,023,288 - 34,023,288 - 33,438,981 - Spring Woods High School General Contractor 27,123,780 - 27,123,780 - 27,052,299 - 27,123,780 - 27,052,299 - 27,123,780 - 27,052,299 - 27,123,780 - 27,052,299 - 27,123,780 - 27,052,299	Future Work	Contingency	350,000	-	350,000	-	-	-	350,00
Spring Woods High School General Contractor 27,123,780 - 27,052,299 - Renovation/Upgrades Architect / Engineer 1,963,000 - 1,963,000 - 1,935,237 - 67210 Furniture & Equip 1,036,927 - 1,036,927 - 1,036,927 - 1,036,927 - 1,036,927 - 0 - 0CIP 389,654 - 389,654 - 389,654 - 389,654 -<	67005		350,000	-	350,000	-	-	-	350,00
High School General Contractor 27,123,780 - 27,123,780 - 27,052,299 - Renovation/Upgrades Architect / Engineer 1,963,000 - 1,963,000 - 1,935,237 - 67210 Furniture & Equip 1,036,927 - 1,036,927 - 1,036,927 - 1,036,927 - 1,036,927 - 0 - 0 - 20,000 - 1,036,927 -		Total - Northbrook High School	34,023,288		34,023,288		33,438,981		584,30
Renovation/Upgrades Architect / Engineer 1,963,000 - 1,963,000 - 1,935,237 - 67210 Furniture & Equip 1,036,927 - 1,036,927 - 1,036,927 - 1,036,927 - 1,036,927 - - 1,036,927 - <		Company Company	07 400 700		07 400 700		27.052.222		74.40
67210 Furniture & Equip 1,036,927 - 1,036,927 - 1,036,927 - 1,036,927 - 00ther 1,462,987 - 1,462,987 217,532 1,196,007 - 00CIP 389,654 - 389,654 - 389,654 - 389,654 - 00tingency	•			-		-		-	71,48
Other 1,462,987 - 1,462,987 217,532 1,196,007 - OCIP 389,654 - 389,654 - 389,654 - Contingency - - - - - - Moving Costs 163,694 - 163,694 - 160,594 - Athletic Scope 463,000 - 463,000 - 126,858 -		•		-		-	, ,	-	27,76
OCIP 389,654 - 389,654 - 389,654 - 389,654 - <th< td=""><td>6/210</td><td></td><td></td><td>-</td><td></td><td>047.500</td><td></td><td>-</td><td>40.4</td></th<>	6/210			-		047.500		-	40.4
Contingency - - - - - - - - - - 163,694 - 163,694 - 160,594 - - 160,594 - - 126,858 - - 126,858 - <				-		217,532		-	49,44
Moving Costs 163,694 - 163,694 - 160,594 - Athletic Scope 463,000 - 463,000 - 126,858 -			389,654	-	389,654	-	389,654	-	
Athletic Scope 463,000 - 463,000 - 126,858 -			-	-	400.004	-	400.504	-	2.10
				-		-		-	3,10
32,603,042 - 32,603,042 217,532 31,897,576 -		Ametic Scope		-		- 017.500		-	336,14
			32,603,042	-	32,603,042	217,532	31,897,576	-	487,93

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	August 31, 2025	Adjustments	September 30, 2025	Contract	Expenditure	Payable	Remaining
	outage.)	7 tagast 5 1, 2025	September	30pto201	O O MILLON	_xponanaro	,	. temaning
								_
Turf Practice Field	General Contractor	1,113,123	-	1,113,123	=	1,113,123	-	C
67218	Architect / Engineer	105,000	-	105,000	-	93,331	-	11,669
	Furniture & Equip	-	-	-	-	-	-	C
	Other	5,340	-	5,340	-	3,852	-	1,488
	OCIP	22,217	-	22,217	-	22,217	-	C
	Contingency		-	-	-	-	-	C
		1,245,680	-	1,245,680	-	1,232,523	-	13,157
Auditorium Seating	Other	149,000		149,000		148,556		444
67245	Other	149,000	-	149,000	-	148,556	-	444
07245		149,000	-	149,000	-	140,550	-	444
Kitchen Renovations	Other	1,650,000	=	1,650,000	275,721	1,374,279	-	(
67261		1,650,000	-	1,650,000	275,721	1,374,279	-	(
Frature Mark	Continuous	250,000		250,000				250.000
Future Work	Contingency	350,000	-	350,000	-	-	-	350,000
67003	Architect / Engineer	-	-	-				(
	Other	250,000	-	250,000	-	-	-	250,000
		350,000	-	350,000	-	-	-	350,000
	Total - Spring Woods High School	35,997,722	-	35,997,722	493,253	34,652,934	-	851,535
Stratford	<u> </u>	· · · · · · · · · · · · · · · · · · ·		, ,	•			
High School	General Contractor	37,143,135	-	37,143,135	-	37,143,135	-	(
Addition/Upgrades	Architect / Engineer	2,682,543	(191)	2,682,352	_	2,635,666	_	46,686
67222	Furniture & Equip	733,362	(16)		_	733,346	_	(
0. ===	Other	1,198,864	207	1,199,071	172,000	1,027,071	_	Č
	OCIP	584,931		584,931	-	584,931	_	Ć
	Contingency	-	_	-	_	-	_	Č
	Moving Costs	48,156		48,156		48,156		Č
	Athletic Scope	506,517		506,517		506,517		(
	Attrietic Scope	42,897,508		42,897,508	172,000	42,678,822		46,686
		42,097,500	-	42,097,500	172,000	42,070,022	-	40,000
Turf Practice Field	General Contractor	1,030,671	-	1,030,671	_	1,030,671	_	(
67219	Architect / Engineer	74,056	_	74,056	_	74,056	_	Ċ
0.2.0	Furniture & Equip	- 1,000	_	- 1,000	_	,000	_	Ć
	Other	_	_	_	_	_	_	Ć
	OCIP	22,217	_	22,217	_	22,217	_	(
	Contingency	22,217	_	22,217	_	22,217	_	(
	Containgoney	1,126,944	-	1,126,944	-	1,126,944	_	
Future Work	Contingency	350,000	-	350,000	-	-	-	350,000
67006		350,000	-	350,000	-	-	-	350,000
	Total - Stratford High School	44,374,452		44,374,452	172,000	43,805,766		396,686
Westchester	. Jan - Janationa ringii Joliooi	77,017,402	<u>-</u>	77,017,732	172,000	70,000,100	<u>-</u>	330,000
Academy	General Contractor	-	-	_	_	_	_	(
Renovations	Architect / Engineer	550,277	_	550,277	294,618	255,658	_	
67247	Furniture & Equip	000,211	_	000,211	204,010	200,000	_	Ċ
01271	Other	<u>-</u>	-	<u>-</u>	- -	-	-	(
	OCIP	-	-	-	-	-	-	(
		-	-	-	-	-	-	(
	Contingency Maying Costs	-	-	-	-	-	-	
	Moving Costs	550,277	<u>-</u>	- 550,277	294,618	255,658	<u> </u>	(
		330,211	-	550,211	234,010	200,000	-	'
	Total - Westchester Academy	550,277	-	550,277	294,618	255,658	_	1

Campus Project	Object Category	Budget as of August 31, 2025	Budget Adjustments September	Budget as of September 30, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
Spring Branch	•	•						
Education Center	General Contractor	-	-	=	-	-	-	
Renovations	Architect / Engineer	90,195	-	90,195	-	-	-	90,19
67248	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	OCIP	-	-	-	-	-	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	_ _	-	-	-	-	-	
		90,195	-	90,195	-	-	-	90,19
	Total - SBEC	90,195	_	90,195	_	-	-	90,19
Landrum		,		,				
Middle School	General Contractor	60,162,718	-	60,162,718	59,882	59,471,839	630,997	
Replacement	Architect / Engineer	4,608,172	-	4,608,172	-	4,599,262	-	8,9
67213	Furniture & Equip	1,371,994	-	1,371,994	_	1,371,994	-	
	Other	1,001,265	-	1,001,265	-	912,949	-	88,3
	OCIP	-	-	-	-	-	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	157,064	-	157,064	-	157,064	-	
	· ·	67,301,213	-	67,301,213	59,882	66,513,108	630,997	97,22
	General Contractor	_	-	-	<u>-</u>	_	_	
Future Work	Architect / Engineer	-	-	_	_	_	_	
67041	Furniture & Equip	_	-	-	_	_	_	
0.0	Other	_	-	-	_	_	_	
	Contingency	200,000	-	200,000	_	_	_	200,00
	Moving Costs	-	-	<u>-</u>	_	_	_	
	3	200,000	-	200,000	-	-	-	200,00
	Total - Landrum Middle School	67,501,213	_	67,501,213	59,882	66,513,108	630,997	297,22
Memorial		, ,		, ,	•	, ,	•	,
Middle School	General Contractor	6,727,961	-	6,727,961	-	6,727,961	-	
Upgrades	Architect / Engineer	556,832	-	556,832	-	503,411	-	53,42
67225	Furniture & Equip	1,519,383	-	1,519,383	-	546,453	-	972,93
	Other	545,643	-	545,643	-	545,643	-	
	OCIP	103,834	-	103,834	-	103,834	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	-	-	=	-	-	-	
	Athletic Scope	346,317	-	346,317	107,177	239,140		
		9,799,970	-	9,799,970	107,177	8,666,442	-	1,026,38
	General Contractor	-	-	-	_	-	-	
Future Work	Architect / Engineer	_	-	=	-	=	-	
67042	Furniture & Equip	_	-	-	_	_	_	
	Other	-	-	=	-	-	-	
	Contingency	200,000	-	200,000	-	=	-	200,00
	Moving Costs	-	-	-	_	_	_	,,,,
	3	200,000	-	200,000	-	-	-	200,00
	Total - Memorial Middle School	9,999,970	_	9,999,970	107,177	8,666,442	<u>-</u>	1,226,3

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	August 31, 2025	Adjustments September	September 30, 2025	Contract	Expenditure	Payable	Remainin
Northbrook								
Middle School	General Contractor	8,859,450	-	8,859,450	-	6,300,802	-	2,558
Upgrades	Architect / Engineer	555,823	-	555,823	-	500,787	-	55
67226	Furniture & Equip	1,447,035	-	1,447,035	-	437,104	-	1,00
	Other	428,016	-	428,016	25,000	320,584	-	8
	OCIP	156,947	-	156,947	_	156,947	-	
	Contingency		-	· -	_	· -	-	
	Moving Costs	343	-	343	_	87	-	
	Athletic Scope	166,000	_	166,000	_	<u>-</u>	_	16
	, minere ecope	11,613,614	-	11,613,614	25,000	7,716,311	-	3,87
	General Contractor	-	_	-	_	-	=	
Future Work	Architect / Engineer	_	_	_	_	_	_	
67047	Furniture & Equip	<u>-</u>	_	_	_	_	_	
0.0	Other	_	_	_	_	_	_	
	Contingency	200,000	_	200,000	_	_	_	20
	Moving Costs	200,000	_	200,000	_	_	_	20
	WOVING COStS	200,000	-	200,000		-	-	20
	Total - Northbrook Middle School	11,813,614	_	11,813,614	25,000	7,716,311	_	4,07
Spring Branch					,			
Middle School	General Contractor	8,416,893	=	8,416,893	-	5,520,437	-	2,89
Upgrades	Architect / Engineer	414,402	-	414,402	43,158	371,244	-	
67232	Furniture & Equip	1,250,000	-	1,250,000	· <u>-</u>	501,164	-	74
	Other	35,503	-	35,503	_	35,503	-	
	Contingency	-	_		_	,	_	
	Moving Costs	_	_	_	_	_	_	
	Athletic Scope	250,000	_	250,000	_	_	_	25
	, tunedo coope	10,366,798	-	10,366,798	43,158	6,428,348	-	3,89
CNC Francis	General Contractor		000 000	000 000				80
SNS Freezer		-	800,000	800,000	- 00.450	-	-	O.C
Upgrades	Architect / Engineer	-	65,000	65,000	63,150	-	-	
67263	Furniture & Equip	-			-	-	-	
	Other	-	135,000	135,000	-	-	-	13
	Contingency	-	-	-	-	-	-	
	Moving Costs	-	-	-	-	-	-	
	Athletic Scope	-	=	-	-	-	-	
		-	1,000,000	1,000,000	63,150	-	-	93
	Total - Spring Branch Middle School	10,366,798	1,000,000	11,366,798	106,308	6,428,348	-	4,83
Spring Forest Middle School	General Contractor	3,381,815		3,381,815		3,381,815		
			-		-		-	
Upgrades	Architect / Engineer	200,607	-	200,607	-	200,607	-	25
67215	Furniture & Equip	1,334,687	=	1,334,687	-	479,771	-	85
	Other	140,995	=	140,995	-	140,995	-	
	OCIP	50,341	-	50,341	-	50,341	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	-	-	-	-	-	-	
	Athletic Scope	362,343	-	362,343	76,360	285,983	-	
		5,470,788	-	5,470,788	76,360	4,539,512	-	85
SNS Freezer	General Contractor	<u>-</u>	800,000	800,000	_	-	_	80
Upgrades	Architect / Engineer	_	65,000	65,000	63,150	_	_	00
67263	· ·	-	05,000	00,000	00,100	-	-	
01203	Furniture & Equip	-	135,000	135,000	-	-	-	13
	Other Contingency	-	133,000	133,000	-	-	-	13
		_	-	-	-	-	-	
	Maying Costs							
	Moving Costs	-	-	-	-	-	-	
	Moving Costs Athletic Scope	- -	1,000,000	- - 1,000,000	- - 63,150	-	<u>-</u>	93

Campus Project	Object Category	Budget as of August 31, 2025	Budget Adjustments September	Budget as of September 30, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
	General Contractor	-	_	-	_	-	_	
Future Work	Architect / Engineer	_	_	_	_	_	_	
67045	Furniture & Equip	_	_	_	_	_	_	
07010	Other	-	_	_	_	_	_	
	Contingency	200,000	_	200,000	_	_	_	200,
	Moving Costs	200,000	_	200,000	_	-	_	200
	g Good	200,000	-	200,000	-	-	-	200
	Total - Spring Forest Middle School	5,670,788	1,000,000	6,670,788	139,510	4,539,512		1,991
Spring Oaks	Total - Spring Forest Middle School	3,670,766	1,000,000	0,070,760	139,510	4,559,512	<u>-</u>	1,991
Middle School	General Contractor	4,997,710	_	4,997,710	-	4,997,710	_	
Upgrades	Architect / Engineer	438,497	_	438,497	25,703	412,794	_	
67214	Furniture & Equip	1,378,125	_	1,378,125		418,180	_	959
0.2	Other	1,010,935	_	1,010,935	_	1,010,935	_	000
	Contingency	-	_	-	_	-	_	
	Moving Costs	_	_	_	_	_	_	
	Athletic Scope	220.000	_	220,000	_	_	_	220
	Authorito Goope	8,045,267	-	8,045,267	25,703	6,839,619		1,179
	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	14,000	-	14,000	-	6,000	-	8
67046	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	Contingency	186,000	-	186,000	-	-	-	186
	Moving Costs		-	-	-	-	-	
		200,000	-	200,000	-	6,000	-	194
	Total - Spring Oaks Middle School	8,245,267	-	8,245,267	25,703	6,845,619	_	1,373
Spring Woods		· ·			·			
Middle School	General Contractor	10,012,957	(8,988)		193,678	8,780,331	469,065	560
Upgrades	Architect / Engineer	823,380	-	823,380	69,001	754,379	-	
67234	Furniture & Equip	1,250,000	-	1,250,000	-	465,655	-	784
	Other	2,256,289	8,988	2,265,277	389,363	1,875,914	-	
	OCIP	182,470	-	182,470	-	-	-	18:
	Contingency	-	-	=	-	-	-	
						_	-	
	Moving Costs	-	-	-	-			
	Moving Costs Athletic Scope	250,000	-	250,000	-	195,000	-	55
		250,000 14,775,096	- - -	250,000 14,775,096	652,042	195,000 12,071,279	469,065	55 1,582
			- - -		652,042 652,042		469,065 469,065	1,582
Buffalo Creek	Athletic Scope Total - Spring Woods Middle School	14,775,096 14,775,096		14,775,096 14,775,096	,	12,071,279 12,071,279	•	1,582
Elementary	Athletic Scope Total - Spring Woods Middle School General Contractor	14,775,096 14,775,096 8,678,539	- - - (1,175)	14,775,096 14,775,096 8,677,364	,	12,071,279 12,071,279 8,676,404	•	1,582 1,58 2
Elementary Renovation	Athletic Scope Total - Spring Woods Middle School General Contractor Architect / Engineer	14,775,096 14,775,096 8,678,539 663,188		14,775,096 14,775,096 8,677,364 663,188	,	12,071,279 12,071,279 8,676,404 636,307	•	1,583 1,58 3
Elementary	Athletic Scope Total - Spring Woods Middle School General Contractor Architect / Engineer Furniture & Equip	14,775,096 14,775,096 8,678,539 663,188 760,407	(1,175) - -	14,775,096 14,775,096 8,677,364 663,188 760,407	652,042 - - -	12,071,279 12,071,279 8,676,404 636,307 253,384	•	1,582
Elementary Renovation	Athletic Scope Total - Spring Woods Middle School General Contractor Architect / Engineer Furniture & Equip Other	14,775,096 14,775,096 8,678,539 663,188 760,407 455,492		14,775,096 14,775,096 8,677,364 663,188 760,407 456,667	,	12,071,279 12,071,279 8,676,404 636,307 253,384 423,715	•	1,583 1,58 3
Elementary Renovation	Athletic Scope Total - Spring Woods Middle School General Contractor Architect / Engineer Furniture & Equip Other OCIP	14,775,096 14,775,096 8,678,539 663,188 760,407	(1,175) - -	14,775,096 14,775,096 8,677,364 663,188 760,407	652,042 - - -	12,071,279 12,071,279 8,676,404 636,307 253,384	•	1,58. 1,58 .
Elementary Renovation	Athletic Scope Total - Spring Woods Middle School General Contractor Architect / Engineer Furniture & Equip Other OCIP Contingency	14,775,096 14,775,096 8,678,539 663,188 760,407 455,492 125,532	(1,175) - -	14,775,096 14,775,096 8,677,364 663,188 760,407 456,667 125,532	652,042 - - -	12,071,279 12,071,279 8,676,404 636,307 253,384 423,715 125,532	•	1,58. 1,58 .
Elementary Renovation	Athletic Scope Total - Spring Woods Middle School General Contractor Architect / Engineer Furniture & Equip Other OCIP	14,775,096 14,775,096 8,678,539 663,188 760,407 455,492 125,532	(1,175) - -	14,775,096 14,775,096 8,677,364 663,188 760,407 456,667 125,532 - 78,352	652,042 - - - 32,952 - -	12,071,279 12,071,279 8,676,404 636,307 253,384 423,715 125,532 - 78,352	•	1,58 1,58 2 50
Elementary Renovation	Athletic Scope Total - Spring Woods Middle School General Contractor Architect / Engineer Furniture & Equip Other OCIP Contingency	14,775,096 14,775,096 8,678,539 663,188 760,407 455,492 125,532	(1,175) - -	14,775,096 14,775,096 8,677,364 663,188 760,407 456,667 125,532	652,042 - - -	12,071,279 12,071,279 8,676,404 636,307 253,384 423,715 125,532	•	1,58 1,58 2 50
Elementary Renovation	Athletic Scope Total - Spring Woods Middle School General Contractor Architect / Engineer Furniture & Equip Other OCIP Contingency	14,775,096 14,775,096 8,678,539 663,188 760,407 455,492 125,532	(1,175) - - 1,175 - - -	14,775,096 14,775,096 8,677,364 663,188 760,407 456,667 125,532 - 78,352	652,042 - - - 32,952 - -	12,071,279 12,071,279 8,676,404 636,307 253,384 423,715 125,532 - 78,352	•	1,583 1,58 3

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	August 31, 2025	Adjustments September	September 30, 2025	Contract	Expenditure	Payable	Remainin
	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	-	-	-	-	-	-	
67126	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	Contingency	150,000	-	150,000	-	-	-	15
	Moving Costs	150,000	-	150,000	-	<u>-</u>	-	15
	Total - Buffalo Creek Elementary	13,111,603	_	13,111,603	730,222	11,696,517		68
Bunker Hill	Total - Bullalo Creek Elementary	13,111,003		13,111,603	130,222	11,090,317		
Elementary	General Contractor	34,004,625	_	34,004,625	_	34,004,625	_	
Replacement	Architect / Engineer	2,183,735	(569)		_	2,169,559	_	1
67224	Furniture & Equip	1,254,683	(003)	1,254,683	_	1,249,144	_	'
O/LL I	Other	343,427	569	343,996	_	343,996	_	
	OCIP	439,020	-	439,020	-	439,020	_	
	Contingency		-	-00,020	- -		- -	
	Moving Costs	99,192	_	99,192	_	99,192	_	
	Woving Costs	38,324,682		38,324,682	<u> </u>	38,305,536		1
	General Contractor							
Future Work	Architect / Engineer	-	-	-	-	-	-	
67102	Furniture & Equip	-	-	-	-	-	-	
01 102	Other	- -	- -	- -	<u>-</u> -	- -	- -	
	Contingency	50,000	-	50,000	-	-	-	5
	Moving Costs	30,000	-	50,000	-	-	-	•
	Moving Costs	50,000	<u>-</u>	50,000		<u> </u>	<u> </u>	
	Total Bunker Hill Elementery	38,374,682		38,374,682		38,305,536		
Cedar Brook	Total - Bunker Hill Elementary	30,374,662	-	30,374,002	-	30,303,330	-	6
Elementary	General Contractor	14,737,803	_	14,737,803	_	14,737,803	_	
Renovation	Architect / Engineer	1,285,887		1,285,887		1,098,290		18
67208	Furniture & Equip	316,045	-	316,045	-	315,012	-	10
07200	Other	314,692	-	314,692	-	314,692	-	
	OCIP	220,309	-	220,309	-	220,309	-	
	Contingency	220,309	-	220,309	-	220,309	-	
	Moving Costs	134,434	-	134,434	-	134,434	-	
	Woving Costs	17,009,170	<u>-</u>	17,009,170	-	16,820,540	-	18
		17,009,170	-	17,009,170	-	10,620,540	-	10
	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	-	-	-	-	-	-	
67124	Furniture & Equip	-	-	-	-	-	-	
	Other	150,000	=	150,000	=	-	=	4.5
	Contingency Maying Costs	150,000	=	150,000	=	-	=	15
	Moving Costs	150,000	-	150,000	-		-	15
	Total Cadas Brack Flames of and	47 450 470				40 000 540		
Edgewood	Total - Cedar Brook Elementary	17,159,170	-	17,159,170	-	16,820,540	-	3:
Elementary	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	-	-	=	=	-	-	
67103	Furniture & Equip	-	-	=	-	-	-	
	Other	-	-	=	-	-	-	
	Contingency	250,000	-	250,000	=	-	-	25
	33.1m.ga.16)						_	
	Moving Costs	-	-	-	-	-		
	Moving Costs	250,000	-	250,000	<u>-</u> -	-	-	25

Campus Project	Object Category	Budget as of August 31, 2025	Budget Adjustments September	Budget as of September 30, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
Hollibrook	•							
Elementary	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	-	-	-	-	-	-	
67105	Furniture & Equip	-	-	-	=	-	-	
	Other	-	-	-	-	-	-	
	Contingency	250,000	-	250,000	-	-	-	250,0
	Moving Costs	_	-	=	=	-	-	
		250,000	-	250,000	-	-	-	250,0
	Total - Hollibrook Elementary	250,000	-	250,000	-	-	-	250,0
Housman								
Elementary	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	-	-	=	-	_	-	
67106	Furniture & Equip	16,403	-	16,403	1,766	14,637	-	
	Other	, <u>-</u>	-	· -	, <u>-</u>	· -	-	
	Contingency	233,597	-	233,597	-	-	-	233,5
	Moving Costs	-	-	-	-	-	-	
		250,000	-	250,000	1,766	14,637	-	233,
	Total - Housman Elementary	250,000	-	250,000	1,766	14,637	-	233,
Hunters Creek	O and a mail O and to a dam	07 444 500		07 444 500		07.007.000		0.4
Elementary	General Contractor	27,411,522	-	27,411,522	=	27,327,030	-	84,
Replacement	Architect / Engineer	2,003,278	-	2,003,278	-	2,003,278	-	
67212	Furniture & Equip	937,810	-	937,810	-	937,255	-	00
	Other	171,871	-	171,871	-	135,246	-	36,
	OCIP	403,317	-	403,317	-	403,317	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	103,820	-	103,820	-	103,820	-	
		31,031,618	-	31,031,618	-	30,909,946	-	121,
	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	-	-	-	-	-	-	
67107	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	=	=	-	-	
	Contingency	50,000	-	50,000	=	-	-	50,
	Moving Costs	50,000	<u>-</u>	50,000	<u>-</u>	<u> </u>	<u>-</u>	50,
				,				
Medow Wood	Total - Hunters Creek Elementary	31,081,618	-	31,081,618	-	30,909,946	-	171,
Medow Wood Elementary	General Contractor							
Renovations	Architect / Engineer	-	-	-	-	-	-	
67246	Furniture & Equip	66,208	-	66,208	-	25,079	-	41,
01240	Other	233,792	-	233,792	-	226,095	-	7,
	OCIP	255,192	-	200,192	-	220,090	-	7,
	Contingency	-	-	=	-	-	-	
	Moving Costs	-	- -	- -	<u>-</u>	- -	- -	
	Moving Costs	300,000	-	300,000		251,174	-	48,
	Total - Meadow Wood Elementary	300,000		300,000		251,174		48
	i olai - ivieauow vvoou Elementary	300,000	-	300,000	-	251,1/4	-	48

Project Memorial Drive Elementary Replacement 67235	Category General Contractor Architect / Engineer Furniture & Equip	August 31, 2025 28,728,262	Adjustments September	September 30, 2025	Contract	Expenditure	Payable	Remaining
Elementary Replacement	Architect / Engineer	28.728.262						
Replacement	Architect / Engineer	28.728.262						
	•		-	28,728,262	453,381	26,589,049	1,513,984	171
67235	Furniture & Fauin	2,514,976	-	2,514,976	249,799	2,265,167	-	
		1,515,885	-	1,515,885	4,927	1,310,243	-	20
	Other	1,266,394	-	1,266,394	75,806	529,177	-	66
	OCIP	508,248	-	508,248	-	508,248	-	
	Contingency	55,415	-	55,415	-	-	-	5
	Moving Costs	166,119	-	166,119	-	166,119	-	
		34,755,299	-	34,755,299	783,913	31,368,003	1,513,984	1,08
	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	-	-	-	-	-	-	
67109	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	Contingency	50,000	-	50,000	-	-	-	5
	Moving Costs	-	-	-	-	-	-	
		50,000	-	50,000	-	-	-	5
N. a.	Total - Memorial Drive Elementary	34,805,299	-	34,805,299	783,913	31,368,003	1,513,984	1,13
Nottingham Elementary	General Contractor	36,130,481		36,130,481		34,227,784	1,798,926	10
•			-		40.000		1,790,920	10
Replacement	Architect / Engineer	2,586,012	-	2,586,012	40,000	2,546,012	-	
67236	Furniture & Equip	340,166	-	340,166	- 22.754	340,161	-	
	Other	513,870	-	513,870	23,751	488,572	-	
	OCIP	392,883	-	392,883	-	392,883	-	
	Contingency	-	-	77.045	-	77.045	-	
	Moving Costs	77,645 40,041,057	-	77,645 40,041,057	63,751	77,645 38,073,057	1,798,926	10
		,		,		23,212,221	1,100,000	
	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	-	-	-	-	-	-	
67121	Furniture & Equip	-	-	-	-	=	-	
	Other	-	-	-	-	-	-	
	Contingency	50,000	-	50,000	-	-	-	5
	Moving Costs	50,000	-	50,000	<u> </u>	<u>-</u> _	-	5
Ridgecrest	Total - Nottingham Elementary	40,091,057	-	40,091,057	63,751	38,073,057	1,798,926	15
Elementary	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	-	-	-	-	-	=	
67111	Furniture & Equip	-	-	=	-	=	-	
	Other	-	-	<u>-</u>	=	<u>.</u>	-	
	Contingency Moving Costs	250,000	-	250,000	-	82,451	-	16
	INIOVING COSIS	250,000	<u>-</u>	250,000	-	82,451	<u> </u>	16
	Total - Ridgcrest Elementary	250,000	_	250,000	_	82,451	_	16
Shadow Oaks		200,000		200,000		02,701		
Elementary	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	-	-	-	-	-	_	
67113	Furniture & Equip	-	-	=	-	-	-	
- ·	Other	-	-	=	-	-	-	
	Contingency	250,000	-	250,000	-	-	-	25
	Moving Costs			=				
		250,000	=	250,000	-	-	-	25
	Total - Shadow Oaks Elementary	250,000		250,000				25

Campus Project	Object Category	Budget as of August 31, 2025	Budget Adjustments	Budget as of September 30, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
Sherwood	1		September	1				
Elementary	General Contractor	41,639,877	-	41,639,877	24,355,469	10,776,881	567,011	5,940,51
Renovation	Architect / Engineer	3,588,656	-	3,588,656	1,135,613	2,453,043	, -	, ,
67317	Furniture & Equip	- · · · · · · · · · · -	-	-	-	-	-	
	Other	837,128	-	837,128	528,290	307,104	-	1,73
	OCIP	1,167,371	-	1,167,371	-	838,439	-	328,93
	Contingency Moving Costs	607,779	-	607,779	-	-	-	607,77
	WOVING COSES	47,840,811	-	47,840,811	26,019,372	14,375,467	567,011	6,878,96
	Total - Sherwood Elementary	47,840,811	-	47,840,811	26,019,372	14,375,467	567,011	6,878,96
Spring Branch								
Elementary	General Contractor	-	-	-	-	-	-	
Playground Upgrade	Architect / Engineer	138,700	-	138,700	138,700	-	-	
67262	Furniture & Equip Other	-	-	-	-	-	-	
	OCIP	-	-	-	-	-	-	
	Contingency	_	_	_	_	_	-	
	Moving Costs		_	- -	- -	- -	- -	
	moving code	138,700	-	138,700	138,700	-	-	
	General Contractor							
Future Work	Architect / Engineer	-	-	-	-	-	-	
67114	Furniture & Equip	-	-	-	-	-	-	
07114	Other	133,455	_	133,455	-	133,455	-	
	Contingency	116,545	_	116,545	_	-	_	116,54
	Moving Costs	-	-	-	-	-	-	,.
	· ·	250,000	-	250,000	-	133,455	-	116,54
	Total - Spring Branch Elementary	388,700	-	388,700	138,700	133,455	-	116,54
North Support								
Center	General Contractor		-	-	-	-	-	
(Former SSE)	Architect / Engineer	67,375	-	67,375	-	67,375	-	
Renovation	Furniture & Equip	-	-	-	-	-	-	
67256	Other OCIP	44,191	-	44,191	-	44,191	-	
	Contingency	_	_	_	_	_	_	
	Moving Costs	-	-	-	-	_	_	
	3 -	111,566	-	111,566	-	111,566	-	
	Total - Spring Shadows Elementary	111,566	-	111,566	-	111,566	-	
Terrace								
Elementary	General Contractor	10,200,124	38,066,313	48,266,437	_	_	_	48,266,43
Renovation	Architect / Engineer	3,100,000	-	3,100,000	1,374,183	1,725,817	- -	70,200,7
67253	Furniture & Equip	-	_	-		1,720,017	-	
0.200	Other	86,516	161,501	248,017	163,430	84,587	_	
	OCIP	,5.0	-	,	-	,	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs				<u> </u>			
		13,386,640	38,227,814	51,614,454	1,537,613	1,810,404	-	48,266,43

Campus Project	Object Category	Budget as of August 31, 2025	Budget Adjustments	Budget as of September 30, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remainin
			September					
reasure Forest	Company Contractor	0.504.744		0.504.744		0.504.744		
Elementary	General Contractor	8,584,711	-	8,584,711	-	8,584,711	-	
Renovation	Architect / Engineer	637,434	-	637,434	-	637,434	-	
67209	Furniture & Equip	216,362	-	216,362	7.400	216,362	-	
	Other OCIP	379,752	-	379,752	7,463	372,289	-	
		128,346	-	128,346	-	128,346	-	
	Contingency	- 04 004	-	- 04.004	-	- 04 004	-	
	Moving Costs	91,804 10,038,409	-	91,804 10,038,409	7,463	91,804 10,030,946	<u> </u>	
		10,000,400		10,000,400	7,400	10,000,040		
	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	-	-	-	-	-	-	
67125	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	Contingency	146,516	-	146,516	-	-	-	14
	Moving Costs	146,516	<u> </u>	146,516	<u> </u>	-	<u> </u>	14
Thornwood	Total - Treasure Forest Elementary	10,184,925	-	10,184,925	7,463	10,030,946	<u>-</u>	14
Elementary	General Contractor	2,866,951	-	2,866,951	-	-	-	2,86
Replacement	Architect / Engineer	-	-	-	-	-	-	
67249	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	OCIP	-	-	-	-	-	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs		-	-	=	-	-	
		2,866,951	-	2,866,951	=	-	-	2,86
	Total - Thornwood Elementary	2,866,951	-	2,866,951	-	-	-	2,86
Westwood								
Elementary	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	-	-	-	-	-	-	
67116	Furniture & Equip	-	-	-	-	-	-	
	Other	68,816	-	68,816	-	68,816	-	
	Contingency	181,184	-	181,184	-	-	-	18
	Moving Costs	-	-	-	-	- 00.040	-	40
		250,000	-	250,000	-	68,816	-	18
	Total - Westwood Elementary	250,000	-	250,000	-	68,816	-	18
Woodview Elementary	General Contractor	33,759,298		33,759,298	203,722	31,651,838	1,722,994	18
Replacement	Architect / Engineer	2,794,662	-	2,794,662	27,661	2,712,160	1,122,334	
67237	Furniture & Equip	634,090	-	2,794,662 634,090	14,208	2,712,160 615,501	-	5
01231	Other	1,250,000	-	1,250,000	111,532	844,008	-	29
	OCIP	935,377	-	935,377	111,002	935,377	-	28
	Contingency	739,020	-	739,020	-	833,377	-	73
	Moving Costs	163,522	-	163,522	-	- 163,522	-	73
	moving doors	40,275,969	<u> </u>	40,275,969	357,123	36,922,406	1,722,994	1,27
	General Contractor			-	-	-	=	
Eutura Wark	General Contractor	=						
Future Work	Architect / Engineer	- -	-	-	-	-	-	
Future Work 67117	Architect / Engineer Furniture & Equip	- - -	-	- -	- -	-	-	
	Architect / Engineer Furniture & Equip Other	- - - 50,000	- - -	- - - 50.000	- - -	- - -	- - -	E
	Architect / Engineer Furniture & Equip Other Contingency	- - 50,000	- - - -	- - 50,000	- - - -	- - - -	- - - -	5
	Architect / Engineer Furniture & Equip Other	50,000 - 50,000	- - - - -	50,000 50,000	: : : :	- - - - -	- - - - -	5

Campus Project	Object Category	Budget as of August 31, 2025	Budget Adjustments September	Budget as of September 30, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaininç
Wildcat Way			September					
Pre-K	General Contractor	919,234	_	919,234	_	585,503	_	333
Upgrades	Architect / Engineer	124,377	_	124,377	_	74,539	_	49
67204	Furniture & Equip	,	_	-	_	,,,,,,	_	.,
07201	Other	99,200	_	99,200	_	99,200	_	
	OCIP	21,400	_	21,400	-	21,400	-	
	Contingency	, -	_	, <u>-</u>	_	-	-	
	Moving Costs	-	-	-	-	-	-	
	Ü	1,164,211	-	1,164,211	-	780,642	-	38
	Total - Wildcat Way Pre-K	1,164,211	-	1,164,211	-	780,642	-	38
Lion Lane		400 705		400 705		400.040		
Pre-K	General Contractor	498,725	-	498,725	-	429,646	-	6
Upgrades	Architect / Engineer	9,200	-	9,200	-	9,200	-	
67202	Furniture & Equip	-	-	470.000	-	470.000	-	
	Other	472,866	-	472,866	-	472,866	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	000.704	-	000 704	-	- 044 740	-	
		980,791	-	980,791	-	911,712	-	6
	General Contractor	_	-	-	-	-	-	
Future Work	Architect / Engineer	-	_	-	-	-	-	
67130	Furniture & Equip	-	_	-	-	-	-	
	Other	-	_	-	_	-	-	
	Contingency	150,000	-	150,000	-	-	-	15
	Moving Costs	-	-	-	-	-	-	
	Ğ	150,000	-	150,000	=	=	=	15
	Total - Lion Lane Pre-K	1,130,791	_	1,130,791	-	911,712	_	21:
Bear Blvd								
Pre-K	General Contractor	672,007	-	672,007	-	431,214	-	24
Upgrades	Architect / Engineer	35,341	-	35,341	-	9,200	-	2
67201	Furniture & Equip	-	-	-	-	-	-	
	Other	274,869	-	274,869	-	274,266	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs		-	-	-	-	-	
		982,217	-	982,217	=	714,680	=	26
	General Contractor							
Future Work	Architect / Engineer	-	-	-	-	-	-	
67131	Furniture & Equip	-	-	-	-	-	-	
07 131	Other	<u>-</u>	-	-	- -	- -	-	
	Contingency	150,000	_	150,000	_	_	_	15
	Moving Costs	-	_	100,000	_	_	-	10
		150,000	-	150,000	-	-	-	15
	Total - Bear Blvd Pre-K	1,132,217	-	1,132,217	-	714,680	_	41
Tiger Trail		, ,						
Pre-K	General Contractor	642,308	(1)		-	598,319	-	4
Upgrades	Architect / Engineer	124,363	-	124,363	-	74,114	-	5
67203	Furniture & Equip	-	-	=	-	=	-	
	Other	376,027	1	376,028	-	376,028	-	
	OCIP	21,400	-	21,400	=	21,400	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	- 1 101 222	-	-	=	1,069,861	-	
			_	1 16/1 (10)	_	1 060 861	_	9
		1,164,098	-	1,164,098		1,000,001		0

Campus Project	Object Category	Budget as of August 31, 2025	Budget Adjustments	Budget as of September 30, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
Facility			September					
Services	General Contractor	-	-	-	-	-	-	
Upgrades	Architect / Engineer	<u>-</u>	_	-	_	_	_	
67238	Furniture & Equip	-	_	_	_	-	_	
0.200	Other	<u>-</u>	_	-	_	_	_	
	OCIP	-	_	_	_	-	_	
	Contingency	200,000	_	200,000	_	-	_	200
	Moving Costs		_		_	_	_	
	Moving Cook	200,000	-	200,000	-	-	-	200
	Total - Facility Services	200,000	_	200,000	_	_	_	200
Central	Total - Lacinty dervices	200,000		200,000		<u>_</u>		200
Warehouse	General Contractor	870,719	_	870,719	_	_	_	870
Upgrades	Architect / Engineer	70,944	_	70,944	_	-	_	70
67239	Furniture & Equip	-	_		_	_	_	
0.200	Other	27,563	_	27,563	_	-	_	27
	Future Work	50,000	_	50,000	_	-	_	50
	OCIP	12,642	_	12,642	_	-	_	12
	Contingency	25,981	-	25,981	- -	-	-	25
	Moving Costs	20,501	_	20,001	_	_	_	20
	Woving Costs	1,057,849		1,057,849	-	<u>-</u>		1,057
	Total - Central Warehouse	1,057,849	_	1,057,849	_	_	_	1,057
Textbook	Total - Celitral Warellouse	1,037,049		1,057,045		<u> </u>	<u> </u>	1,057
Warehouse	General Contractor	750,638	_	750,638	_	_	_	750
Upgrades	Architect / Engineer	62,068		62,068				62
67240	Furniture & Equip	86,822	-	86,822	-	-	-	86
07240	Other	28,940	_	28,940	_	_	_	28
	Future Work	50,000		50,000	_	_		50
	OCIP	10,898	_	10,898	_	_	_	10
	Contingency	22,398	-	22,398	-	-	-	22
	Moving Costs	22,396	-	22,396	-	_	-	22
	Moving Costs	1,011,764		1,011,764	<u> </u>	<u> </u>		1,01
	Total - Textbook Warehouse	1,011,764		1,011,764				4.044
Administration	Total - Textbook Warehouse	1,011,764		1,011,704		<u> </u>	<u> </u>	1,011
Building	General Contractor	4,970,732	(5,299)	4,965,433	16,592	2,125,645	_	2,823
Upgrades	Architect / Engineer	19,802	(3,200)	19,802	800	19,001		2,020
67231	Furniture & Equip	53,339	-	53,339	11,729	41,610	-	
01201	Other	274,640	5,299	279,939	5,250	274,689	-	
	OCIP	79,978	5,299	79,978	J,2JU	79,978	-	
	Contingency	13,910	-	13,310	-	13,910	-	
	Moving Costs	_	-	-	-	-	-	
	Moving Costs	5,398,491	<u> </u>	5,398,491	34,371	2,540,923	-	2,823
	General Contractor							
Future Mark		-	-	-	-	-	-	
Future Work	Architect / Engineer	-	-	-	-	-	-	
67940	Furniture & Equip	-	-	=	-	=	-	
	Other	-	-	-	-	-	-	_
	Contingency Moving Costs	50,000	-	50,000	-	-	-	5
		50,000	-	50,000	-	-	-	5

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	August 31, 2025	Adjustments	September 30, 2025	Contract	Expenditure	Payable	Remaining
			September					
West Support Center								
	General Contractor	-	-	-	-	-	-	
	Architect / Engineer	-	-	-	=	=	-	
	Furniture & Equip	-	-	-	-	-	-	
	Other	931,432	-	931,432	-	931,432	-	
	OCIP	-	-	-	-	=	-	
	Contingency	-	-	-	-	=	-	
	Moving Costs	-	-	-	=	-	-	
		931,432	-	931,432	-	931,432	-	
	Total - West Support Center	931,432	_	931,432	_	931,432	_	
Transportation		00.,.02		00.,.02				
	General Contractor	2,708,118	_	2,708,118	_	1,054,347	_	1,653,
	Architect / Engineer	210,225	_	210,225	_	, , . <u>-</u>	_	210,
	Furniture & Equip	2,899	_	2,899	_	2,899	_	210,
	Other	65,000	-	65,000		43,766	_	21,
	OCIP	39,318	_	39,318	_	39,318	_	
	Contingency	78,968		78,968		33,310		78,
	Moving Costs	76,906	-	78,908	-	-	-	70
	Moving Costs	3,104,528		3,104,528		1,140,330		1,964
		3,104,526	-	3,104,526	-	1,140,330	-	1,904
	General Contractor	-	-	-	-	-	-	
	Architect / Engineer	-	-	-	-	-	-	
67974	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	Contingency	50,000	-	50,000	-	-	-	50
	Moving Costs	-	-	_	-	-	-	
	· ·	50,000	-	50,000	-	-	-	50
	Total - Transportation Facility	3,154,528	-	3,154,528	-	1,140,330	-	2,014
Police	-							
Department	General Contractor	-	-	-	-	-	-	
Upgrades	Architect / Engineer	-	-	_	-	_	_	
	Furniture & Equip	<u>-</u>	_	_	_	=	_	
	Other	182,967	-	182,967	102,967	80,000	_	
	OCIP	, <u> </u>	_	, <u>-</u>	· -	, <u> </u>	_	
	Contingency	67,033	_	67,033	_	_	_	67
	Moving Costs	, <u>-</u>	-	-	-	-	-	
		250,000	-	250,000	102,967	80,000	-	67
	Total - Police Department	250,000		250,000	102,967	80,000		67
Tax								-
	General Contractor	-	-	-	-	-	-	
	Architect / Engineer	-	-	-	-	-	-	
67242	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	OCIP	-	-	-	-	-	-	
	Contingency	50,000	-	50,000	-	-	-	50
	Moving Costs	-	-	-	_	=	_	
	•	50,000	-	50,000	-	-	-	50
	Total Tay Office	F0 000		F0 000				50
	Total - Tax Office	50,000	-	50,000	-	-	-	50

Campus Project	Object Category	Budget as of August 31, 2025	Budget Adjustments September	Budget as of September 30, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
Ag Farm		0.070.400		0.070.400		0.070.400		
	General Contractor	2,870,139	-	2,870,139	-	2,870,139	-	C
Upgrades	Architect / Engineer	-	-	-	-	-	-	C
67301	Furniture & Equip	357,197	-	357,197	3,217	353,980	-	C
	Other OCIP	124 522	-	124,532	-	104 520	-	0
	Contingency	124,532	-	124,532	-	124,532	-	C
	Moving Costs		_	_	_		_	C
	Woving Costs	3,351,868		3,351,868	3,217	3,348,651		
		, ,						
Foot Tropolition	Total - Ag Farm	3,351,868	-	3,351,868	3,217	3,348,651	-	0
East Transition	General Contractor							C
Campus		110.405	-	440.405	-	407.040	-	2,653
Upgrades 67205	Architect / Engineer	110,465	-	110,465	-	107,812	-	
67205	Furniture & Equip Other	1,690,990	-	1,690,990	-	1,690,990	-	C
	OCIP	21,260	_	21,260	_	21,260	_	C
	Contingency	21,200	_	21,200		21,200		C
	Moving Costs	-	_	-	-	-	_	Č
	morning desire	1,822,715	-	1,822,715	-	1,820,062	-	2,653
	Tatal Foot Townships Occurre	4 000 745		4 000 745		4 000 000		0.050
South Transition	Total - East Transition Campus	1,822,715	-	1,822,715	-	1,820,062	-	2,653
Campus	General Contractor	780,495	_	780,495	-	_	_	780,495
Upgrades	Architect / Engineer	158,705	_	158,705	_	155,630	_	3,075
67206	Furniture & Equip	156,559	_	156,559	-	156,528	_	31
0.200	Other	256,087	-	256,087	-	256,087	-	Č
	OCIP	13,775	-	13,775	-	13,775	-	C
	Contingency	-	-	-	-	-	-	C
	Moving Costs		-	-	-	-	-	C
		1,365,621	-	1,365,621	-	582,020	-	783,601
	Total - South Transition Campus	1,365,621	_	1,365,621	_	582,020	_	783,601
Athletic Facilities		.,,,,,,,		.,000,02.		002,020		
Don Coleman Coliseum	General Contractor	1,329,255	-	1,329,255	-	-	-	1,329,255
Upgrades	Architect / Engineer	119,005	-	119,005	-	=	-	119,005
67229	Furniture & Equip	-	-	-	-	-	-	C
	Other	251,225	-	251,225	60,000	191,225	-	C
	OCIP	22,000	-	22,000	6,301	=	-	15,699
	Contingency Maying Costs	30,060	-	30,060	-	-	-	30,060
	Moving Costs	1,751,545	<u>-</u>	1,751,545	66,301	191,225	<u> </u>	1,494,019
Tully Stadium	General Contractor	1,503,190	-	1,503,190	-	-	-	1,503,190
Upgrades	Architect / Engineer	123,005	-	123,005	-	-	-	123,005
67230	Furniture & Equip	-	-	- 04.040	-	=	-	0.4.04.0
	Other OCIP	24,310 21,824	-	24,310 21,824	-	-	-	24,310 21,824
	Contingency	139,991	-	139,991	-	-	-	139,991
	Moving Costs	139,991	-	-	-	-	-	139,991
	· ·	1,812,320	-	1,812,320	-	-	-	1,812,320
Tully Stadium	General Contractor	727,908	_	727,908	239,557	463,351	_	25,000
Fields	Architect / Engineer	972,092	_	972,092	35,250	47,250	_	889,592
					55,250			
67260	Other Contractors	1,700,000	-	1,700,000	274,807	- 510,601	-	914,592

Campus Project	Object Category	Budget as of August 31, 2025	Budget Adjustments September	Budget as of September 30, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
Crob Stadium	General Contractor	433,982	•	422.002				422.002
Grob Stadium Upgrades	Architect / Engineer	433,962 38,549	-	433,982 38,549	-	-	-	433,982 38,549
67228	Furniture & Equip	36,349	_	30,349	-	-	-	36,349
07220	Other	- -	_	-	-	-	_	0
	OCIP	6,301	_	6,301	_	_	_	6,301
	Future work	50,000	_	50,000	-	_	-	50,000
	Contingency	12,950	_	12,950	-	-	-	12,950
	Moving Costs	-	-	-	=	-	-	0
	C	541,782	-	541,782	-	-	-	541,782
Natatorium	General Contractor	632,266	(204,000)	428,266	2,449	376,002	-	49,815
67223	Architect / Engineer	360,565	(== 1,===)	360,565	-,	147,267	_	213,298
	Furniture & Equip	-	-	-	-	-	-	0
	Other	830,268	204,000	1,034,268	204,000	830,268	-	0
	OCIP	15,615	-	15,615	21	15,594	-	0
	Contingency	408	-	408	-	-	-	408
	Moving Costs	<u> </u>	-	-	=	-	-	0
		1,839,122	-	1,839,122	206,470	1,369,131	-	263,521
	Total - Athletic Facilities	7,644,769	-	7,644,769	547,578	2,070,957	-	5,026,234
Facilities Contingency				. ,	,			
67200	Facilities Contingency	31,009,227	752,730	31,761,957	-	-	-	31,761,957
	Total - Facilities Contingency	31,009,227	752,730	31,761,957	-	-	-	31,761,957
Career and Technical Education								
67961	CTE Bond Project	7,750,000	-	7,750,000	5,576	5,869,005	-	1,875,419
67962	CTE Visioning	315,000	-	315,000	-	284,767	-	30,233
	Total - CTE	8,065,000	-	8,065,000	5,576	6,153,772	-	1,905,652
Fine and Performing Arts								
67952	Band Instruments	1,815,445	-	1,815,445	-	1,815,445	-	0
	Orchestra Instruments	224,000	-	224,000	-	224,000	-	0
	Band Uniforms	495,155	-	495,155	-	495,155	-	0
	Drill team uniforms	165,400	-	165,400	-	134,123	-	31,277
	Auditorium curtains	300,000	-	300,000	61,147	-	-	238,853
	Total - Fine and Performing Arts	3,000,000	-	3,000,000	61,147	2,668,723	-	270,130
Technology Purchases								
6T101	Extended Network Availability	3,171,192	=	3,171,192	=	2.397.688	=	773,504
6T102	Wi-Fi	4,047,540	-	4,047,540	-	4,047,540	-	773,304
6T103	Visitor Tracking (printers & scanners)	70,000	_	70,000	_	40,426	-	29,574
	violo, iluoking (printolo a sourillels)	, 0,000						
		4 487 500	_	4 487 500	219 847	1 385 160	_	2 882 493
6T104 6T105	Security Cameras Content Filter, Firewall, DDOS, SIEM	4,487,500 3,750,000	-	4,487,500 3,750,000	219,847	1,385,160 3,309,398	-	2,882,493 440,602

Project Category August 31, 2025 Adjustments September 30, 2025 Contract Expenditure Payable Remaining Rem	Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
September Sept					•				
67201 Internative Projector Updated 2,437,500 2,437,500 2,437,500 2,437,500 1,40	i iojoot	dategory	7 (agust 01, 2020	,	Coptember 60, 2020	Contract	Experialitate	1 dydbic	rtemaning
Fig. 22			1	Сортопівої	1				I
Fig. 22	6T201	Interactive Projector Updated	2.437.500	_	2.437.500	_	2.432.904	_	4,59
STORY Continue				_		_		_	14,36
ST204				_		_	,000	_	
Branch Branch 125,000 125,000 6,078 150,000 170,00 6,078 150,000 170,000 6,078 150,000 170,000 6,078 150,000 170,000 6,078 150,000 170,000		-			, ,		837 383		
STOR TIC AV 157,000 157,000 6,078 150,000 157,000 157,000 150,000 150,000 170,000				_		_		_	
Fig. Time Clocks				-		-		-	
Fig. 28				-		-		-	
Fig. 200				-		-		-	
67210				-		-		-	
Fig. 1211				-		-		-	
67212 Switches (LZ, LS, ToR, Phone) 3.000.000 3.000.000 2.655.6863 3.44 67214 5.000.000 4.715.525 7.782.71				-		-		-	
February				=	, ,	-		-	
Storage		. , , , ,		-		-		-	344,73
Project Management				-		-		-	
Company		Storage		-	4,715,525	-		-	
Fig. 2	6T215	Project Management		-		-		-	242,15
61302 Non-Instructional Staff Computers 3.116,155 - 3.10,155 - 3.029,496 - 8.60, 10.121,155 - 10.191,299 - 101,1 10.121,155 - 10.191,299 - 101,1 10.121,155 - 10.191,299 - 101,1 10.121,155 - 10.191,299 - 101,1 10.121,155 - 10.191,299 - 101,1 10.121,155 - 10.191,299 - 101,1 10.121,155 - 10.191,299 - 101,1 10.121,155 - 10.191,299 - 101,1 10.121,155 - 10.191,299 - 101,1 10.121,155 - 10.191,299 - 101,1 10.121,155 - 10.191,299 - 101,1 10.121,155 - 10.191,299 - 101,1 10.121,155 - 10.191,299 - 101,1 10.121,155 - 10.191,299 - 101,1 10.121,155 - 10.191,299 - 101,1 10.121,155 - 10.191,299 - 101,1 10.121,155 - 10.191,299 - 101,1 10.121,155 - 10.191,299 - 10,1 10.121,155 - 10.191,299 - 10,1 10.121,155 - 10.191,299 - 10,1 10.121,155 - 10.191,299 - 10,1 10.121,155 - 10.191,299 - 10,1 10.121,155 - 10.191,299 - 10,1 10.121,155 - 10.191,299 - 10,1 10.121,155 - 10.191,299 - 10,1 10.121,155 - 10.191,299 - 10,1 10.121,155 - 10.191,299 - 10,1 10.121,155 - 10.191,299 - 10,1 10.121,155 - 10.191,299 - 10,1 10.121,155 - 10.191,299 - 10,1 10.121,155 - 10.191,299 - 10,1 10.121,155 - 10,1 10.121,155 - 10.191,299 - 10,1 10.121,155 - 10,1			21,860,167	-	21,860,167	-	17,061,989	-	4,798,17
61302 Non-Instructional Staff Computers 3.116,155 - 3.10,155 - 3.029,496 - 8.60, 10.121,155 - 10.191,299 - 101,1 10.121,155 - 10.191,299 - 101,1 10.121,155 - 10.191,299 - 101,1 10.121,155 - 10.191,299 - 101,1 10.121,155 - 10.191,299 - 101,1 10.121,155 - 10.191,299 - 101,1 10.121,155 - 10.191,299 - 101,1 10.121,155 - 10.191,299 - 101,1 10.121,155 - 10.191,299 - 101,1 10.121,155 - 10.191,299 - 101,1 10.121,155 - 10.191,299 - 101,1 10.121,155 - 10.191,299 - 101,1 10.121,155 - 10.191,299 - 101,1 10.121,155 - 10.191,299 - 101,1 10.121,155 - 10.191,299 - 101,1 10.121,155 - 10.191,299 - 101,1 10.121,155 - 10.191,299 - 101,1 10.121,155 - 10.191,299 - 10,1 10.121,155 - 10.191,299 - 10,1 10.121,155 - 10.191,299 - 10,1 10.121,155 - 10.191,299 - 10,1 10.121,155 - 10.191,299 - 10,1 10.121,155 - 10.191,299 - 10,1 10.121,155 - 10.191,299 - 10,1 10.121,155 - 10.191,299 - 10,1 10.121,155 - 10.191,299 - 10,1 10.121,155 - 10.191,299 - 10,1 10.121,155 - 10.191,299 - 10,1 10.121,155 - 10.191,299 - 10,1 10.121,155 - 10.191,299 - 10,1 10.121,155 - 10.191,299 - 10,1 10.121,155 - 10,1 10.121,155 - 10.191,299 - 10,1 10.121,155 - 10,1									
10,121,155 - 10,121,155 - 10,019,299 - 101,156 - 10,1019,299 - 10,1019	6T301	Instructional Staff Computers	7,005,000	-	7,005,000	-	6,989,803	-	15,19
Student Devices (HS): 9th - 12th	6T302	Non-Instructional Staff Computers	3,116,155	-	3,116,155	-	3,029,496	-	86,65
Student Devices (MS): 6th - 8th 3,222,807 3,222,807 3,222,807 5,1811,552		•		-		-		-	101,85
Student Devices (MS): 6th - 8th 3,222,807 3,222,807 3,222,807 5,1811,552									
Student Devices (MS): 6th - 8th 3,222,807 3,222,807 3,222,807 5,1811,552	6T401	Student Devices (HS): 9th - 12th	2.868.979	-	2.868.979	-	2.868.979	-	
Student Devices (ES): PK-5th 1812,125 - 1812,125 - 1811,1552 -				_		_		_	
6T405 Deployment 399,261 - 399,261 - 357,348 - 41,41,41,41,41,41,41,41,41,41,41,41,41,4				_		_		_	57
Second Plan		, ,		_				_	
R,303,172			333,201	_	399,201	-	337,340	_	41,31
Contingency 2,907,398 2,759,266 5,666,664 - - - 5,666,666 2,907,398 2,759,266 5,666,664 - - - 5,666,666 2,907,398 2,759,266 5,666,664 - - - 5,666,6664 - - - 5,666,666 - - - 5,666,666 - - - 5,666,666 - - - 5,666,666 - - - 5,666,666 - - - 5,666,666 - - - 5,666,666 - - - 5,666,666 - - - - 5,666,666 - - - - 5,666,666 - - - - 5,666,666 - - - - 5,666,666 - - - - 5,666,666 - - - - - - - - -	01403	Operation Connectivity	9 303 172	-	9 303 172	-	8 260 686	-	12.18
Total - Technology Purchases 58,718,124 2,759,266 61,477,390 219,847 46,522,186 - 14,735,187,335,344 - 14,735,187,335,344 - 14,735,187,335,344 - 14,735,187,335,344 - 14,735,187,335,344 - 14,735,187,335,344 - 14,735,185,335,344			0,303,172	-	0,303,172	-	0,200,000	-	42,40
Total - Technology Purchases 58,718,124 2,759,266 61,477,390 219,847 46,522,186 - 14,735,187,335,344 - 14,735,187,335,344 - 14,735,187,335,344 - 14,735,187,335,344 - 14,735,187,335,344 - 14,735,187,335,344 - 14,735,185,335,344	6T000	Contingency	2 907 398	2 759 266	5 666 664	_	_	_	5 666 66
Total - Technology Purchases 58,718,124 2,759,266 61,477,390 219,847 46,522,186 - 14,735,777 14,735,778 14,735,778 14,735,778 14,735,778 14,735,778 14,735,778 14,735,778 14,735,788	01000	Contingency							
Transportation Figure Fi			2,007,000	2,700,200	0,000,004				0,000,00
Transportation Figure Fi		Total - Technology Purchases	58.718.124	2.759.266	61.477.390	219.847	46.522.186	-	14,735,35
67B01 Regular bus 10,281,245 2,200,000 12,481,245 2,785,620 7,490,540 - 2,205,067B02 Special Education Bus 3,558,344 - 3,358,3	Transportation		33,113,121	_,: 00,_00	0.,,000		.0,022,.00		, ,
Special Education Bus 3,358,344 - 3,35		Regular hus	10 281 245	2 200 000	12 481 245	2 785 620	7 490 540	_	2 205 08
Trucks/Trailers for Fine Arts 561,885 - 561,885 - 561,885 - 541,575 - 20,685 - 20,6856				2,200,000		2,700,020		_	2,200,00
67B04 Radios for Transportation 208,556 - 208,556 - 208,556 - 68,078 - 68,0									
67805 Transportation engine kits/ propane kits Contingency									20,01
67B00 Contingency -				-		-		-	
Total - Transportation			00,078	-	00,070	-	00,070	-	
Bond Plan Administration Staffing 9,045,000 3,680,190 12,725,190 - 8,577,232 - 4,147,1 63800 Other 2,589,931 160,762 2,750,693 439,801 2,310,892 - 597,929 202,613 800,542 49,607 - 750,4 75	07 000	Contingency	_	-	-	-	-	-	
Bond Plan Administration Staffing 9,045,000 3,680,190 12,725,190 - 8,577,232 - 4,147,1 63800 Other 2,589,931 160,762 2,750,693 439,801 2,310,892 - 597,929 202,613 800,542 49,607 - 750,4 75		Total - Transportation	14 478 108	2 200 000	16 678 108	2 785 620	11 667 093	_	2 225 30
Administration 63800 Staffing Other 9,045,000 3,680,190 12,725,190 - 8,577,232 - 4,147,500 8,577,232 - 4,147,500 4,147,	Bond Plan	Total - Hulloportudoll	17,710,100	2,200,000	10,070,100	2,700,020	11,001,000	<u>-</u>	2,223,33
Other		Staffing	9 045 000	3 680 100	12 725 100	=	8 577 232	=	A 1A7 05
Fees 597,929 202,613 800,542 49,607 - 750,750,750,750,750,750,750,750,750,750,						430 8U1		_	7, 177,30
Publicity 490,859 - 490,859 52,602 344,624 - 93,4 Total - Bond Plan Administration 12,723,719 4,043,565 16,767,284 492,403 11,282,355 - 4,992,403 Hail Damaged Roofs 67250 General Contractor Architect / Engineer 4,062,632 - 4,062,632 - 4,062,632 - 4,062,632 - - 4,062,632 - </td <td>03000</td> <td></td> <td></td> <td></td> <td></td> <td>439,001</td> <td></td> <td>-</td> <td>750.03</td>	03000					439,001		-	750.03
Total - Bond Plan Administration 12,723,719 4,043,565 16,767,284 492,403 11,282,355 - 4,992,403 1,282,355 - 4,992,403 1,282,355 - 4,992,403 1,282,355 - 4,992,403 1,282,355 - 4,992,403 1,282,355 - 4,992,403 1,282,355 - 4,992,403 1,282,355 - 4,992,403 1,282,355 - 4,992,403 1,282,355 - 4,992,403 1,282,355 - 4,992,403 1,282,355 - 4,992,403 1,282,355 - 4,992,403 1,282,355 - 4,992,403 1,282,355 - 4,992,403 1,282,355 - 4,992,403 - 4,062,632 - 4,				202,013		F0.000		-	
Hail General Contractor 4,062,632 - 4,062,632 - 4,062,632 - 4,062,632 - - 4,062,632 - - 207,559 - 207,559 - 207,559 - 207,559 - 207,559 - 1,816 - 1,816 - 1,816 - 1,816 - 4,272,007 - 4,272,007 - 4,272,007 - 4,272,007 - - 4,272,007 - <th< td=""><td></td><td>Publicity</td><td>490,859</td><td>-</td><td>490,859</td><td>52,002</td><td>344,624</td><td></td><td>93,03</td></th<>		Publicity	490,859	-	490,859	52,002	344,624		93,03
Hail General Contractor 4,062,632 - 4,062,632 - 4,062,632 - 4,062,632 - - 4,062,632 - - 207,559 - 207,559 - 207,559 - 207,559 - 207,559 - 1,816 - 1,816 - 1,816 - 1,816 - 4,272,007 - 4,272,007 - 4,272,007 - 4,272,007 - - 4,272,007 - <th< td=""><td></td><td>Total Band Blan Administration</td><td>40 700 740</td><td>4 0 40 505</td><td>40 707 004</td><td>400 400</td><td>44 000 055</td><td></td><td>4 000 50</td></th<>		Total Band Blan Administration	40 700 740	4 0 40 505	40 707 004	400 400	44 000 055		4 000 50
Damaged Roofs Architect / Engineer 207,559 - 207,559 - 207,559 - 207,559 - 207,559 - 1,816 - 1,816 - 1,816 - 1,816 - 4,272,007 - 4,272,007 - 4,272,007 - 4,272,007 - 4,272,007 - - 4,272,007 - <t< td=""><td></td><td>i otal - Bond Plan Administration</td><td>12,723,719</td><td>4,043,565</td><td>16,767,284</td><td>492,403</td><td>11,282,355</td><td>-</td><td>4,992,52</td></t<>		i otal - Bond Plan Administration	12,723,719	4,043,565	16,767,284	492,403	11,282,355	-	4,992,52
Damaged Roofs Architect / Engineer 207,559 - 207,559 - 207,559 - 207,559 - 207,559 - 1,816 - 1,816 - 1,816 - 1,816 - 4,272,007 - 4,272,007 - 4,272,007 - 4,272,007 - 4,272,007 - - 4,272,007 - <t< td=""><td>Hail</td><td>General Contractor</td><td>4 UED EDD</td><td></td><td>4 060 600</td><td></td><td>4 060 600</td><td></td><td></td></t<>	Hail	General Contractor	4 UED EDD		4 060 600		4 060 600		
67250 Other 1,816 - 1,816 - 1,816 - 4,272,007 - 4,272,007 - 4,272,007 -				-		-		-	
4,272,007 - 4,272,007 - 4,272,007 -	•	S .		-		-		-	
	6/250	Otner		-		-		-	
Total - Hail damage 4,272,007 - 4,272,007 - 4,272,007 -			4,272,007	-	4,272,007	-	4,272,007	-	
токат - пан цантауе 4,272,007 - 4,272,007 - 4,272,007 -		Total Hail damage	4 070 007		4 070 007		4 070 007		
		rotal - Hall damage	4,272,007	-	4,272,007	-	4,272,007	-	

Campus Project	Object Category	Budget as of August 31, 2025	Budget Adjustments September	Budget as of September 30, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
PreK and WWE		400,000		100.000	1			100.000
Fall Surface 67257	Contingency	100,000 100,000	-	100,000 100,000	-	<u>-</u>	-	100,000 100,000
Westwood	General Contractor	346,500	_	346,500	-	-	-	346,500
Elementary	Architect / Engineer Other	93,500	-	93,500	91,256	2,244	-	(
		440,000	-	440,000	91,256	2,244	-	346,500
Wildcat Way	General Contractor Architect / Engineer	423,500 16,500	-	423,500 16,500	117,198 908	189,848 15,592	-	116,45
	Other	440,000	-	440,000	118,106	205,440	-	116,45
Lion Lane	General Contractor	423,500	-	423,500	117,198	189,848	-	116,454
	Architect / Engineer Other	16,500	-	16,500	908	15,592	-	(
	Guidi	440,000	-	440,000	118,106	205,440	-	116,45
Bear Blvd	General Contractor	423,500	-	423,500	117,198	189,848	-	116,45
	Architect / Engineer Other	16,500	-	16,500	908	15,592	-	(
		440,000	-	440,000	118,106	205,440	-	116,45
Tiger Trail	General Contractor Architect / Engineer	423,500 16,500	-	423,500 16,500	117,198 908	189,848 15,592	-	116,45
	Other	440,000	<u>-</u>	440,000	118,106	205,440	<u>-</u>	116,45
Safety and	Total - PreK and WWE Fall Surface	2,300,000	-	2,300,000	563,680	824,004	-	912,316
Security Vestibules 67254	Contingency	<u>-</u>	<u>-</u>	<u>-</u>	-	-	<u>-</u>	(
	Our and Our transfer	070.440		070.440	100 701	447.040		444.47
Cornerstone Academy	General Contractor Architect / Engineer	679,149	-	679,149 -	120,761 -	447,213 -	-	111,17
	Other	650 679,799	-	650 679,799	120,761	650 447,863	-	111,17
			_		120,701			
Edgewood Elementary	General Contractor Architect / Engineer	315,328 25,594	-	315,328 25,594	- 186	315,328 25,408	-	(
Liomontary	Other	1,720	-	1,720	-	1,720	-	(
		342,642	-	342,642	186	342,456	-	(
Frostwood	General Contractor	246,711	-	246,711	-	246,710	-	
Elementary	Architect / Engineer Other	25,594 22,687	-	25,594 22,687	186	25,408 22,687	-	(
		294,992	-	294,992	186	294,805	-	
Hollibrook	General Contractor	269,637	(500)	269,137	57,257	177,482	-	34,39
Elementary	Architect / Engineer Other	325	500	- 825	-	- 825	-	(
		269,962	-	269,962	57,257	178,307	-	34,398

Campus Project	Object Category	Budget as of August 31, 2025	Budget Adjustments September	Budget as of September 30, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
Housman Elementary	General Contractor Architect / Engineer	267,733	(781) -	266,952	55,635 -	164,321	-	46,
•	Other	325	781	1,106	-	1,106	-	
		268,058	-	268,058	55,635	165,427	-	46
Meadow Wood	General Contractor	322,207	(263)	321,944	67,492	205,348	-	49
Elementary	Architect / Engineer Other	325	263	- 588	-	- 588	-	
	Other	322,532	203	322,532	67,492	205,936	-	49
Dina Chadawa	Canaral Cantractor	222 400		222 490	1 272	224 047		
Pine Shadows	General Contractor	233,189	-	233,189	1,372	231,817	-	
Elementary	Architect / Engineer	25,594	-	25,594	186	25,408	-	
	Other	2,306 261,089	-	2,306 261,089	1 550	2,306 259,531	-	
		201,009	-	201,009	1,558	259,531	-	
Ridgecrest	General Contractor Architect / Engineer	430,847	(500)	430,347	75,244	270,895	-	84
Elementary	Other	325	500	- 825	-	825	-	
		431,172	-	431,172	75,244	271,720	-	84
Rummel Creek	General Contractor	146,309	_	146,309	<u>-</u>	146,309	_	
Elementary	Architect / Engineer	25,594	_	25,594	186	25,408	_	
_ ioiniontary	Other	6,373	_	6,373	-	6,373	_	
	Ollor	178,276	-	178,276	186	178,090	-	
Shadow Oaks	General Contractor	188,371	_	188,371	-	188,371	_	
Elementary	Architect / Engineer	25,594	_	25,594	186	25,408	_	
,	Other	2,547	_	2,547	-	2,547	_	
		216,512	-	216,512	186	216,326	-	
Spring Branch	General Contractor	263,667	(750)	262,917	54,442	163,398	_	4
Elementary	Architect / Engineer		()	,		-	_	
	Other	325	750	1,075	_	1,075	_	
		263,992	-	263,992	54,442	164,473	-	4
Westwood	General Contractor	241,371	_	241,371	3,736	237,635	_	
Elementary	Architect / Engineer	25,593	_	25,593	186	25,407	_	
	Other	5,229	-	5,229	300	4,929	_	
		272,193	-	272,193	4,222	267,971	-	
Wilchester	General Contractor	293,250	(950)	292,300	67,927	188,205	_	3
Elementary	Architect / Engineer	-	-	- , , , , , -		,	=	
•	Other	325	950	1,275	-	1,275	-	
		293,575	-	293,575	67,927	189,480	-	3
Wildcat Way	General Contractor	530,752	(539)	530,213	79,016	331,523	-	119
Pre K	Architect / Engineer	- 45 204	- E20	45.000	4.060	11 601	-	
	Other	15,324 546,076	539	15,863 546,076	4,262 83,278	11,601 343,124	<u>-</u>	119
Lion Lane	General Contractor	557,107	(643)	556,464	82,974	344,066	_	12
Pre K	Architect / Engineer	-	(5.10)	-	-	-	-	
-	Other	4,538	643	5,181	-	5,181	-	
		561,645	_	561,645	82,974	349,247	_	12

Campus Project	Object Category	Budget as of August 31, 2025	Budget Adjustments	Budget as of September 30, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
			September					
Bear Blvd	General Contractor	378,371	_	378,371	_	378,371	_	
Pre K	Architect / Engineer	25,594	-	25,594	186	25,408	_	
	Other	10,942	-	10,942	-	10,942	-	
		414,907	-	414,907	186	414,721	-	
Tiger Trail Pre K	General Contractor Architect / Engineer	592,808	(750)	592,058	84,638	370,403	-	137,01
FIER	Other	4,375	750	5,125	-	5,125	-	
	Guidi	597,183	-	597,183	84,638	375,528	-	137,01
Safety and	Total - Safety and Security Vestibules	6,214,605	-	6,214,605	756,358	4,665,005	-	793,24
Security Fencing	Contingency	-	350,000	350,000	-	-	-	350,00
67258		-	350,000	350,000	-	-	=	350,00
Stratford	General Contractor	-	-	-	-	-	-	
High School	Architect / Engineer	-	-	-	-	-	-	
	Other	686,150	-	686,150	190,314	495,836	-	
		686,150	-	686,150	190,314	495,836	-	
Landrum	General Contractor	-	-	-	-	-	-	
Middle School	Architect / Engineer	-	-	- 	-	-	-	
	Other	484,111 484,111	<u> </u>	484,111 484,111		484,111 484,111	<u> </u>	
		404,111	_	707,111		404,111	_	
Spring Branch	General Contractor	-	-	-	-	-	-	
Middle School	Architect / Engineer	4 044 040	- (4)	4 044 045	- 070.004	- 074 444	-	
	Other	1,041,316 1,041,316	(1) (1)	1,041,315 1,041,315	670,204 670,204	371,111 371,111	<u> </u>	
		1,041,010	(1)	1,041,010	070,204	071,111		
Spring Forest	General Contractor	-	-	-	-	-	-	
Middle School	Architect / Engineer		-		-	-	-	
	Other	763,464 763,464	1 1	763,465	624,610 624,610	138,855	-	
		703,404	'	763,465	024,010	138,855	-	
Frostwood	General Contractor	-	-	-	-	-	-	
Elementary	Architect / Engineer	-	-	-	-	-	-	
	Other	2,175 2,175	-	2,175 2,175	-	2,175 2,175	-	
		2,175	-	2,175	-	2,175	-	
Hollibrook	General Contractor	-	-	-	-	-	-	
Elementary	Architect / Engineer	-	-	-	-	-	-	
	Other	600,471	-	600,471	-	600,471	-	
		600,471	-	600,471	-	600,471	-	
Pine Shadows	General Contractor	-	-	-	-	-	-	
Elementary	Architect / Engineer	-	-	-	=	-	-	
	Other	115,293	-	115,293	-	115,293	-	
		115,293	-	115,293	-	115,293	-	
Rummel Creek	General Contractor	-	-	-	-	-	-	
	Architect / Engineer	_	_	-	-	_	_	
Elementary	Other							

Campus Project	Object Category	Budget as of August 31, 2025	Budget Adjustments September	Budget as of September 30, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
Shadow Oaks	General Contractor	-	-	-	-	-	-	C
Elementary	Architect / Engineer	-	-	-	-	-	-	C
	Other		<u>-</u>	<u>-</u>	<u>-</u>	<u>-</u>	-	<u>C</u>
Treasure Forest	General Contractor	_	_	_	_	_	_	(
Elementary	Architect / Engineer	=	=	=	=	_	-	Č
-	Other	423,923	-	423,923	232,024	191,899	-	(
		423,923	-	423,923	232,024	191,899	=	(
Westwood	General Contractor	-	-	-	-	-	-	(
Elementary	Architect / Engineer Other	-	-	-	-	-	-	(
	Other		<u>-</u>		<u>-</u>	<u>-</u>	<u>-</u>	
Bear Blvd	General Contractor	-	_	_	_	-	_	(
Pre K	Architect / Engineer	-	-	-	-	-	-	Ć
	Other		-	-	-	-	-	(
		-	-	-	-	-	-	(
Lion Lane	General Contractor	-	-	-	-	-	-	(
Pre K	Architect / Engineer Other	2,175	-	2,175	-	2,175	-	
	Other	2,175	-	2,175		2,175	-	(
Tiger Trail	General Contractor	-	_	-	-	-	-	(
Pre K	Architect / Engineer	-	-	-	-	-	-	(
	Other		-	<u>-</u>	<u>-</u>	-	-	(
North Support	General Contractor							(
Center	Architect / Engineer	-	-	-	-	- -	-	(
	Other	208,103	=	208,103	16,937	191,166	-	(
		208,103	-	208,103	16,937	191,166	-	,
	Total - Safety and Security Fencing	4,327,181	350,000	4,677,181	1,734,089	2,593,092	_	350,000
District-Wide Projects			•	<u> </u>				
67251	General Trades	10,000,000	-	10,000,000	187,971	2,425,119	-	7,386,910
67252 67255	MEP Copiers	9,500,000 781,039	-	9,500,000 781,039	2,449,641 -	1,635,015 781,039	13,846 -	5,401,498
	Total - District Wide Projects	20,281,039	_	20,281,039	2,637,612	4,841,173	13,846	12,788,408
Premium allocated	-,	-, - ,		-, - ,	, , . =	,- ,	-,-	,,
to issuance costs	Premium allocated to issuance costs	5,147,068	293,741	5,440,809		5,440,809	-	(
	Total - Premium Allocated to Issuance	5,147,068	293,741	5,440,809	-	5,440,809	-	(
Unallocated Interest	Interest	20,220,659	(1,519,601)	18,701,058				18,701,058
merest	Reserve for Arbitrage	(3,057,271)	(1,519,601)		- 	- 	-	(3,973,922
	Total - Interest Net of Arbitrage	17,163,388	(2,436,252)	14,727,136	-	_	_	14,727,136