

FACILITIES/CONSTRUCTION REPORT

JANUARY 2023

KWB/VC Connector:

1-12 Calm, cool@36 degrees. Sletten grinding concrete parapet walls, 4 workers.

1-13 Calm, cool@52 degrees. Sletten grinding concrete parapet walls, 3 workers.

1-16 Calm, cool@38 degrees. Sletten installing bottom and top plates to concrete parapet walls and existing beams, remove the temporary blister to get access to south area, prep area and compact with jumping jack, rollout ground thaw hoses, 1 skidsteer, 7 workers.

1-17 Calm, cool@36 degrees. Sletten installing bottom plates to concrete parapet walls, framing walls for new office at VC, prep area and compact with jumping jack, lay vapor barrier and tie rebar mat, cover with insulated blankets, 7 workers.

1-18 Breezy, cool@36 degrees. Sletten framing walls for new office at VC, lay vapor barrier and tie rebar mat, pour/finish concrete slab 4", cover with insulated blankets. 7 workers. Trails End haul concrete, 1 mixer truck, 2 loads, 1 worker.