

# FACILITIES/CONSTRUCTION REPORT

## MAY 2024

### BHS Sportsplex:

5-1 Breezy, warm@38 degrees. Sletten extend and tie rebar from footings to 6' retaining wall, 4 workers.

5-2 Snowy, warm@40 degrees. Sletten extend and tie rebar from footings to 6' retaining wall, 3 workers.

5-6 Windy, warm@46 degrees. Sletten extend and tie rebar from footings to 6' retaining wall, place anchors for backstop, 4 workers.

5-7 Rainy, warm@42 degrees. Sletten place anchors for backstop, 4 workers.

5-13 Breezy, warm@68 degrees. Sletten set 6' wall forms, 6 workers. Trails End start digging swale along north fence of football field to catch runoff of grandstand roof-take to storm drain, 1 mini-excavator, 1 worker.

5-14 Rainy, warm@58 degrees. Sletten set 6' wall forms, 6 workers. Trails End compact swale with sheepsfoot trench roller, lay geo-technical liner bottom of swale, add rock with 1 mini-excavator and 1 tracked skidsteer, 2 workers. Schellinger saw-cut and remove sunken sidewalk at softball field, dig down to locate 18" drain pipe and extend with 1 excavator, 4 workers. Poteet Construction auger posts for traffic signs with tracked skidsteer, install traffic signs embed in concrete, 4 workers.

5-15 Breezy, warm@65 degrees. Sletten set 6' wall forms, set forms for sidewalk and pour/finish concrete sidewalk at softball field, 6 workers. Trails End start digging swale along south fence of football field to catch runoff of grandstand roof-take to storm drain, 1 mini-excavator, compact swale with sheepsfoot trench roller, 2 workers. Schellenger dig drains (4) behind backstop with excavator tie into 18" drain pipe, bed with rock, 4 workers.

5-16 Breezy, warm@64 degrees. Trails End lay geo-technical liner bottom of swale, add rock with 1 mini-excavator and 1 tracked skidsteer, 2 workers. Schellenger locate drain pipe, dig drains (2) outfield with excavator, bed with rock, 4 workers.

5-17 Rainy, warm@50 degrees. Sletten set 6' wall forms, 6 workers.

