

## FACILITIES/CONSTRUCTION REPORT

### JUNE 2021

#### BMS Renovation/Addition:

- 6-3 Sunny, warm. J2 installing desks BNAS room 2<sup>nd</sup> floor, 2 workers.
- 6-4 Sunny, warm. J2 installing desks FACS room, teacher didn't want them, moved to Art room 2 workers.
- 6-7 Breezy, warm. Remarkable Cabinets installing cabinets BNAS room 2<sup>nd</sup> floor 3 workers.
- 6-9 Rainy, warm. Remarkable Cabinets installing cabinets BNAS room 2<sup>nd</sup> floor 3 workers. United Electric adjusted sensors for parking lot lights-turn off during daylight, 2 workers.
- 6-10 Rainy, warm. United Electric wire up roof de-icers, 2 workers.
- 6-14 Sunny, hot. MSEC returned to install 3 more rows bleachers, 3 workers.
- 6-15 Sunny, hot. MSEC install 3 rows bleachers, 3 workers.
- 6-16 Windy, warm. MSEC install 3 rows bleachers, 4 workers.
- 6-17 Breezy, warm. MSEC install 3 rows bleachers, 4 workers.
- 6-21 Sunny, warm. United Electric wired chiller, 1 worker. Wadsworth and Vemco diagnose new chiller, 2 workers.
- 6-22 Sunny, warm. Vemco add freon, pressure test, and diagnose new chiller, 1 worker. Inspector from Mule Hide (rubber membrane roofing) and 1 worker from ACS (roof installer) on-site to do roof inspection. Roof looks like it should and going to start paperwork for 20-year warranty.