

**STEPHENVILLE ISD
CAPITAL PROJECT REPORT**

6/12/2019

Bond Proceeds \$ 60,810,000.00

Interest Earned

Total

Building Construction

Project Contingency Commitments

Total Construction Cost

Material Testing

Architectural Fees

Design Phase

Schematic Design

Design Development

Construction Documents

Bidding & Negotiations

Construction Phase

Construction Administration

Closeout Phase

Architectural & Engineering Fees

Reimbursable to Architect

Document Reproduction

ADA Review, Variance

Site Survey

Civil Eng

Geotechnical

Reproduction of Close out

Reimbursable Contingency

Reimbursable Totals

Total

FFE-Technology

FFE-Other

Furniture, Fixtures & Equipment

Additional Overall Contingency

Grand Total

Net of Bond Proceeds and Interest

CURRENTLY PROJECTED

High School

Softball

Gilbert

Total

Expended

High School

Softball

Gilbert

Total

\$ 57,020,000.00	\$ 1,320,000.00	\$ 2,470,000.00	\$ 60,810,000.00	\$ 2,540,405.10	\$ 1,529,371.63	\$ 112,706.30	\$ 4,182,483.03
	\$ 261,160.18		\$ 261,160.18		\$ -		\$ -
\$ 57,020,000.00	\$ 1,581,160.18	\$ 2,470,000.00	\$ 61,071,160.18	\$ 2,540,405.10	\$ 1,529,371.63	\$ 112,706.30	\$ 4,182,483.03
			\$ -				
			\$ -				
\$ 46,424,000.00	\$ 1,889,755.45	\$ 2,046,000.00	\$ 50,359,755.45	\$ -	\$ 1,415,384.89	\$ -	\$ -
\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
\$ 46,424,000.00	\$ 1,889,755.45	\$ 2,046,000.00	\$ 50,359,755.45	\$ -	\$ 1,415,384.89	\$ -	\$ -
			\$ -				
\$ -	\$ -	\$ -	\$ -	\$ 41,300.00	\$ 15,756.88	\$ 6,450.00	\$ 47,750.00
			\$ -				
			\$ -				
\$ 974,904.00	\$ 25,200.00	\$ 42,966.00	\$ 1,043,070.00	\$ 974,904.00	\$ 30,150.86	\$ 42,966.00	\$ 1,048,020.86
\$ 812,420.00	\$ 21,000.00	\$ 35,805.00	\$ 869,225.00	\$ 812,420.00	\$ 25,125.72	\$ 35,805.00	\$ 873,350.72
\$ 649,936.00	\$ 16,800.00	\$ 28,644.00	\$ 695,380.00	\$ 617,439.20	\$ 20,100.58	\$ 27,211.80	\$ 664,751.58
\$ 162,484.00	\$ 4,200.00	\$ 7,161.00	\$ 173,845.00	\$ -	\$ 5,025.14	\$ -	\$ 5,025.14
			\$ -	\$ -	\$ -	\$ -	\$ -
\$ 584,942.40	\$ 15,120.00	\$ 25,779.60	\$ 625,842.00	\$ -	\$ 7,959.83	\$ -	\$ 7,959.83
\$ 64,993.60	\$ 1,680.00	\$ 2,864.40	\$ 69,538.00	\$ -	\$ -	\$ -	\$ -
\$ 3,249,680.00	\$ 84,000.00	\$ 143,220.00	\$ 3,476,900.00	\$ 2,404,763.20	\$ 88,362.13	\$ 105,982.80	\$ 2,599,108.13
			\$ -				
\$ 45,000.00	\$ 5,000.00	\$ 10,000.00	\$ 60,000.00	\$ 254.40	\$ 749.73	\$ 186.00	\$ -
\$ 30,000.00	\$ 5,000.00	\$ 10,000.00	\$ 45,000.00	\$ -	\$ 2,465.00	\$ -	\$ -
\$ 112,500.00		\$ 10,000.00	\$ 122,500.00	\$ 94,000.00		\$ -	\$ 94,000.00
\$ 17,000.00		\$ 17,000.00	\$ 34,000.00	\$ -		\$ -	\$ -
\$ -		\$ -	\$ -	\$ -		\$ -	\$ -
\$ -		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
\$ 10,000.00		\$ 10,000.00	\$ 20,000.00	\$ -	\$ 6,392.00	\$ -	\$ -
\$ 214,500.00	\$ 10,000.00	\$ 57,000.00	\$ 281,500.00	\$ 94,254.40	\$ 9,606.73	\$ 186.00	\$ 94,440.40
\$ 49,888,180.00	\$ 1,983,755.45	\$ 2,246,220.00	\$ 54,118,155.45	\$ 2,499,017.60	\$ 97,968.86	\$ 106,168.80	\$ 2,703,155.26
\$ 1,200,000.00	\$ 50,000.00	\$ -	\$ 1,250,000.00	\$ -	\$ -	\$ -	\$ -
\$ 850,000.00	\$ 50,000.00	\$ 150,000.00	\$ 1,050,000.00	\$ 87.50	\$ -	\$ 87.50	\$ 175.00
\$ 2,050,000.00	\$ 100,000.00	\$ 150,000.00	\$ 2,300,000.00	\$ 87.50	\$ 261.00	\$ 87.50	\$ 175.00
\$ 5,081,820.00	\$ 741.67	\$ 73,780.00	\$ 5,156,341.67	\$ -	\$ -	\$ -	\$ -
\$ 57,020,000.00	\$ 2,084,497.12	\$ 2,470,000.00	\$ 61,574,497.12	\$ 2,540,405.10	\$ 1,529,371.63	\$ 112,706.30	\$ 2,703,330.26
\$ -	\$ (503,336.94)	\$ -	\$ (503,336.94)	\$ -	\$ -	\$ -	\$ -