

Waterloo Community Unit School District No. 5

Director of Buildings and Grounds

Date: July 21, 2025

To: Mr. Brian Charron, Superintendent

Waterloo School District Board of Education

From: Mr. Will Hulett, Director of Buildings and Grounds

Buildings and Grounds Board Report

Zahnow

Huebner Concrete will be here the last week of July to tear out and replace the front entry concrete.

Neff flooring has installed new flooring.

Rogers

Rogers has a main water leak. This should be repaired before Monday night's meeting.

Settling update:

- Helitech has completed footing repair and slab jacking. New bench marks have been taken.

Gardner

Asphalt work is completed.

Jr. High

Bleachers and hand rails are installed. We are waiting on some final touches.

High school

New cooling tower has been lifted onto the building. This project is running behind schedule. We hope to have it completed by July 31st.

Buildings and Grounds Committee

Jr. High planning and programming meeting some time mid-August.

Transportation Committee

Nothing new to report