

Status of Bond Projects
9/11/2018 Governing Board Meeting

President Day, Vice President Cox Golder, Board Members and Superintendent Jaeger it is my pleasure to provide you with an update of the projects being completed with bond funding.

Amphitheater High:

Switchgear damaged during shipping being repaired, scheduled to be installed during fall break ~ \$119,717

Panther Hall Renovations completed ~ \$973,122

Included new HVAC, flooring, lighting, ceiling, wiring for presentation equipment and painting



Canyon Del Oro:

ADA compliance and drainage issue at Building G continues, all concrete has been installed, final grade in progress ~ \$22,643

Slurry seal of Administration driveway scheduled for Aug 7th ~ \$6,143



Ironwood Ridge:

Working with site to finalize wrought iron fence changes for security up-grades

Painting of light poles, fixtures, gates, rails, stair railings and risers being scheduled ~ \$80,400

Copper Creek

Boiler replacement and mech. room upgrades underway ~ \$100,281

Coronado

Carpet replacements in 4 classrooms during fall break ~ \$17,067

Install new playground equipment – await proposal

Apoc Products to restore the roof on the north 2 story building – await proposal

Cross

HVAC Renovations for wrestling gym in design phase, roof repairs to be done at the same time as removal of swamp coolers

MPR new operable wall installation underway ~ \$64,662

Keeling

Painting of playground equipment underway



La Cima

Renovate MPR - replace daylighting assembly, paint walls and replace VCT flooring, replaced drinking fountain and entry doors ~ \$82,649



Mesa Verde

Site improvements to include adding panic gates, aluminum awning between office and room 13, replace water fountain and other improvements, scheduling to start Sep 4th through fall break ~ \$67,646

Rillito

Interior renovations in Building D 600 classrooms underway ~ \$57,312



Rio Vista

Lighting materials survey and budget received, project out for bid

Walker

Evaluating access control and renovations of front entry

Wilson

Bus Loop construction is complete

Bond Funds \$47,876.32

Adjacent Ways \$49,996



**** SOMETHING NEW AT EVERY SCHOOL, EVERY YEAR! ****