

FACILITIES/CONSTRUCTION REPORT OCTOBER 2020

BMS Renovation/Addition:

10-1 Calm, warm. Pierce Flooring laying vinyl flooring in 8th grade pod, 3 workers. United Electric installing lights in 8th grade pod, 4 workers. Wadsworth plumbing for boilers new addition, 2 workers. Sletten framing/sheetrocking cafetorium 4 workers, tearing up carpet 7th grade pod, 2 workers.

10-5 Windy, warm. Western Sports Flooring started laying subfloor for gym, 6 workers. Pierce Flooring laying vinyl flooring in 8th grade pod, 3 workers. United Electric installing lights in 8th grade pod 2 workers, wiring circ pumps new mechanical room, 2 workers. Wadsworth plumbing for boilers new addition, 2 workers. Sletten framing/sheetrocking cafetorium 3 workers, tearing up carpet/ceiling tiles 7th grade pod 4 workers. First Mark forming sidewalk next to gym west side, 5 workers. Trails End prepping for sidewalk next to gym north side, mini-excavator, trench compactor and water truck, 3 workers.

10-6 Windy, warm. Western Sports Flooring laying gym subfloor, 6 workers. Pierce Flooring laying vinyl flooring in 8th grade pod, 3 workers. United Electric installing lights in 8th grade pod 2 workers, wiring circ pumps new mechanical room, 2 workers. Wadsworth plumbing for boilers new addition, 2 workers. Sletten framing/sheetrocking cafetorium 3 workers, tearing up carpet/ceiling tiles 7th grade pod 4 workers. First Mark poured concrete for sidewalk, gym west side 5 workers. Trails End prepping for sidewalk 7th Ave SW, mini-excavator, trench compactor and water truck 3 workers, TE hauling concrete with 1 mixer truck, 1 worker.

10-7 Calm, warm. Western Sports Flooring laying gym subfloor, 6 workers. Pierce Flooring laying vinyl flooring in 8th grade pod, 3 workers. United Electric installing lights in 8th grade pod 2 workers, wiring circ pumps new mechanical room, 2 workers. Wadsworth plumbing for boilers new addition, 2 workers. Sletten framing/sheetrocking cafetorium 3 workers, tearing up carpet/ceiling tiles 7th grade pod 4 workers. First Mark poured concrete for sidewalk gym west side and 7th Ave SW entrance sidewalk, 5 workers. Trails End prepping sidewalk next to gym east side, mini-excavator, trench compactor and water truck 3 workers, TE hauling concrete with 1 mixer truck, 1 worker.

10-8 Calm, warm. United Electric installing lights in 8th grade pod 2 workers, wiring circ pumps new mechanical room, 2 workers. Wadsworth plumbing for boilers new addition, 2 workers. Sletten framing/sheetrocking cafetorium 3 workers, tearing up carpet/ceiling tiles 7th grade pod 4 workers. First Mark poured concrete for sidewalks gym east side and 7th Ave SW entrance sidewalk, 5 workers. Trails End hauling concrete with 1 mixer truck, 1 worker.

10-9 Windy, warm. Sletten heating new gym with forced air diesel heater, framing/sheetrocking cafetorium 3 workers. First Mark removing sidewalk forms, 5 workers.

10-12 Cloudy, rain. Tile Man started laying tile new restrooms in 8th grade pod, 2 workers. United Electric started wiring for boilers mechanical room 2 workers. Wadsworth plumbing for boilers new addition, 2 workers. Sletten heating 8th grade pod with 2nd forced air diesel heater, installing new doors

2 workers, framing/sheetrocking cafeteria 3 workers, tearing up carpet/ceiling tiles 7th grade pod 4 workers. First Mark prepping new entrance, mini-excavator and tracked skidsteer, 4 workers.

10-13 Cloudy, rain. Tile Man hanging wall tile new restrooms in 8th grade pod, 2 workers. United Electric wiring for boilers mechanical room 2 workers. Wadsworth plumbing for boilers new addition, 2 workers. Sletten installing new doors 2 workers, framing/sheetrocking cafeteria 3 workers, tearing up carpet/ceiling tiles 7th grade pod 4 workers. First Mark prepping new entrance, mini-excavator and tracked skidsteer, 4 workers.

10-14 Cold, snow. Tile Man hanging wall tile new entrance, 2 workers. United Electric wiring for boilers mechanical room 2 workers. Wadsworth plumbing for boilers new addition, 2 workers. Sletten installing new doors 2 workers, framing/sheetrocking cafeteria 3 workers, tearing up carpet/ceiling tiles 7th grade pod 4 workers. First Mark prepping new entrance, mini-excavator and tracked skidsteer, 4 workers.

10-15 Calm, cool. Pierce Flooring laying vinyl flooring in 7th grade pod, 3 workers. United Electric installing lights in 8th grade pod 4 workers. Wadsworth plumbing for boilers new addition, 2 workers. Sletten installing new doors 2 workers, framing/sheetrocking cafeteria 3 workers, tearing up carpet/ceiling tiles 7th grade pod 4 workers. First Mark prepping islands 7th Ave SW with tracked skidsteer and mini-excavator, 4 workers.

10-16 Windy, cool. Wadsworth plumbing for boilers new addition, 2 workers. Sletten installing new doors 2 workers, framing/sheetrocking cafeteria 3 workers. First Mark prepping islands 7th Ave SW with tracked skidsteer and mini-excavator, 4 workers.

10-19 Cold, snow. United Electric wiring boilers in mechanical room new addition 2 workers, wiring mechanical mezzanine new addition 4 workers. Systems Northwest installing cabling upstairs pod, 2 workers. Wadsworth plumbing/pressure testing for boilers new addition, 4 workers. Sletten installing new doors 2 workers, framing/sheetrocking cafeteria 2 workers, framing wall-fire pump/storage room 2 workers, tearing up carpet/ceiling tiles 6th grade pod 4 workers.

10-20 Cold, snow. United Electric wiring boilers in mechanical room new addition 2 workers, wiring mechanical mezzanine new addition 4 workers. Systems Northwest installing cabling upstairs pod, 2 workers. Wadsworth plumbing/pressure testing for boilers new addition, 4 workers, fired 1 boiler to heat new addition. Sletten installing new doors 2 workers, framing/sheetrocking cafeteria 2 workers, framing wall-fire pump/storage room 2 workers, tearing up carpet/ceiling tiles 6th grade pod 4 workers.