

FACILITIES/CONSTRUCTION REPORT OCTOBER 2024

Food Distribution Center:

10-21 Rain, cool@48 degrees. Sletten frame temporary exterior doors and sheet for security purposes, set forms for concrete step seating at arbor, 2 scissor lifts, 8 workers.

10-22 Breezy, cool@45 degrees. Sletten frame doors, pour/finish concrete step seating at arbor, 2 scissor lifts, 8 workers. Neufield install trim around I beams, 1 snorkel lift, 4 workers. Heartland Mechanical install ductwork, 1 scissor lift, 2 workers. Littrell Electric rough-in electric, run conduit, 1 scissor lift, 2 workers. Trails End haul concrete with 1 mixer truck, 1 worker, 1 load.

10-23 Breezy, cool@46 degrees. Sletten sheetrock walls and insulate, set forms and pour/finish concrete for concrete step seating at arbor, 2 scissor lifts, 8 workers. Neufield install trim around I beams, 1 snorkel lift, 4 workers. Heartland Mechanical install ductwork, 1 scissor lift, 2 workers. Littrell Electric rough-in electric, run conduit, 1 scissor lift, 2 workers. Trails End haul concrete with 1 mixer truck, 1 load.

10-24 Breezy, cool@44 degrees. Sletten sheetrock walls and insulate, install metal bracing/supports on roof of arbor, 2 scissor lifts, 8 workers. Neufield install downspouts from rain gutters, 1 snorkel lift, 4 workers. Littrell Electric rough-in electric, run conduit, 1 scissor lift, 2 workers.

10-28 Breezy, cool@45 degrees. Sletten sheetrock walls and insulate, set forms for concrete step seating at arbor, 8 workers. Neufield crimping seams, 1 snorkel lift, 4 workers. Littrell Electric rough-in electric, run conduit, 1 scissor lift, 2 workers. Schellinger landscaping, picking rock, spread topsoil, with mini-excavator, tracked skidsteer, and loader, 3 workers.

10-29 Calm, cool@43 degrees. Sletten sheetrock walls, set forms for concrete step seating at arbor, start install metal on roof of arbor, 2 scissor lifts, 8 workers. Neufield crimp seams, 1 snorkel lift, 4 workers. Littrell Electric rough-in electric, run conduit, 1 scissor lift, 2 workers. Schellinger landscaping, picking rock, spread topsoil with mini-excavator, tracked skidsteer, and loader, 3 workers.

10-30 Breezy, cool@45 degrees. Sletten sheetrock walls, set forms for concrete step seating at arbor, install metal on roof of arbor, 2 scissor lifts, 8 workers. Neufield touch up/clean up, 1 snorkel lift, 4 workers. Littrell Electric rough-in electric, run conduit, 1 scissor lift, 2 workers. Schellinger landscaping, picking rock, spread topsoil with mini-excavator, tracked skidsteer, and loader, 3 workers.

10-31 Breezy, cool@40 degrees. Sletten sheetrock walls, set forms for concrete spillways at the rain gutter downspouts, pour/finish concrete step seating at arbor and concrete spillways, 2 scissor lifts, 8 workers. Littrell Electric rough-in electric, run conduit, 1 scissor lift, 2 workers. Schellinger landscaping, broom asphalt, mini-excavator, tracked skidsteer, and sweeper, 3 workers. Trails End haul concrete with 1 mixer truck, 1 load, 1 worker.