

Board Update

Current Status of Construction Projects at West Campus H.S.

July 20, 2022



Mr. Andy A. Rocha – Director of Procurement




Dining area – Day 1

- Separation wall- Defining the dining area: \$1.2k
- Serving lines and other food service equipment: \$37k – pending delivery. Will have equipment for day 1 of school to feed hot and cold lunches. Equipment that is pending delivery will not be permanent kitchen equipment.
- Child Nutrition is working with a vendor that will install artwork, decals, and paint to liven up the dining area.



Dining area – start of school year



Temporary wall



Temporary pass through doors for Child Nutrition



Dining area – start of school year



Open area - unwaxed



Open area - unwaxed



Dining area – start of school year

- The District is utilizing current tables and chairs from West Campus High School and other district campuses in anticipation of day 1. New furniture for Phase IV – Kitchen/Dining and Media Area will be procured as part of the FF&E package.
- PBK Architects is utilizing a kitchen consultant for the final kitchen design. West Campus High School will have new serving lines as part of Phase IV.





Athletic Renovation

- Baseball Field Fencing: \$35k - PO has been issued to the vendor and they have started.
- Softball Field Fencing: \$28k – PO has been issued to the vendor
- Electrical Upgrade and CPS Meter: \$25
- Water Irrigation System: \$8k- initial phase completed

