

FACILITIES/CONSTRUCTION REPORT

NOVEMBER 2022

KWB/VC Connector:

11-21 Windy, cool@35 degrees. Sletten lay vapor barrier, tie rebar mat, pour/finish concrete slab 4", cover with insulated blankets, compact backfill with jumping jack, 6 workers. Trails End haul concrete, 1 mixer truck, 1 worker, 1 load. TDH test backfilled areas for compaction @ 98%, 100%, test concrete @ 4" slump and 2 lbs air

11-22 Windy, cool@33 degrees. Sletten lay vapor barrier, tie rebar mat, pour/finish concrete slab 4", cover with insulated blankets, compact backfill with jumping jack, 7 workers. Trails End haul concrete, 1 mixer truck, 1 worker, 2 loads.

11-23 Calm, cool@34 degrees. Sletten lay vapor barrier, tie rebar mat, pour/finish concrete slab 4", cover with insulated blankets, 7 workers. Trails End haul concrete, 1 mixer truck, 1 worker, 1 load.