



A LEGENCE Company



# ISD #726 – BECKER AREA PUBLIC SCHOOLS REFERENDUM PROJECTS

Progress Update  
January 3<sup>rd</sup>, 2023

# Agenda:

Progress Update

Q&A

## Transportation Building Project Update

- Vapor Barrier/bathroom heat work over Break, finishing up this week with cleaning and ceiling tiles. Generator, by Hubbard, still on track or end of January per Dec update.
- Ponds to be reviewed in spring with Civil Engineer and Wruck (Retainage being withheld)  
Chloroform Water test passed over break, they will be back in 30 days.
- Nitrate system in review, State recommends applying for a grant to pay for at least ½ of the aprox \$14K system. Grant recipients get notified in May. Tom is OK with waiting, since they have the drinking water station.


# Middle School & High School Project Update

## Middle School

- Finalizing closeout documents
- Moving forward with the MS nurses office casework. Looking at schedule with trades and material leads to see if it can be done over spring break, or once school gets out.

## High School

- Metal Shop Electric Equipment installed over break. Went well and at full capacity.
- Found out this morning that Alex is having issues with the exhaust, correspondence went out on how to reset the system if there is a power failure.



### Becker HS CTE and Middle Schol Nurses Casework Pricing



Flooring in Print Lab 703	\$ 4,340.00	
Vent Laser Engraver in Engineering Lab	\$ 1,370.00	*This is to run the vent only, per CMTA the unit has a fan, but an inline fan could be added
Metal Shop VAV Vent for smell	\$ 18,311.72	*Estimate, Johnson Controls looking at it because it's existing HVAC Equip
Metal Shop Oxy fuel exhaust	\$ 12,771.31	





# Intermediate Project Update

- Summer Planning is ongoing





# Primary/ECFE Additions & Renovations Project

## Main Entry Addition

- Hardware started
- Casework is installed and tops are scheduled next week

## ECFE

- Mudding and taping through the link
- Painting through SCFE
- Prepping for tile
- Mechanical Rough-ins
- Plumbing Rough-ins
- Electrical Rough-ins



# Primary/ECFE Additions & Renovations Project



# Primary/ECFE Additions & Renovations Project







# Q&A



A LEGENCE Company