

FACILITIES/CONSTRUCTION REPORT

MARCH 2025

BHS Sportsplex:

3-19 Breezy, warm@38 degrees. Sletten build and install handrailing for announcers stand at football field, 3 workers.

3-20 Breezy, warm@38 degrees. Sletten build and install handrailing for announcer stand at football field, 3 workers.

3-26 Calm, warm@60 degrees. Sletten build handrailing for baseball field, 3 workers.

3-27 Breezy, warm@60 degrees. Sletten build and install metal handrailing at steps to baseball field, 5 workers.

3-28 Snow, warm@32 degrees. Sletten layout for posts, wing-wall for dugouts at baseball field, 7 workers.

3-31 Calm, warm@42 degrees. Sletten patch concrete and layout for posts, wing-wall for dugouts at baseball field, 3 workers.