



ID	Task Name	Duration	Start	Finish	ber	ben	beary	aryh	2l	2y	2e	2y	2e	2y	2e
1	<b>Lincolnwood SD74 - Project Schedule - RH Stair Flooring Replacement</b>	<b>71 days</b>	<b>Thu 10/1/20</b>	<b>Thu 1/7/21</b>											
2	<b>Design</b>	<b>22 days</b>	<b>Thu 10/1/20</b>	<b>Fri 10/30/20</b>											
3	Construction Documents	22 days	Thu 10/1/20	Fri 10/30/20											
4	90% CD Set Review to SD74	1 day	Thu 10/22/20	Thu 10/22/20											
5	<b>Bidding</b>	<b>46 days</b>	<b>Thu 11/5/20</b>	<b>Thu 1/7/21</b>											
6	Ad for Bid to SD74	1 day	Tue 10/27/20	Tue 10/27/20											
7	Ad for Bid Published	1 day	Thu 11/5/20	Thu 11/5/20											
8	<b>Out to Bid / Drawings Released to Contractors</b>	<b>1 day</b>	<b>Thu 11/5/20</b>	<b>Thu 11/5/20</b>											
9	<b>Receipt of Bids</b>	<b>1 day</b>	<b>Tue 11/24/20</b>	<b>Tue 11/24/20</b>											
10	Bid Review	7 days	Wed 11/25/20	Thu 12/3/20											
11	Letter of Rec. to SD74	1 day	Fri 12/4/20	Fri 12/4/20											
12	Facilities Committee Review	1 day	Thu 12/17/20	Thu 12/17/20											
13	<b>Board Review &amp; Contract Approval</b>	<b>1 day</b>	<b>Thu 1/7/21</b>	<b>Thu 1/7/21</b>											
14															
15															
16															
17	<i>Last Day of School (if all emergency days used)</i>	<i>1 day</i>	<i>Fri 6/11/21</i>	<i>Fri 6/11/21</i>											
18	<b>Work Commences</b>	<b>1 day</b>	<b>Mon 6/14/21</b>	<b>Mon 6/14/21</b>											
19	<b>Substantial Completion</b>	<b>1 day</b>	<b>Fri 7/30/21</b>	<b>Fri 7/30/21</b>											
20	<i>First Day of School</i>	<i>1 day</i>	<i>Tue 8/24/21</i>	<i>Tue 8/24/21</i>											