

<b>CONSTRUCTION SCHEDULE</b>		
<b>SAFE ROOM</b>	<b>DAYS</b>	<b>COMMENTS</b>
<b>PHASE 1- DESIGN</b>		
<b>DURATION</b>	<b>120</b>	
Programming	15	May 11 2016
Schematic Design	30	June 15 2016
Design Development	30	July 20 2016
Construction Documents	45	Sept. 6 2016
<b>PHASE 2- BID/CONSTRUCTION</b>		
<b>DURATION</b>	<b>395</b>	
MEMA/FEMA REVIEW	60	Nov. 18 2016
Advertisement	30	Dec. 23 2016
Pre- Bid	1	Dec. 16 2016
Bid	1	Jan. 12 2016
Notice to Proceed	1	Feb.12 2016
Pre- Construction	1	Feb. 8 2016
Construction	270	Oct. 17 2017
Substantial Completion	1	Oct. 20 2017
Final Completion	30	Nov. 20 2017

**Estimated final completion Nov. 20 2017 to Feb. 20 2017**