

Construction Update

April, 13, 2009

1. The concrete slab for the press box floor was poured last Thursday.
2. Rough-in plumbing for press box restrooms will begin this week.
3. Masonry block work for press box will begin this week.
4. Decking of press box roof will begin this week.
5. Harris Acoustics will begin outside wall work of the press box this week.
6. Piers for new stadium seating on the home side will be completed this week.
7. Piers for new visitor seating will begin this week.
8. Structural steel for visitor seating will be delivered this week. Erection will begin as soon as piers are complete.
9. Outside walls and roof of home dressing room expansion is complete.
10. Structural steel work of walls and roof of visitor dressing room expansion is complete.