



## Boyceville Community School District Weekly Construction Update



### District Flooring updates:

- Flooring Demolition across both buildings has been completed. Moisture testing is being conducted with terrazzo and VCT installation starting next week.

### TCE Gym Upgrades:

- Project Update: Demolition in the Gym will start on June 8<sup>th</sup>. Bleachers and existing flooring will be removed, and installation of new flooring will follow.

### Locker Upgrades:

- Locker Demolition across project areas has begun. Concrete locker curbs have been removed. Lockers Have been delivered to Eclipse powder coat for the refinishing process to begin.

### Tech- Ed Remodel:

- Demo began. Masonry was removed at new door and window openings.
- The old air handler was removed. Pad was poured for new air handler.
- Floor patching started.
- Conduit routing for the generator circuits continues.