

FACILITIES/CONSTRUCTION REPORT

MARCH 2021

BHS Sportsplex:

- 3-1 Windy, cool. Sletten framing interior walls and blocking, sheeting roof trusses 4 workers and 1 manlift, start lower bleachers 4 workers and 1 telehandler.
- 3-2 Calm, warm. Sletten framing, sheeting interior walls, 4 workers and 1 manlift, install lower bleachers 4 workers, and 1 telehandler.
- 3-3 Calm, warm. Sletten framing, sheeting interior walls, 4 workers and 1 manlift, install lower bleachers 4 workers, and 1 telehandler.
- 3-4 Calm, warm. Sletten framing, sheeting interior walls, 4 workers and 1 manlift, install lower bleachers 2 workers.
- 3-5 Calm, warm. Sletten framing, sheeting interior walls, 4 workers and 1 manlift, install lower bleachers 2 workers.
- 3-8 Calm, warm. Sletten framing, sheeting interior walls and hang doors, 4 workers and 1 manlift, install lower bleachers 2 workers.
- 3-9 Calm, warm. American Electric rough in electrical, 1 worker. Sletten hang scoreboard west wall of outbuilding, 4 workers 1 telehandler and 1 manlift, install lower bleachers 2 workers.
- 3-10 Calm, warm. Action Plumbing rough in plumbing, 2 workers. Sletten hang scoreboard west wall of outbuilding, 4 workers 1 telehandler and 1 manlift, install lower bleachers 2 workers.
- 3-11 Calm, warm. Sletten hang scoreboard west wall of outbuilding, 4 workers 1 telehandler and 1 manlift, install lower bleachers 2 workers.
- 3-12 Calm, warm. Sletten hang scoreboard west wall of outbuilding, 4 workers 1 telehandler and 1 manlift, install lower bleachers 2 workers.
- 3-15 Breezy, cool. S&H started, prep outbuilding roof, roll out and fasten underlayment, 2 workers. Overhead Door Systems install rollup door in outbuilding, 2 workers. Sletten prep for trusses for grandstand 4 workers, 1 telehandler and 1 manlift, install lower bleachers 2 workers.
- 3-16 Calm, warm. S&H house wrap and insulate exterior walls, 2 workers. Sletten layout trusses and build truss ends for grandstand, build 4 workers, 1 telehandler and 1 manlift, install lower bleachers 2 workers.