

Minidoka County School District  
**Monthly Maintenance Report**

March 8, 2018

Feb. 5th - 103 New Requests  
126 Work in Progress  
65 Complete  
10689 Closed Work Orders


Mar. 5th – 105 New Requests  
110 Work in Progress  
43 Complete  
10782 Closed Work Orders

**Maintenance Department Updates**

**Current Projects:**

**Minico**

- 1) Irrigation Pump Project Relocation- Advanced Irrigation Solutions has designed the relocation of Minico's turbine pump. Plans complete and reviewed. Priced out components, coordinated with MID for head gate construction. PO has been generated to purchase the pump assembly. United Electric can run the power to a pole outside the football field and in house we can trench and run conduit with wire for pump contractor to tie in. Cement slab will be completed in house also. Start date will be January or February.



- 2) Old Food Service Building the construction class is remodeling. Roofing contractor is 80% complete on the roof.



Minidoka County School District  
**Monthly Maintenance Report**


March 8, 2018

- 3) Roofing project at Minico, East & West is underway. Bidding took place. Bid opening was Oct. 19. Reroofing to start soon. Started January 8, 2018.

Minico – Choir roof in 98%



Minico gym wind deflectors



West roof is 98%




East roof is 98%



**Food Service Building**

Getting bids to cut floor and two doors.



Minidoka County School District  
**Monthly Maintenance Report**

March 8, 2018

**Heyburn**

- 1) Flooring - 100% of carpet installed in classrooms. Hallways are done. The stage is all that remains. The correct material is on back order.

**West**

- 1) Marquee – took the old marquee down and got it ready for the new marquee. Weather has delayed the completion of the project.



**Acequia**

- 1) New playground equipment has arrived with construction to begin sometime in March due to weather.