Status of Bond Projects 2/19/2019 Governing Board Meeting

President Cox Golder, Vice President Zibrat, Board Members and Superintendent Jaeger, it is my pleasure to provide you with an update of the projects being completed with bond funding.

Amphitheater High:

HVAC replacements (3) on locker room / coaches office \$57,413
PO issued, waiting for shipment date, anticipated spring break install

Canyon Del Oro:

Library condensing units & coils replacement Preconstruction Meeting scheduled March 4 Estimated start date 3/11	\$97,789
Exterior painting of south gym is complete	\$74,648
Track replacement, P.O. has been requested – summer project	\$259,391
HVAC replacement – (1) unit on trainer room	\$15,621
HVAC repairs – South gym air handler	\$4,944





Ironwood Ridge:

Security and wrought iron fencing construction in progress \$161,067

C & L painting – paint all new security fencing

\$46,000





Coronado:

Roofing Southwest to restore roof on bldg. C	\$23,897
Scheduled for spring break	

Phase 1 – replace 5 package units – complete \$53,356

Phase 2 – replace 5 package units P.O. received – scheduling \$53,887





Cross:

Roofing and HVAC renovations for wrestling gym being scheduled	\$347,800
Harelson:	
P.A. and underground cabling upgrades – await scheduling	\$39,093
La Cima:	
Piping modifications, 3 chillers/central plant – pre-con meeting 2/6 Estimated start date 2/11	\$363,885
Create maker space place holder	\$20,000
Painted Sky:	
Security & P.A. upgrades to district standards Including underground wiring & replacing clocks – start date 1/14	\$77,237
Create maker space place holder	\$20,000
Prince:	
HVAC Bldgs CN, CW, CE scheduling delayed due to completion risk Winter Break 1 unit completed – CW building Summer break for remaining 2	\$258,000
Replace boiler in central plant Bldgs A, B – P.O. received	\$19,658





Rio Vista:

Lighting upgrade – installation in all classrooms complete Library lighting equipment to ship mid Jan	\$86,506
Outdoor basketball court repairs during spring break	\$27,070
Create maker space place holder	\$20,000
Walker:	h.co. 12.c
Construct a single point of entry Summer project	\$69,436
Security fencing upgrades – estimated start date 2/18 Painting of security fencing	\$83,637 \$4,400
Create maker space – room 19	\$20,000
Wilson:	
Fan coil units control valve upgrades 95% complete – estimated completion date 1/25	\$57,465



Replace Bollard lighting to LED in walkway (13)



\$16,101