

FACILITIES/CONSTRUCTION REPORT

APRIL 2021

BHS Sportsplex:

4-26 Calm, warm. Sletten sheetrocking outbuilding, 6 workers. S&H wrapping/insulating walls outbuilding, 3 workers. First Mark prepping entrance to grandstand and pour colored/stamped slab , 6 workers and loader, tracked skidsteer and smooth plate compactor. Trails End haul concrete with 1 mixer truck, 1 load, 1 worker.

4-27 Breezy, warm. Sletten sheetrocking outbuilding and sheeting grandstand 6 workers, 1 manlift. S&H installing metal roofing, 8 workers outbuilding. Action Plumbing rough in for grandstand, 1 worker. First Mark prepping entrance to grandstand and pour colored/stamped slab , 6 workers and loader, tracked skidsteer and smooth plate compactor. Trails End haul concrete with 1 mixer truck, 1 load, 1 worker.

4-28 Breezy, warm. Sletten sheetrocking outbuilding 5 worker. S&H insulating, installing rigid metal/nailers outbuilding, 8 workers. Action Plumbing rough in for grandstand, 1 worker. First Mark prepping entrance to grandstand and pour entrance steps , 6 workers and loader, tracked skidsteer and smooth plate compactor. Trails End haul concrete with 1 mixer truck, 1 load, 1 worker.

4-29 Breezy, warm. Sletten sheetrocking outbuilding 5 workers. S&H insulating, installing rigid metal/nailers outbuilding, 8 workers. First Mark prepping entrance to grandstand and pour entrance sidewalk, 6 workers and loader, tracked skidsteer and smooth plate compactor. Trails End haul concrete with 1 mixer truck, 1 load, 1 worker.

4-30 Breezy, warm. First Mark prepping entrance to grandstand and pour entrance sidewalk, 6 workers and landscaping/grading around track with loader, tracked skidsteer, 4 workers. Trails End haul concrete with 1 mixer truck, 2 loads, 1 worker.