

FACILITIES/CONSTRUCTION REPORT DECEMBER 2023

KWB/VC Connector:

12-21 Calm, warm@44 degrees. Sletten dig post holes (5) set posts, install windbreak boards at new entrance to Bullshoe Elementary VC wing, 2 workers.

12-22 Breezy, warm@42 degrees. Sletten put up house wrap at Bullshoe Elementary KW wing on gym storage, 2 workers.

12-27 Calm, warm@45 degrees. Sletten put up rain gutters, drains, downspouts, 3 workers.

12-28 Breezy, warm@45 degrees. Sletten put up rain gutters, drains, downspouts, 3 workers.