

FACILITIES/CONSTRUCTION REPORT

APRIL 2024

BHS Sportsplex:

4-17 Snowy, cool@26 degrees. Trails End dig out for footings for backstop/retaining wall with 1 mini-excavator, threw material on bank, 2 workers.

4-18 Breezy, warm@34 degrees. Trails End add rock to bottom of footings to stay out of the mud/water with 1 mini-excavator, 1 loader to dump rock, 2 workers.

4-22 Breezy, warm@56 degrees. Trails End move material thrown up on the bank with 1 mini-excavator, 1 loader cargo material to back slope, 2 workers.

4-25 Breezy, warm@60 degrees. Sletten start tying rebar for backstop/retaining wall footings, 5 workers.

4-26 Breezy, warm@44 degrees. Sletten tie rebar for retaining wall/backstop footings and pour/finish concrete for footings, 5 workers. Trails End haul concrete with 2 mixer trucks, 4 loads, 2 workers.

4-29 Calm, warm@48 degrees. Sletten extend and tie rebar from footings to 6' retaining wall, 3 workers. Trails End dig out for dugout footings with 1 mini-exavator and 1 tracked skidsteer, add rock to bottom of footings to stay out of the mud/water, 2 workers.

4-30 Windy, warm@40 degrees. Sletten extend and tie rebar from footings to 6' retaining wall, 4 workers.