



# Mendon MS/HS Locker Room Upgrades



ID	Task Name	Duration	Start	Finish	Mar	Qtr 2, 2025		May	Jun	Qtr 3, 2025		Aug
						Apr			Jul			
1	<b>Mendon MS/HS</b>	<b>176 days</b>	<b>Fri 12/20/24</b>	<b>Fri 8/22/25</b>								
2	<b>Precon</b>	<b>49 days</b>	<b>Fri 12/20/24</b>	<b>Wed 2/26/25</b>								
3	Pid Period	18 days	Fri 12/20/24	Tue 1/14/25								
4	Pre Bid Meeting	1 day	Tue 1/7/25	Tue 1/7/25								
5	Bid Opening	1 day	Tue 1/14/25	Tue 1/14/25								
6	Post Bid Interviews	2 days	Wed 1/15/25	Thu 1/16/25								
7	Award Recommendation	1 day	Mon 1/20/25	Mon 1/20/25								
8	Send Out LOI's	1 day	Tue 1/21/25	Tue 1/21/25								
9	Precontract Docuemnts	10 days	Wed 1/22/25	Tue 2/4/25								
10	Send Out Contracts	1 day	Wed 2/5/25	Wed 2/5/25								
11	Submittals	15 days	Thu 2/6/25	Wed 2/26/25								
12	Permits	1 day	Thu 2/6/25	Thu 2/6/25								
13	Project Kick Off Meeting (Internal)	1 day	Fri 2/7/25	Fri 2/7/25								
14	Project Kick Off Meeting (External)	1 day	Mon 2/17/25	Mon 2/17/25								
15	<b>Mens Locker Room</b>	<b>99 days</b>	<b>Tue 3/18/25</b>	<b>Fri 8/1/25</b>								
16	Move out	1 day	Tue 3/18/25	Tue 3/18/25								
17	Set Up Temporary Partitions	2 days	Wed 3/19/25	Thu 3/20/25								
18	Demo	10 days	Fri 3/21/25	Thu 4/3/25								
19	Plumbing Underground	5 days	Fri 4/4/25	Thu 4/10/25								
20	Concrete Flatwork	3 days	Fri 4/11/25	Tue 4/15/25								
21	Bearing Plates	2 days	Wed 4/16/25	Thu 4/17/25								
22	Set Steel	2 days	Fri 4/18/25	Mon 4/21/25								
23	Masonry Walls	15 days	Tue 4/22/25	Mon 5/12/25								
24	Inwall & Overhead MEP	15 days	Tue 5/13/25	Mon 6/2/25								
25	Stud & Drywall	5 days	Tue 6/3/25	Mon 6/9/25								
26	Paint	3 days	Tue 6/10/25	Thu 6/12/25								
27	Tile	10 days	Fri 6/13/25	Thu 6/26/25								
28	Carpentry	5 days	Fri 6/27/25	Thu 7/3/25								
29	Lockers	5 days	Fri 7/4/25	Thu 7/10/25								



# Mendon MS/HS Locker Room Upgrades



ID	Task Name	Duration	Start	Finish	Mar	Qtr 2, 2025		Jun	Qtr 3, 2025		Aug
						Apr	May		Jul		
30	Resinous Flooring	4 days	Fri 7/11/25	Wed 7/16/25							
31	Solid Surface	2 days	Thu 7/17/25	Fri 7/18/25							
32	Plumbing Fixture/Light Fixtures/Trim Out	5 days	Mon 7/21/25	Fri 7/25/25							
33	Finishes	1 day	Mon 7/28/25	Mon 7/28/25							
34	Final Clean	3 days	Tue 7/29/25	Thu 7/31/25							
35	Turn over	1 day	Fri 8/1/25	Fri 8/1/25							
36	<b>Girls Locker Room</b>	<b>101 days</b>	<b>Fri 4/4/25</b>	<b>Fri 8/22/25</b>							
37	Demo	10 days	Fri 4/4/25	Thu 4/17/25							
38	Plumbing Underground	5 days	Fri 4/18/25	Thu 4/24/25							
39	Concrete Flatwork	3 days	Fri 4/25/25	Tue 4/29/25							
40	Bearing Plates	2 days	Wed 4/30/25	Thu 5/1/25							
41	Set Steel	2 days	Fri 5/2/25	Mon 5/5/25							
42	Masonry Walls	15 days	Tue 5/13/25	Mon 6/2/25							
43	Inwall & Overhead MEP	15 days	Tue 6/3/25	Mon 6/23/25							
44	Stud & Drywall	5 days	Tue 6/24/25	Mon 6/30/25							
45	Paint	3 days	Tue 7/1/25	Thu 7/3/25							
46	Tile	10 days	Fri 7/4/25	Thu 7/17/25							
47	Carpentry	5 days	Fri 7/18/25	Thu 7/24/25							
48	Lockers	5 days	Fri 7/25/25	Thu 7/31/25							
49	Resinous Flooring	4 days	Fri 8/1/25	Wed 8/6/25							
50	Solid Surface	2 days	Thu 8/7/25	Fri 8/8/25							
51	Plumbing Fixture/Light Fixtures/Trim Out	5 days	Mon 8/11/25	Fri 8/15/25							
52	Finishes	1 day	Mon 8/18/25	Mon 8/18/25							
53	Final Clean	3 days	Tue 8/19/25	Thu 8/21/25							
54	Turn over	1 day	Fri 8/22/25	Fri 8/22/25							
55	<b>Window, Lockers</b>	<b>50 days</b>	<b>Tue 6/3/25</b>	<b>Mon 8/11/25</b>							
56	One for one swap	50 days	Tue 6/3/25	Mon 8/11/25							
57	Reroofing	10 days	Tue 6/10/25	Mon 6/23/25							