

FACILITIES/CONSTRUCTION REPORT

JUNE 2023

KWB/VC Connector:

- 6-1 Cloudy, warm@65 degrees. Dry Fork Plumbing dismantle old boilers (2) tanks, piping and ductwork from VC, store outside, 2 workers.
- 6-6 Calm, warm@69 degrees. Sletten start install of hardiboard in breezeway, install exterior door frames, 6 workers.
- 6-7 Calm, warm@77 degrees. Sletten install hardiboard in breezeway, install exterior door frames, 6 workers. Heartland Mechanical haul off old boilers, tanks, piping and ductwork, 2 loads, 1 worker.
- 6-8 Cloudy, rain@68 degrees. Sletten install hardiboard, install interior doors in breezeway, 6 workers.
- 6-12 Calm, warm@72 degrees. Sletten start tearing down ceiling in VC to make room for new piping for HVAC, start install of soffit on breezeway, 6 workers. Littrell Electric and Interstate Alarms pulling wires for new controls, 3 workers.
- 6-13 Calm, warm@77 degrees. Sletten tear down ceiling in VC, install soffit on north side of breezeway, start wrapping windows with trim, 6 workers. Littrell Electric and Interstate Alarms pulling wires for new controls, 3 workers.
- 6-14 Calm, warm@64 degrees. Sletten wrap windows with trim, start installing siding on north side of breezeway, 6 workers. Heartland Mechanical shut off
- 6-15 Cloudy, warm@56 degrees. Sletten install siding on breezeway, 6 workers.
- 6-19 Windy, warm@58 degrees. Sletten install soffit on south side of breezeway, install siding on breezeway, 6 workers. FICO run cabling for HVAC controls at VC, 2 workers.
- 6-20 Windy, warm@62 degrees. Sletten install soffit on breezeway, install siding on breezeway, 6 workers. FICO run cabling for HVAC controls, 2 workers. Heartland Mechanical place (3) boilers, start hanging stirrups for piping, 2 workers.

