



PROJECT NAME  
 PROJECT MANAGER  
 PROJECT SUPERINTENDENT  
 TIME PERIOD

AG Center  
 BOBBY KELLEY  
 FRANK PATTON  
 5/11/2020

C+V2Y:AE

TASK	Subcontractor/Supplier	M	T	W	TH	F	S	SU	M	T	W	TH	F	S	SU	M	T	W	TH	F	S	SU
		5/11	5/12	5/13	5/14	5/15	5/16	5/17	5/18	5/19	5/20	5/21	5/22	5/23	5/24	5/25	5/26	5/27	5/28	5/29	5/30	5/31
<b>AG Building</b>																						
Install Ductwork & Insulate	RABROKER	X	X	X	X	X	X	X	X	X	X	X	X	C								
Install Equipment on Mezzanine	RABROKER			X	X	X	X	X	X	X	X	X	X	C								
Complete Gas and Air Lines	RABROKER	X	X	X	X	X	C															
Install Sheetrock	T&D	X	X	X	X	C																
Pull Homeruns and Set Panels & Land	ROCKIN R	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	C
Complete in wall Electric	ROCKIN R	X	X	X	X	X	C															
Tape Bed & Texture Walls & Lids	WILLIS	X	X	X	X	X	X	X	X	X	X	X	X	C								
Run all Low Voltage and Fiber lines	J&L/DAC/Lonestar/														X	X	X	X	X	X	X	C
Install Interior Glass	SUNBELT	X	X	X	X	C																
Install Glass (Exterior Doors & Windows)	SUNBELT	X	X	X	X	C																
First Coat Paint	WILLIS			X	X	X	X	X	X	X	C											
Install Ceiling Grid	T&D								X	X	X	X	X	C								
Install Big Ass Fans	RABROKER								X	X	X	X	X	C								
Install Wall Tile in Restrooms	PDL								X	X	X	X	X	X	C							
<b>Site Work</b>																						
Landscaping/ Plant Grass	TEXAN LAWNCARE				X	X	X	C														
Install Fencing/ Gates @ Northend	VIKING FENCE	?	?	?	?	?	?	?	?	?	?	?	?	?	?	?	?	?	?	?	?	

