

From: Yolanda Barnes ybarnes@schmolckmechanical.com 
Subject: Craig Elementary Boiler schedule
Date: November 24, 2023 at 3:16 PM
To: creitan@craigschools.com
Cc: zane@mrvarchitects.com, Robert Sowers rsowers@schmolckmechanical.com



Chris:

Please find below the proposed schedule for the Craig Elementary School Boiler Replacement project:

November 30 – December 3

Move sanitary vent piping, install boilers and water heater, install air intake piping, hangers and supports.

December 4 – December 8

Form and pour pad, trench for underground propane piping, selective deck demo for propane piping, drill hole in concrete into crawl space for propane piping, install and test underground propane piping, install warning tape and backfill.

December 9 – December 15

Install propane piping in crawl space to boiler room, set propane tank, install regulators and exterior above ground propane piping, remove/flush glycol from existing piping and refill with water, reinstall decking, install boiler room heat piping and pumps, install domestic water piping.

December 14 – December 22

Electrical work.

December 16 – December 22

Demo existing boilers and install new boiler vent piping, startup, and patch roof.

January 4, 2024

Balancing

I apologize for the informal schedule. I've been trying to get MS Project loaded to my computer and have been unsuccessful in the last couple of days. Once I get Project going, I will submit an official schedule, I figured that it was more important to get this out to everyone sooner than later.

Please let me know if you have any concerns regarding this schedule.

Sincerely,



Yolanda Barnes
Project Manager
Schmolck Mechanical Contractors, Inc.
110 Jarvis St., Sitka, AK 99835
Phone: (907) 947-0259
ybarnes@schmolckmechanical.com

