

THREE WEEK SCHEDULE

Date Issued: 9/13/2019

PROJECT NAME Olney ISD
 PROJECT MANAGER BOBBY KELLEY
 TIME PERIOD _____

TASK	Subcontractor/Supplier	M21	T22	W23	T24	F25	S26	SU27	M28	T29	W30	T31	F1	S2	SU3	M4	T5	W6	T7	F8	S9	SU10
AREA B AUDITORIUM																						
PROTECTION	IMPERIAL	X	X					H														
DEMO SEATS	ZION	X	X	X				O														
ABATEMENT	AMX			X	X	X		L	X	X	X	X	X									
SPRINKLERS	IDEAL							I							X	X	X	X	X	X		
								D														
AREA A ROOMS 151 THRU 160 CORR 175,176,161																						
MAKE SAFE PLUMBING	HORTONS		X	X				Y														
MAKE SAFE /TEMP LIGHTS	DAVIS		X	X																		
DEMO	ZION			X	X	X			X													
DEMO HVAC DUCT WORK	MEEKS									X	X	X	X									
DEMO ELCT	DAVIS								X	X	X	X										
INSTALL SPRINKLER PIPE	IDEAL														X	X	X	X	X	X		
ROUGH IN HVAC	MEEKS														X	X	X	X	X	X		
AREA A ROOMS 164THRU 174																						
MAKE SAFE PLUMBING	HORTONS		X	X																		
MAKE SAFE /TEMP LIGHTS	DAVIS	X	X	X																		
DEMO	ZION			X	X	X			X													
DEMO HVAC DUCT WORK	MEEKS									X	X	X	X									
INSTALL SPRINKLER PIPE	IDEAL														X	X	X	X	X	X		
ROUGH IN HVAC	MEEKS														X	X	X	X	X	X		
DEMO ELECTRIC	DAVIS							H	X	X	X	X										
ROUGH IN ELECTRICAL	DAVIS							O							X	X	X	X	X	X		
AREA B ROOMS 114, 143 THRU 149																						
MAKE SAFE/ TEMP LIGHTS	DAVIS			X	X	X		I														
MAKE SAFE PLUMBING	HORTONS			X	X																	
DEMO	ZION							D		X	X	X										
INSTALL SPRINKLERS	IDEAL							A											X	X		
ROUGH IN HVAC	MEEKS							Y											X	X		
ROUGH IN ELECTRICAL	DAVIS																		X	X		
AREA B NEW ADMIN OFFICES																						
LOCATE UTILITIES	4K	X																				
REMOVE TREES/GRUB SITE/ROUGH GRADE	4K	X	X	X				H														
DRILL/POUR PIERS	IDEAL			X	X	X		O	X	X	X											
AREA B NEW BAND HALL ADDITION																						
LOCATE UTILITIES	4K	X						I														
REMOVE TREES/GRUB SITE/ROUGH GRADE	4K			X	X			D				X	X		X	X	X					
DRILL/POUR PIERS	IDEAL							A														
AREA B ROOMS 117,122,123, & CORRIDOR 124																						
MAKE SAFE/TEMLIGHTS	DAVIS							Y	X	X												
MAKE SAFE PLUMBING	HORTONS								X	X												
DEMO	ZION											X	X		X							

Note:
 ICI requires that all the necessary resources (including manpower, supplies, etc.) be provided for this project in order to adhere to the above schedule. If steps are not taken to abide by this schedule it will impact the timeline which was agreed upon in the signed contract with ICI. Each firm will be held accountable for delays incurred by their forces.

PROJECT NAME
 PROJECT MANAGER
 TIME PERIOD

AG Center & Gilbert Intermediate
 BOBBY KELLEY
 9/16/2019

		M	T	W	TH	F
		9/16	9/17	9/18	9/19	9/20
TASK	Subcontractor/Supplier					
PENDING ICI UTILITY SCOPE						
Install Storm Line	ICI					
Install Sanitary Line	ICI					
Install Fire Line	ICI	X	X	X	X	X
SITE & SUBGRADE @ AG CENTER						
Building Pad Grade	4K	X	X	C		
Detension Pond Grade	4K	X	X	C		
Parking area Grade	4K					
AG CENTER SLAB						
Pier Drilling (Pending ICI Utility Work)	INOVATIVE CONCRETE					

